

Ann Road, Clark County 215 Beltway to Durango Drive

2

97	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	107D-MVFT	\$1,150,000.00	08/13/2015	06/30/2022

929 **Scope Name: Ann Road, Clark County 215 Beltway to Durango Drive****Description:**

Roadway widening to include minimum of two through lanes in each direction and a center two-way left turn lane.

Status: Construction**Design PM:** Jinxin Xie**Design Firm:** CCPW Design**Design Complete:** 100%**Bid Number:** 605501**Construction PM:** Zac Gentry**Contractor:** Tand, Inc.**Bid Complete:** 10**EAC Date:** Apr-18**Est Advertise:** May-20**Est Open:** Jun-20**Est NTP:** Oct-20**Advertise Date:** Apr-20**Open:** May-20**Notice to Proceed:** Oct-20**Complete:**

Complete Streets: TBD

128	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	107F-FI12	\$17,275,000.00	06/13/2019	06/30/2022

929 **Scope Name: Ann Road, Clark County 215 Beltway to Durango Drive****Description:**

Roadway widening to include minimum of two through lanes in each direction and a center two-way left turn lane.

Status: Construction**Design PM:** Jinxin Xie**Design Firm:** CCPW Design**Design Complete:** 100%**Bid Number:** 605501**Construction PM:** Zac Gentry**Contractor:** Tand, Inc.**Bid Complete:** 10**EAC Date:** Apr-18**Est Advertise:** May-20**Est Open:** Jun-20**Est NTP:** Oct-20**Advertise Date:** Apr-20**Open:** May-20**Notice to Proceed:** Oct-20**Complete:**

Complete Streets: TBD

Arterial Reconstruction Fiscal Year 19

1

127	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AB1	\$27,025,000.00	07/12/2018	06/30/2023

995 **Scope Name: Arterial Reconstruction Fiscal Year 2019**

Description:

Buffalo Drive, Tropicana Avenue to Sahara Avenue

Status: Sub Complete

Design PM: Kathleen Kingston

Design Firm: WSP

Design Complete: 100%

Bid Number: 605336

Construction PM: Ira Sisson

Contractor: Las Vegas Paving Corporation

Bid Complete: 96

EAC Date: Feb-19

Est Advertise: Jul-19

Est Open: Aug-19

Est NTP: Feb-20

Advertise Date: Jul-19

Open: Aug-19

Notice to Proceed: Jan-20

Complete: Jul-20

Complete Streets: NA

Arterial Reconstruction Fiscal Year 2019

2

132	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AB1	\$7,672,000.00	07/12/2014	06/30/2023

992 **Scope Name: Arterial Reconstruction Fiscal Year 2019**

Description:

Alexander Road, Pecos Road to Puebla Street & Pebble, Eastern to Pecos

Status: Construction
Design PM: Kathleen Kingston
Design Firm: Atkins
Design Complete: 100%
Bid Number: 605341

Construction PM: Zac Gentry
Contractor: CG&B Enterprises, Inc.
Bid Complete: 30

EAC Date: May-19
Est Advertise: Sep-19
Est Open: Oct-19
Est NTP: Apr-20

Advertise Date: Sep-19
Open: Oct-19
Notice to Proceed: May-20
Complete:

Complete Streets: TBD

131	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AB1	\$8,003,000.00	07/12/2014	06/30/2023

993 **Scope Name: Arterial Reconstruction Fiscal Year 2019**

Description:

Charleston Boulevard, Nellis Boulevard to Whitewind Lane

Status: Sub Complete
Design PM: Kathleen Kingston
Design Firm: Jacobs
Design Complete: 100%
Bid Number: 605335

Construction PM: Dan Erickson
Contractor: Las Vegas Paving Corporation
Bid Complete: 100

EAC Date: May-19
Est Advertise: Jul-19
Est Open: Sep-19
Est NTP: Feb-20

Advertise Date: Jul-19
Open: Sep-19
Notice to Proceed: Feb-20
Complete: Oct-20

Complete Streets: TBD

Arterial Reconstruction Program: Russell Road and Hacienda Avenue Project

1

170	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AN-FTI2	\$19,000,000.00	09/10/2020	06/30/2025

1,016 **Scope Name: Arterial Reconstruction FY 2019**

Description:

Status: In Design
Design PM: Bryan Osborne
Design Firm: VTN Nevada
Design Complete: 100%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Aug-20
Est Advertise: Jan-21
Est Open: Feb-21
Est NTP: Apr-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Arterial Reconstruction: 2019 Clark County Russell and Eastern Construction

1

150	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AH-FTI2	\$23,000,000.00	03/12/2020	06/30/2025

1,010 **Scope Name: Arterial Reconstruction Fiscal Year 2019**

Description:

Status: In Purchasing
Design PM: Kathleen Kingston
Design Firm: C-A Group
Design Complete: 100%
Bid Number: 605759

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Aug-19
Est Advertise: Nov-20
Est Open: Dec-20
Est NTP: Feb-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Badura Avenue, Tenaya Way to El Capitan Way

0

166	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	242A-FTI2	\$800,000.00	09/10/2020	06/30/2025

Complete Streets:

Cactus Ave., Fort Apache Road to Buffalo Drive

1

135	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	147B	\$1,500,000.00	08/09/2018	06/30/2023

986 **Scope Name: Cactus Ave., Fort Apache Road to Buffalo Drive**

Description:

Status: In Design
Design PM: Bryan Osborne
Design Firm: C-A Group
Design Complete: 60%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Nov-20
Est Advertise: Mar-21
Est Open: Apr-21
Est NTP: Jun-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Cactus Avenue, Rainbow Boulevard to Spencer Street

1

30	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	147A	\$31,450,000.00	11/10/2004	06/30/2025

776 **Scope Name: Cactus, Rainbow to Spencer (LVB - Spencer)**

Description:

Full improvements to Cactus Avenue, Las Vegas Boulevard to Spencer Street

Status: In Design
Design PM: Louise Steeps
Design Firm: Atkins
Design Complete: 90%
Bid Number:

Construction PM: Jimmy Floyd
Contractor:
Bid Complete: 0

EAC Date: Feb-21
Est Advertise: Jun-21
Est Open: Jul-21
Est NTP: Dec-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Cactus, Verona Wood to Polaris

1

147	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	147C-FTI2	\$10,000,000.00	06/13/2019	06/30/2025

775 **Scope Name: Cactus Avenue - Verona Wood Street to Polaris Avenue**

Description:

Full improvements to Cactus/ UPRR touchdown to Valley View Boulevard

Status: Construction
Design PM: Ryan Belsick
Design Firm: CH2M Hill Engineers, Inc.
Design Complete: 100%
Bid Number: 605445

Construction PM: Dan Erickson
Contractor: Las Vegas Paving Corporation
Bid Complete: 63

EAC Date: Jul-19
Est Advertise: Oct-19
Est Open: Nov-19
Est NTP: Apr-20

Advertise Date: Oct-19
Open: Dec-19
Notice to Proceed: Apr-20
Complete:

Complete Streets:

Carey Avenue, Nellis Boulevard to Toiyabe Street

1

10	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	016H	\$3,220,000.00	08/18/2013	06/30/2023

862 **Scope Name: Carey Avenue, Nellis Boulevard to Toiyabe Street**

Description:

Full improvements up to four lanes for Carey Avenue, Nellis Boulevard to Toiyabe Street and bridge over Sloan Channel.

Status: In Design
Design PM: Kathleen Kingston
Design Firm: WSP
Design Complete: 90%
Bid Number:

Construction PM: Jimmy Floyd
Contractor:
Bid Complete: 0

EAC Date: Jun-21
Est Advertise: Jul-21
Est Open: Aug-21
Est NTP: Oct-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: NA

Carey Avenue, Pecos Road to Nellis Boulevard

0

164	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	016L-FTI2	\$1,000,000.00	09/10/2020	06/30/2025

Complete Streets:

Casino Drive. Needles Highway to Harrah's Hotel

1

129	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	221A	\$26,000,000.00	01/10/2019	06/30/2024

1,009 **Scope Name: Casino Drive. Needles Highway to Harrah's Hotel**

Description:

Status: In Design
Design PM: Bryan Osborne
Design Firm: GCW, Inc.
Design Complete: 30%
Bid Number:

Construction PM: Jimmy Floyd
Contractor:
Bid Complete: 0

EAC Date: Mar-21
Est Advertise: Apr-21
Est Open: May-21
Est NTP: Jul-21
Est Complete: Jul-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Cimarron Road, Blue Diamond Road to Pebble Road

1

126	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	217A-FTI2	\$800,000.00	09/13/2018	06/30/2023

991 **Scope Name: Cimarron Road, Blue Diamond Road to Pebble Road**

Description:

Improvements may include up to four traffic lanes, medians, a bridge over the wash, drainage facilities and other appurtenances as may be necessary to construct a complete and functional project.

Status: In Design
Design PM: Weijian Zhang
Design Firm: CCPW Design
Design Complete: 0%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Feb-21
Est Advertise: Apr-21
Est Open: May-21
Est NTP: Jul-21
Est Complete: Dec-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Dean Martin Drive, Sammy Davis Jr. Drive to Oquendo Road

0

165	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	241A-FTI2	\$1,000,000.00	09/10/2020	06/30/2025

Complete Streets:

Decatur Boulevard between Tropicana Avenue and Sahara Avenue project.

1

136	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	007QFT	\$1,200,000.00	11/14/2019	06/30/2025

1,019 Scope Name: Arterial Reconstruction FY 2019

Description:

Status: In Design
Design PM: Kathleen Kingston
Design Firm: Jacobs
Design Complete: 30%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Apr-21
Est Advertise: May-21
Est Open: Jun-21
Est NTP: Aug-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Decatur Boulevard, Cactus Avenue to Warm Springs Road

1

80	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	007M	\$3,850,000.00	08/14/2014	06/30/2025

869 **Scope Name: Decatur Boulevard, Cactus Avenue to Warm Springs Road**

Description:

Improvements to Decatur Boulevard, Cactus Avenue to Warm Springs Road. The improvements may include up to four travel lanes

Status: In Design

Design PM: Mona Stammetti

Design Firm: Stanley Consultants, Inc.

Design Complete: 100%

Bid Number:

Construction PM: Jimmy Floyd

Contractor:

Bid Complete: 0

EAC Date: May-21

Est Advertise: Jul-21

Est Open: Aug-21

Est NTP: Oct-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets: NA

Desert Inn Road, Cabana Drive to Hollywood Boulevard

1

103	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	054G-MVFT	\$24,600,000.00	02/11/2016	06/30/2025

939 **Scope Name: Desert Inn Road, Nellis Boulevard to Hollywood Boulevard**

Description:

Status: In Purchasing

Design PM: Mona Stammetti

Design Firm: Atkins

Design Complete: 100%

Bid Number: 605717

Construction PM: Dan Erickson

Contractor:

Bid Complete: 0

EAC Date: Jan-19

Est Advertise: Oct-20

Est Open: Nov-20

Est NTP: Jan-21

Advertise Date: Oct-20

Open: Nov-20

Notice to Proceed:

Complete:

Complete Streets: Bike lanes and sidewalk

Durango Drive, Blue Diamond Road to Windmill Lane

1

67	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	070J-Q10	\$5,800,000.00	07/10/2014	06/30/2023

732 **Scope Name: Durango Drive, Blue Diamond Road to Windmill Lane**

Description:

Improvements to Durango Drive, Blue Diamond Road to Windmill Lane

Status: Sub Complete

Design PM: Ryan Belsick

Design Firm: HDR Engineering, Inc.

Design Complete: 100%

Bid Number: 605160

Construction PM: Ira Sisson

Contractor: Las Vegas Paving Corporation

Bid Complete: 100

EAC Date: Sep-18

Est Advertise: Feb-19

Est Open: Mar-19

Est NTP: Oct-19

Advertise Date: Feb-19

Open: Mar-19

Notice to Proceed: Aug-19

Complete: May-20

Complete Streets: Curbs, gutters, sidewalks, pavement, and streetlights

Elkhorn, Tenaya to Jones

1

144	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	230A-FTI2	\$500,000.00	09/12/2019	06/30/2024

1,025 **Scope Name: Elkhorn Road- Tenaya Way to Jones Blvd**

Description:

Status: In Design

Design PM: Wendy Mercado

Design Firm: CCPW Design

Design Complete: 0%

Bid Number: ?

Construction PM:

Contractor:

Bid Complete: 0

EAC Date: Jan-21

Est Advertise: Mar-21

Est Open: Apr-21

Est NTP: Jun-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets:

Entity Non-Specific Expenses, Fiscal Year 2021

0

160	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	142Y-MVFT	\$150,000.00	08/13/2020	06/30/2021

Complete Streets:

Erie Pedestrian Bridge - Rainbow Boulevard to Windy Desert Street

1

148	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	190M-Q10	\$1,000,000.00	01/09/2020	06/30/2025

919 **Scope Name: Erie Pedestrian Bridge over UPRR**

Description:

Pedestrian bridge at Erie Avenue extending from Rainbow Boulevard over the Union Pacific Railroad to Redwood Street to increase multi-modal mobility and provide non-motorized access

Status: Construction

Design PM: Kathleen Kingston

Design Firm: G.C. Wallace, Inc.

Design Complete: 100%

Bid Number: 605290

Construction PM: Dan Erickson

Contractor: CG&B Enterprises, Inc.

Bid Complete: 59

EAC Date: May-19

Est Advertise: Aug-19

Est Open: Sep-19

Est NTP: Oct-19

Advertise Date: Aug-19

Open: Nov-19

Notice to Proceed: Mar-20

Complete:

Complete Streets:

Fort Apache, Blue Diamond to Warm Springs

1

134	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	113E-FTI2	\$6,000,000.00	08/09/2018	06/30/2023

987 **Scope Name: Fort Apache, Blue Diamond to Warm Springs**

Description:

Status: In Design
Design PM: Bryan Osborne
Design Firm: Westwood
Design Complete: 100%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Jan-21
Est Advertise: Mar-21
Est Open: Apr-21
Est NTP: Jun-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Fort Apache, Warm Springs to Tropicana

1

139	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	113-EFT	\$14,525,000.00	10/10/2019	06/30/2025

1,030 **Scope Name: Fort Apache Road, Warm Springs Road to Tropicana Avenue**

Description:

Widen to 4 lanes

Status: Construction
Design PM: Kathleen Kingston
Design Firm: Poggemeyer Design Group
Design Complete: 100%
Bid Number: 605659

Construction PM: Lynette Wojtowicz
Contractor: Las Vegas Paving Corporation
Bid Complete: 0

EAC Date: Dec-19
Est Advertise: Jun-20
Est Open: Jul-20
Est NTP: Sep-20

Advertise Date: Jul-20
Open: Aug-20
Notice to Proceed: Jan-21
Complete:

Complete Streets:

Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard

1

15	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	099C	\$8,800,000.00	03/12/2020	06/30/2023

894 **Scope Name: Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard**

Description:

Improvements to Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard. The improvements may include up to four travel lanes

Status: Reconciliation

Design PM: Timothy Piparo

Design Firm: CCPW Design

Design Complete: 100%

Bid Number: 604777

Construction PM: Robert McNamara

Contractor: Las Vegas Paving Corporation

Bid Complete: 100

EAC Date: Sep-17

Est Advertise: May-18

Est Open: Jun-18

Est NTP: Aug-18

Advertise Date: May-18

Open: Jun-18

Notice to Proceed: Nov-18

Complete: Nov-19

Complete Streets: Separated path, bike lanes

Hollywood, Lake Mead to Cheyenne

1

141	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	099D-FTI2	\$1,000,000.00	09/12/2019	06/30/2024

1,045 **Scope Name: Hollywood - Lake Mead to Cheyenne**

Description:

Hollywood - Lake Mead to Cheyenne

Status: In Design

Design PM: Kathleen Kingston

Design Firm: Kimley-Horn & Assoc, Inc.

Design Complete: 0%

Bid Number:

Construction PM:

Contractor:

Bid Complete: 0

EAC Date: May-21

Est Advertise: May-21

Est Open: Jun-21

Est NTP: Aug-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets:

Hualapai, Russell to Flamingo

1

142	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	130C-FTI2	\$200,000.00	09/12/2019	06/30/2024

1,046 **Scope Name: Hualapai Way - Russell Road to Flamingo Road**

Description:

Hualapai Way - Russell Road to Flamingo Road

Status: In Design
Design PM: Kathleen Kingston
Design Firm:
Design Complete: 0%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Jan-21
Est Advrtise: Feb-21
Est Open: Mar-21
Est NTP: May-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Intersection Improvements Program: Fiscal Year 2021

0

161	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223P-MVFT	\$2,000,000.00	08/13/2020	06/30/2025

Complete Streets:

Intersection Improvements Program: Traffic Improvements No. 105

0

154	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223M-FTI2	\$4,000,000.00	06/16/2020	06/30/2025

Complete Streets:

Jones Boulevard, Cactus Avenue to Blue Diamond Road

1

108	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	033R	\$13,400,000.00	07/14/2016	06/30/2023

928 **Scope Name: Jones Boulevard, Pyle Avenue to Blue Diamond Road**

Description:

Status: Complete
Design PM: Ryan Belsick
Design Firm: WSP
Design Complete: 100%
Bid Number: 604651

Construction PM: Blair Lecker
Contractor: Las Vegas Paving Corporation
Bid Complete: 96

EAC Date: Aug-17
Est Advertise: Dec-17
Est Open: Feb-18
Est NTP: Nov-18

Advertise Date: Dec-17
Open: Feb-18
Notice to Proceed: Jan-19
Complete: Jul-19

Complete Streets: Curb, gutter, sidewalk, streetlights in front of the future CC Public Works facility near Pyle.

Jones, Blue Diamond to Windmill

1

140	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	033S-FTI2	\$1,106,000.00	01/09/2020	06/30/2024

872 **Scope Name: Jones Boulevard, Blue Diamond Road to Windmill Lane**

Description:

Widen to 4 lanes, bridge structure at UPRR

Status: In Design

Design PM: Ryan Belsick

Design Firm: R2H Engineering, Inc.

Design Complete: 90%

Bid Number:

Construction PM: Jimmy Floyd

Contractor:

Bid Complete: 0

EAC Date: Oct-20

Est Advertise: Dec-20

Est Open: Jan-21

Est NTP: Mar-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets:

Laughlin-Bullhead City Bridge

1

159	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	064A-FTI2	\$40,000,000.00	08/13/2020	06/30/2025

779 **Scope Name: Laughlin/ Bullhead Bridge**

Description:

New bridge across the Colorado River with a new road to Needles Highway in Nevada and new road to US 95 in Arizona

Status: In Purchasing

Design PM: Bob Leuck

Design Firm: WSP

Design Complete: 100%

Bid Number: 605758

Construction PM:

Contractor:

Bid Complete: 0

EAC Date: Nov-19

Est Advertise: Jan-21

Est Open: Feb-21

Est NTP: Apr-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets:

Lindell, Roy Horn to Badura

0

145	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	231A-FTI2	\$200,000.00	09/12/2019	06/30/2024

Complete Streets:

Lone Mountain Road, Clark County 215 Beltway to Tenaya Way

1

98	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	165B	\$5,350,000.00	09/12/2019	06/30/2020

930 **Scope Name: Lone Mountain Road, Clark County 215 Beltway to Tenaya Way**

Description:

Roadway widening to include minimum of two through lanes in each direction and a center two-way left turn lane

Status: Complete
Design PM: Spring Dineen
Design Firm: C-A Group
Design Complete: 100%
Bid Number: 604670

Construction PM: Blair Lecker
Contractor: Las Vegas Paving Corporation
Bid Complete: 99

EAC Date: Aug-17
Est Advertise: Dec-17
Est Open: Jan-18
Est NTP: Jul-18
Est Complete: Sep-19

Advertise Date: Dec-17
Open: Jan-18
Notice to Proceed: Jul-18
Complete: Sep-19

Complete Streets: Yes

Maryland Parkway Bus Rapid Transit: Russell Road to Fremont Street

0

157	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	003Z-FTI2	\$5,000,000.00	02/13/2020	12/31/2030

Complete Streets:

Moapa Valley Airport Road Relocation

0

146	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	068-LMV	\$600,000.00	08/08/2019	06/30/2024

Complete Streets:

Neighborhood Rehab Program; Fiscal Year 2019 Clark County Maintenance

1

124	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	175Q2-MVFT	\$1,000,000.00	10/11/2018	06/30/2023

985 **Scope Name: Residential Street Pavement Reconstruction No. 102**

Description:

Status: Sub Complete
Design PM: Weijian Zhang
Design Firm: CCPW Design
Design Complete: 100%
Bid Number: 605381

Construction PM: Lynette Wojtowicz
Contractor: Aggregate Industries - SWR, Inc.
Bid Complete: 100

EAC Date: Apr-19
Est Advrtise: Aug-19
Est Open: Sep-19
Est NTP: Feb-20

Advertise Date: Aug-19
Open: Sep-19
Notice to Proceed: Feb-20
Complete: Jul-20

Complete Streets: TBD

Neighborhood Rehabilitation Program: Fiscal year 2020

1

138	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	175-UFT	\$1,000,000.00	11/14/2019	06/30/2025

1,001 **Scope Name: Residential Streets Pavement Reconstruction #103**

Description:

Status: In Purchasing
Design PM: Weijian Zhang
Design Firm:
Design Complete: 100%
Bid Number: 605757

Construction PM:
Contractor: CCPW
Bid Complete: 0

EAC Date: Oct-20
Est Advrtise: Nov-20
Est Open: Dec-20
Est NTP: Feb-21

Advertise Date: Dec-20
Open: Jan-21
Notice to Proceed:
Complete:

Complete Streets: TBD

Neighborhood Rehabilitation Program: Fiscal Year 2020 Clark County Maintenance 0

167	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	175Y-FTI2	\$12,000,000.00	09/10/2020	06/30/2025

Complete Streets:

Neighborhood Rehabilitation Program: Project 104 1

162	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	175X-FTI2	\$1,000,000.00	08/13/2020	06/30/2025

1,032 **Scope Name: Residential Streets Reconstruction Project #104**

Description:

Eastern Ave- Silverado to Serene & Mountain Vista St., Whitney Mesa to Russell Rd.

Status: In Design
Design PM: Weijian Zhang
Design Firm: CCPW Design
Design Complete: 0%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Apr-21
Est Advertise: Apr-21
Est Open: May-21
Est NTP: Jul-21
Est Complete: Jul-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Pecos Road, Owens Avenue to Alexander Road Rehabilitation

2

156	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	024N-MVFT	\$235,000.00	02/18/2018	06/30/2023

971 **Scope Name: Pecos Road, Owens Avenue to Alexander Road Rehabilitation**

Description:

Pecos Road, Owens Avenue to Alexander Road Rehabilitation

Status: Sub Complete
Design PM: Spring Dineen
Design Firm: GCW, Inc.
Design Complete: 100%
Bid Number: 605468

Construction PM: Zac Gentry
Contractor: Las Vegas Paving Corporation
Bid Complete: 95

EAC Date: Sep-18
Est Advertise: Oct-19
Est Open: Nov-19
Est NTP: Jan-20

Advertise Date: Oct-19
Open: Dec-19
Notice to Proceed: Mar-20
Complete: Nov-20

Complete Streets: TBD

123	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	024P-FI2	\$10,600,000.00	11/14/2019	06/30/2023

971 **Scope Name: Pecos Road, Owens Avenue to Alexander Road Rehabilitation**

Description:

Pecos Road, Owens Avenue to Alexander Road Rehabilitation

Status: Sub Complete
Design PM: Spring Dineen
Design Firm: GCW, Inc.
Design Complete: 100%
Bid Number: 605468

Construction PM: Zac Gentry
Contractor: Las Vegas Paving Corporation
Bid Complete: 95

EAC Date: Sep-18
Est Advertise: Oct-19
Est Open: Nov-19
Est NTP: Jan-20

Advertise Date: Oct-19
Open: Dec-19
Notice to Proceed: Mar-20
Complete: Nov-20

Complete Streets: TBD

Pyle Avenue, Las Vegas Boulevard to Bermuda Road

0

168	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	243A-FTI2	\$800,000.00	09/10/2020	06/30/2025

Complete Streets:

Rainbow Blvd, Landberg Ave to Gary Ave

1

158	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	010L-FTI2	\$5,300,000.00	07/09/2020	06/30/2025

1,053 **Scope Name: Rainbow Blvd, Landberg to Gary**

Description:

Status: In Purchasing
Design PM: Timothy Piparo
Design Firm:
Design Complete: 100%
Bid Number: 605721

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Sep-20
Est Advertise: Oct-20
Est Open: Jan-20
Est NTP: Jan-21

Advertise Date: Oct-20
Open: Nov-20
Notice to Proceed:
Complete:

Complete Streets:

Rainbow Boulevard, Blue Diamond Road to CC-215 0

169	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	010P-FTI2	\$800,000.00	09/10/2020	06/30/2025

Complete Streets:

Rainbow Boulevard, Erie Avenue to Blue Diamond Road 1

155	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	010N-FTI	\$4,200,000.00	12/12/2019	06/30/2025

735 **Scope Name: Rainbow Boulevard, Cactus Avenue to Blue Diamond Road**

Description:

Improvements to Rainbow Boulevard, Cactus Avenue to Blue Diamond Road

Status: Complete
Design PM: Mona Stammetti
Design Firm: VTN Nevada
Design Complete: 100%
Bid Number: 603846

Construction PM: Luis Lavayen
Contractor: Aggregate Industries SWR Inc.
Bid Complete: 100

EAC Date: Jul-15
Est Advertise: Oct-15
Est Open: Apr-16
Est NTP: Sep-16

Advertise Date: Oct-15
Open: Apr-16
Notice to Proceed: Sep-16
Complete: Apr-17

Complete Streets: NA

Russell Road, Hualapai Way to CC-215

0

171	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	008Y-FTI2	\$500,000.00	09/10/2020	06/30/2025

Complete Streets:

Russell Road, Las Vegas Beltway to Rainbow Boulevard

1

3	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	008S	\$21,500,000.00	07/11/2002	06/30/2022

691 **Scope Name: Russell Road, Cimarron Road to Rainbow Boulevard**

Description:

Full improvements to Russell Road, Cimarron to Rainbow Boulevard

Status: Construction

Design PM: Louise Steeps

Design Firm: HDR Engineering, Inc.

Design Complete: 100%

Bid Number: 605536

Construction PM: Lynette Wojtowicz

Contractor: Target Construction, Inc.

Bid Complete: 1

EAC Date: May-19

Est Advertise: Dec-19

Est Open: Jan-20

Est NTP: Oct-20

Advertise Date: Dec-19

Open: Feb-20

Notice to Proceed: Oct-20

Complete:

Complete Streets: Sidewalk and streetlights

Sandhill Road, Desert Inn Road to Sunset

0

172	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	083B-FTI2	\$500,000.00	09/10/2020	06/30/2025

Complete Streets:

Sloan Lane, Vegas Valley Drive to Ruby Creek Drive

1

130	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	213A-FTI2	\$800,000.00	07/12/2018	06/30/2023

994 **Scope Name: Sloan Lane, Vegas Valley Drive to Ruby Creek Drive**

Description:

Status: In Design
Design PM: Louise Steeps
Design Firm: Ty Lin
Design Complete: 60%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Mar-21
Est Advertise: Jul-21
Est Open: Aug-21
Est NTP: Nov-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Spencer Street, Russell Road to Twain Avenue

0

173	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	244A-FTI2	\$500,000.00	09/10/2020	06/30/2025

Complete Streets:

Starr Avenue, Las Vegas Boulevard to Bermuda Road

0

174	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	245A-FTI2	\$5,000,000.00	09/10/2020	06/30/2025

Complete Streets:

Sunset Road, Hualapai Way to CC-215 0

175	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	240B-FTI2	\$300,000.00	09/10/2020	06/30/2025

Complete Streets:

Sunset Road, Rainbow Boulevard to Decatur Boulevard 0

176	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	240C-FTI2	\$1,400,000.00	09/10/2020	06/30/2025

Complete Streets:

Traffic Safety Improvements Package No. 102

1

120	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	050S-MVFT	\$800,000.00	12/14/2017	06/30/2022

969 **Scope Name: Traffic Signal Systems at Various Locations No. 102**

Description:

Status: Complete

Design PM: Jimmy Benoit

Design Firm: Louis Berger Group

Design Complete: 60%

Bid Number:

Construction PM: Jimmy Floyd

Contractor:

Bid Complete: 0

EAC Date: May-19

Est Advertise: Nov-19

Est Open: Dec-19

Est NTP: Feb-20

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets: NA

Traffic Signal Improvements Program - Fiscal Year 2019

1

125	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	211B2-MVFT	\$7,000,000.00	10/11/2018	06/30/2023

990 **Scope Name: Traffic Signal Improvement Program - 2019**

Description:

construction of improvements of new traffic signals systems at the following intersections: Buffalo Drive and Sunset Road; Hollywood Boulevard and Sahara Avenue; and Grand Canyon Drive and Russell Road.

Status: Sub Complete

Design PM: Asami Ototani

Design Firm: GCW, Inc.

Design Complete: 100%

Bid Number: 605087

Construction PM: Zac Gentry

Contractor: Tand, Inc.

Bid Complete: 100

EAC Date:

Est Advertise:

Est Open: Jan-19

Est NTP: Aug-19

Advertise Date: Dec-18

Open: Jan-19

Notice to Proceed: Jul-19

Complete: Feb-20

Complete Streets: NA

Traffic Signal Improvements Program: Package 103 Project

1

163	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	211C-FTI2	\$4,400,000.00	08/13/2020	06/30/2025

1,041 **Scope Name: Traffic Signal Improvements 103 A**

Description:

Traffic Signal Improvements-

1. Craig Rd and Salmon Dr
2. Desert Inn Rd and Topez St
3. Desert Inn Rd and Mountain Vista St
4. Durango Dr and Culmer Rd
5. Pioneer St and Wigman Ave

Status: In Purchasing

Design PM: Anthony Ramos

Design Firm: Atkins

Design Complete: 100%

Bid Number: 605722

Construction PM:

Contractor:

Bid Complete: 0

EAC Date: Sep-20

Est Advertise: Nov-20

Est Open: Dec-20

Est NTP: Feb-21

Advertise Date: Nov-20

Open: Dec-20

Notice to Proceed:

Complete:

Complete Streets:

Traffic Signal Systems at Various Locations No.102

1

149	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223K-FTI2	\$7,000,000.00	01/09/2020	06/30/2025

1,022 **Scope Name: Traffic Safety Improvements Package**

Description:

Installation of traffic signals. Buffalo Dr. & Robindale Rd., Torrey Pines Dr. & Windmill Ln., and Badura Ave. & Rainbow Blvd.

Status: Construction

Design PM: Jimmy Benoit

Design Firm: WSP

Design Complete: 100%

Bid Number: 605535

Construction PM: Zac Gentry

Contractor: CG&B Enterprises, Inc.

Bid Complete: 25

EAC Date:

Est Advertise: Jan-20

Est Open: Feb-20

Est NTP: Apr-20

Advertise Date: Dec-19

Open: Jan-20

Notice to Proceed: Aug-20

Complete:

Complete Streets:

Tropical, Durango to CC215

1

143	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	188C-FTI2	\$1,700,000.00	09/12/2019	06/30/2024

1,044 **Scope Name: Tropical Pkwy, Western CC215 Bruce Woodbury Beltway to Durango Dr**

Description:

Tropical Parkway, Western CC215 Bruce Woodbury Beltway to Durango Drive

Status: In Design

Design PM: Mona Stammetti

Design Firm: Parsons Transportation Group

Design Complete: 0%

Bid Number:

Complete Streets:

Construction PM:

Contractor:

Bid Complete: 0

EAC Date: Apr-21

Est Advertise: Jun-21

Est Open: Jul-21

Est NTP: Sep-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Tropicana Avenue, Rainbow Boulevard to Dean Martin Drive

0

177	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	006K-FTI2	\$1,200,000.00	09/10/2020	06/30/2025

Complete Streets:

Tropicana Avenue/Broadbent Boulevard, City of Henderson Limits to Boulder Highway

0

178	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	006L-FTI2	\$800,000.00	09/10/2020	06/30/2025

Complete Streets:

Warm Springs Road Decatur Boulevard to Dean Martin Drive

1

152	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	046L-FTI2	\$1,000,000.00	02/13/2020	06/30/2025

1,051 **Scope Name: Warm Springs Road - Decatur Blvd to Dean Martin Dr.**

Description:

Status: In Design
Design PM: Spring Dineen
Design Firm: CCPW Design
Design Complete: 0%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Jul-21
Est Advertise: Aug-21
Est Open: Sep-21
Est NTP: Nov-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: 6th Street - Bridger to Stewart

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along 6th Street between Bridger and Stewart.

Inter-local Project No.: 179AFT Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 23, 2014	Aug 2018	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Nov 15, 2018	
Construction:	March 18, 2019	September 2020	100

CONSULTANT: Poggemeyer Design Group

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Dennis Moyer

CLV Project No: 6THFRI

PHONE: 229-6018

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: 7th Street, Bridger Ave to Stewart Ave

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along 7th Street between Bridger and Stewart.

Inter-local Project No.: 204AFT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	April 2018	December 2020	99
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: SHG

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Final bid set under CLV review.
WORK TO BE COMPLETED DURING NEXT MONTH: Finalize plans and wait for construction funding.

PROJECT MANAGER: Randy McConnell

CLV Project No: 7THFRI

PHONE: 229-2186

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: 8th Street, Bridger Avenue to Stewart Avenue

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along 8th Street between Bridger and Stewart.

Inter-local Project No.: 235A-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	May 2020	May 2021	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Horrocks

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Consultant evaluating 3 roadway cross sections.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue with design.

PROJECT MANAGER: Randy McConnell

CLV Project No: 8THSTREET

PHONE: 229-2186

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Alexander Drive Overpass at US95

DESCRIPTION: Design to widen the existing overpass at Alexander Road over US95 between Tenaya Dr and Rainbow Blvd.

Inter-local Project No.: 123E-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	February 2019	February 2021	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Jacobs

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant completing the 90% design plans.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete 90% plans and then hold for federal funding.

PROJECT MANAGER: Anita Marquez

CLV Project No: ALEXOVER

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Alexander Road, Rancho Dr to Decatur Blvd

DESCRIPTION: Project includes the construction of new pavement, curb, gutter, 100-year storm drain and widened sidewalks, ADA accessibility, bike lanes, streetlights, etc.

Inter-local Project No.: 123F-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	March 2021	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Stanley

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

CLV staff reviewing 70% submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Return CLV comments to consultant.

PROJECT MANAGER: Dennis Moyer

CLV Project No: ALXRADEC

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Arterial Reconstruction FY2019 - Package 7

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135AB3- Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2019	February 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	February 2020	May 2021	50

CONSULTANT: SHG

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Contractor completed concrete repairs and ADA ramp upgrades. Pavement overlays to start in February 2021.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start pavement overlays.

PROJECT MANAGER: Matthew Meyer

CLV Project No: ART2019

PHONE: 229-1688

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Arterial Reconstruction Program - Package 6

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135ZFTI Agreement #:

	Start Date	Complete Date	% Complete
Design:	January 2018	August 2018	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	Sept 2018	December 2020	100

CONSULTANT: Slater Hanifan

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH:
All paving work completed. Waiting for pedestrian poles to complete flashers.
WORK TO BE COMPLETED DURING NEXT MONTH:
Complete flashers and close out project.

PROJECT MANAGER: Michael Mann

CLV Project No: ARTRECONPKG6

PHONE: 376-1927

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Arterial Reconstruction Program FY20 - Package 8

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135AEM Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2019	May 2021	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: SHG

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completed 30% designs for overlay corridors.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Greg McDermott

CLV Project No: ARTPKG8

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Bearden Realignment, Shadow to Desert

DESCRIPTION: Design and construct complete street improvements for the realigned Bearden Drive between Shadow Lane and Desert Lane

Inter-local Project No.: 195A Agreement #:

	Start Date	Complete Date	% Complete
Design:	November 2016	October 2017	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Nov 30, 2017	
Construction:	February 2018	April 2019	100

CONSULTANT: Horrocks Engineers

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction complete, closing out project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Lorrie Dunford

CLV Project No: BEARDEN

PHONE: 229-6738

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Boulder Avenue, 1st Street to Art Way

DESCRIPTION: Complete street improvements to include reconstructing the existing pavement, improving the existing intersections, removing the angled parking, sidewalk widening, utility relocation, ITS upgrades, ADA upgrades, street trees, and enhanced lighting.

Inter-local Project No.: 219A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:		December 2020	99
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	July 2021	July 2022	

CONSULTANT: Horrocks

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant working on 100% plan submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Finalize plans and construct using CLV Street Rehab funding.

PROJECT MANAGER: Nicole Melton

CLV Project No: BOULDER

PHONE: 229-6691

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Bradley Road, Whispering Sands to Grand Teton

DESCRIPTION: Half street improvements including pavement, curb, gutter, sidewalk, streetlights, bicycle lanes between Whispering Sands and Grand Teton.

Inter-local Project No.: 225A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:		October 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Nov 4, 2019	
Construction:	March 2020	November 2020	100

CONSULTANT: CLV

CONTRACTOR: TAND

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction is substantially complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete punchlist items and close out project.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: BRADLEY

PHONE: 229-6574

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Buffalo Drive Improvements, Charleston to Sahara

DESCRIPTION: Intersection improvements at Buffalo/Charleston and Buffalo/Sahara, reconfigure Buffalo to allow for complete street improvements.

Inter-local Project No.: 071G **Agreement #:**

	Start Date	Complete Date	% Complete
Design:		December 2021	60
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	February 2022		

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Currently working on the design of NVE relocations at the Charleston/Buffalo intersection to accommodate bus turnouts. Working on property appraisals.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design and start acquisitions.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: BUFFALO

PHONE: 229-6278

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Bus Shelter Acquisitions

DESCRIPTION: Design and acquire bus shelter pad areas for future bus shelter relocations throughout the City of Las Vegas

Inter-local Project No.: 146K **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	June 2014	May 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Kimley Horn

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Legal Descriptions have been obtained for all of the 74 sites. All sites have been acquired.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out projects.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: BUSSHELT

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: California Street, Commerce Street to 3rd Street

DESCRIPTION: Complete street improvements including new pavement, curb, gutter, widened sidewalks, ADA ramps, curb extensions, enhanced streetlights, street trees, and bicycle lanes where feasible.

Inter-local Project No.: 212A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	September 2018	December 2020	99
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: PEC

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Received pre-final plans submittal and routed for internal review.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Finalize plans and construct using CLV Street Rehab funding.</p>

PROJECT MANAGER: Lyle Wilcox

CLV Project No: CALIFORNIA

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Casino Center Boulevard, Colorado Avenue to Wyoming Avenue

DESCRIPTION: Complete Street improvements on Casino Center Blvd between Colorado and Wyoming. Improvements may include widened sidewalks, bicycle lanes, street trees, intersection improvements and pavement rehabilitation.

Inter-local Project No.: 214A-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	February 2021	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Parsons

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Routed 90% plans for CLV review. Coordinating design with other Downtown projects.

WORK TO BE COMPLETED DURING NEXT MONTH:

Review 90% plans.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: CasinoCtr

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: CC215 Beltway Trail: Centennial Pkwy to Decatur Blvd

DESCRIPTION: Matching funds for the CC215 Beltway Trail between Centennial Pkwy and Decatur Blvd. CLV received CMAQ funding to design and construct the trail within the city.

Inter-local Project No.: 215A Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2017	July 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Sept 12, 2019	
Construction:	December 2019	October 2020	70

CONSULTANT: GCW

CONTRACTOR:

<p>DELAYS OR PROBLEM AREAS:</p>
<p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Project was broken out into 3 segments (A, B, & C). Segment A is at 99% construction. Segment B will be constructed by NDOT as a part of the Centennial Bowl Interchange which started 1/11/21. Segment C, completing R/W acquisitions and at 90% design.</p>
<p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Complete paving and lighting on Segment A. Continue with construction Segment B. Continue with design for Segments C.</p>

PROJECT MANAGER: Anita Marquez

CLV Project No: CC215TRAIL

PHONE: 229-6264

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Centennial Parkway, Alpine Ridge Way to Durango Drive

DESCRIPTION: Design for improvements that will include constructing the missing roadway, curb, gutter, and streetlights on Centennial Parkway between Alpine Ridge Way and Durango Drive.

Inter-local Project No.: 170E-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	October 2020	October 2021	10
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: WSP

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Held progress meeting with WSP on 1/14/21. Discussed potential cross sections for the project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with 30% design.

PROJECT MANAGER: Anita Marquez

CLV Project No: CENTENNIAL

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Centennial/Sky Pointe at US95

DESCRIPTION: Design improvements for local access within the system interchange at US 95 and CC 215. Improvements include elevated ramps, sidewalks, L-curbs, paving, improved street lighting, drainage facilities, and traffic signal systems as warranted. The improve

Inter-local Project No.: 170A-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jul 2010	May 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2021		

CONSULTANT: HDR (contract admin. by NDOT)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Local access roadways are part of NDOT's Centennial Bowl Package 3D/E. Project will started construction on 1/11/21.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Greg McDermott

CLV Project No: CENSKYUS95

PHONE: 229-2143

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Charleston Blvd - Rancho Dr to MLK Blvd

DESCRIPTION: The project includes sidewalk widening with amenities along Charleston Blvd between Rancho Drive and Martin L. King Blvd

Inter-local Project No.: 009M-F **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	April 2016	March 2021	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	May 2021		

CONSULTANT: HDR

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on land appraisals and acquisitions. Over half of the acquisitions are negotiated. Working to 100% design plans.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete acquisitions and design drawings.

PROJECT MANAGER: Gina Venglass

CLV Project No: CHARRCHOMLK

PHONE: 229-6790

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Charleston Blvd/Durango Dr Intersection Improvements

DESCRIPTION: Design and construct intersection improvements including traffic signal modifications, bus turnouts, dual left turns, dedicated right turn lanes, ADA upgrades, median and streetlight modifications, and restriping. Primary funding is CMAQ.

Inter-local Project No.: 009P-M **Agreement #:**

	Start Date	Complete Date	% Complete
Design:		October 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	March 2020	December 2020	99

CONSULTANT: CLV In House

CONTRACTOR: Muller Construction

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Construction is substantially completed on November 20, 2020.
WORK TO BE COMPLETED DURING NEXT MONTH: Complete punchlist items and close out project.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No.:

PHONE: 229-6278

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Charleston Boulevard, Art Way to Grand Central Parkway

DESCRIPTION: Alternatives analysis and a 30 percent design plan for roadway and pedestrian improvements along Charleston Boulevard between Art Way and Grand Central Parkway

Inter-local Project No.: 009Q-F **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	February 2020	July 2021	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CA Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project was placed on hold due to NDOT's study of the US-95/I515 corridor.

WORK TO BE COMPLETED DURING NEXT MONTH:

Restart the alternatives study.

PROJECT MANAGER: Anita Marquez

CLV Project No: CHARLTNART

PHONE: 229-6264

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Charleston Boulevard, Maryland to Boulder Highway

DESCRIPTION: Roadway improvements along Charleston Boulevard to be included with the Charleston Boulevard storm drain project. Improvements shall include ADA upgrades, concrete sidewalks, curb and gutter, asphalt pavement, and traffic signals.

Inter-local Project No.: 009R-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:		December 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	March 2021		

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Completing design and preparing bid package. Requested RTC funding for construction.
WORK TO BE COMPLETED DURING NEXT MONTH: Advertise project.

PROJECT MANAGER: Anita Marquez

CLV Project No: CHASSD

PHONE: 229-6264

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Charleston/Lamb Intersection Improvements

DESCRIPTION: Construct traffic capacity improvements at intersection of Charleston and Lamb.

Inter-local Project No.: 054 M **Agreement #:** 484 \$3,230,000.00

	Start Date	Complete Date	% Complete
Design:	Dec 2010	July 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Sept 24, 2019	
Construction:	February 2020	January 2021	80

CONSULTANT: Orth-Rodgers

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Working on utility relocations and roadway improvements.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue with construction.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CHASLAMBINTI

PHONE: 229-6278

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Cheyenne Avenue Bus Turnouts, Decatur to Hualapai

DESCRIPTION: Design and construct bus turnouts along Cheyenne Avenue between Decatur and Hualapai. RTC funding to be used as matching funds to the CMAQ Federal funds.

Inter-local Project No.: 146L-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	September 2020	September 2021	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Scoping design with GCW.
WORK TO BE COMPLETED DURING NEXT MONTH: Start design.

PROJECT MANAGER: Sean Robinson

CLV Project No: CHEYBUS

PHONE: 229-2199

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Cimarron Road Pedestrian/Bicycle Bridge

DESCRIPTION: A new pedestrian/bicycle bridge in Cimarron alignment over Summerlin Pkwy to connect to the Bonanza Trail. Project is funded with CMAQ funds and matching funds from RTC.

Inter-local Project No.: 190F Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jan 2016	November 2018	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	April 15, 2019	April 2020	100

CONSULTANT: Poggemeyer

CONTRACTOR: ACC Southwest

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH:
Construction is complete and open to the public.
WORK TO BE COMPLETED DURING NEXT MONTH:
Process change orders from contractor.

PROJECT MANAGER: Gina Venglass

CLV Project No: CIMBRIDGE

PHONE: 229-6790

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: City of Las Vegas Downtown ITS and Traffic Signal Upgrades

DESCRIPTION: A study to analyze the infrastructure needs within the Downtown Innovation District to develop Smart City technologies.

Inter-local Project No.: 144BB **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	October 2017	December 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Kimley Horn

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Consultant is finalizing draft master plan study.
WORK TO BE COMPLETED DURING NEXT MONTH: Complete study and close out project.

PROJECT MANAGER: Joanna Wadsworth

CLV Project No: DWNTWNITS

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: City Parkway Improvements, Grand Central to Bonanza

DESCRIPTION: The project is to reconstruct City Parkway to 4 lanes with bicycle lanes and enhanced sidewalk between Grand Central Parkway and Bonanza Road.

Inter-local Project No.: 145B-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	Feb 2018	Dec 2020	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: JACOBS

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH:
Project was on hold due to NDOT's Downtown Access Project conflicts. City will cancel project.
WORK TO BE COMPLETED DURING NEXT MONTH:
Close project.

PROJECT MANAGER: Randy McConnell

CLV Project No: CITYPKWY

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Citywide Bottleneck Intersection Improvements: Ann Rd at Centennial Center Blvd

DESCRIPTION: The improvements will include 30% design of an additional westbound right-turn lane and southbound left-turn lane, sign improvements and traffic signal system modifications at the Ann Road and Centennial Center Boulevard intersection.

Inter-local Project No.: 218B-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	June 2019	February 2020	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

The 30% design is complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Lucien Peat

CLV Project No: ANNUS95

PHONE: 229-6145

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Citywide Bottleneck Intersection Improvements: Decatur Blvd at US95

DESCRIPTION: The improvements will include modifications to the southbound US95 off-ramp to southbound Decatur Boulevard and the northbound Decatur Boulevard to northbound US95 movements, along with extending a 4th southbound lane to Meadows Lane

Inter-local Project No.: 218A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2020	December 2021	5
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CA Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Traffic counts delayed due to COVID. Collecting utility information and developing alternatives.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Christina Karanikolas

CLV Project No: DECUS95

PHONE: 229-1089

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Citywide Bottleneck Intersection Improvements: Nellis Blvd at Charleston Blvd

DESCRIPTION: The improvements include the 30% design of a new dedicated southbound right turn lane at Charleston Boulevard.

Inter-local Project No.: 218C-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2019	November 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant working on 90% design.

WORK TO BE COMPLETED DURING NEXT MONTH:

Will coordinate improvements with NDOT's Nellis Blvd 3R project.

PROJECT MANAGER: Eric Meyer

CLV Project No: NELLISCHAR

PHONE: 229-6033

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Citywide Bus Turnouts

DESCRIPTION: Design and construct 6-7 bus turnout improvements on high volume arterial roadways throughout the City to mitigate congestion and improve safety.

Inter-local Project No.: 146R-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 2020	July 2021	5
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CA Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working towards 30% design.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete 30% design and submit for CLV review.

PROJECT MANAGER: Sean Robinson

CLV Project No: BUSTRNOUTS

PHONE: 229-2199

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Citywide Traffic Engineering Design Services

DESCRIPTION: Project includes traffic signals, improvements, pedestrian safety, safe routes to school, traffic studies, ITS, transportation innovation, sidewalk infill, complete streets, roundabouts, lighting analysis, and preliminary analysis and design.

Inter-local Project No.: 228A-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	August 2019	June 2021	35
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: LBG & GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: LBG completed draft study for alternatives at the Pecos/I-515 interchange. GCW finalizing design drawings for the Nellis SB Right Turn Lane and traffic signal packages.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue with current tasks.

PROJECT MANAGER: Greg McDermott

CLV Project No: CITYTRAFFC

PHONE: 229-2143

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Colorado Avenue, Commerce to 4th

DESCRIPTION: The project includes rehabilitating the existing pavement, improving the existing intersections, sidewalk widening, streetlights, and bicycle lanes where feasible.

Inter-local Project No.: 227A-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	October 2019	June 2021	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: PEC

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Consultant is developing roadway alternatives.
WORK TO BE COMPLETED DURING NEXT MONTH: CLV to review alternatives and select a preferred alternative.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: COLORADO

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Coolidge Avenue - Main Street to 4th Street

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along Coolidge Avenue between Main Street and 4th Street.

Inter-local Project No.: 181AFT Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 23, 2014	June 2018	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2019	November 2019	100

CONSULTANT: Slater Hanifan Group

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH:
Final walk through held on November 21, 2019. Closing out project.
WORK TO BE COMPLETED DURING NEXT MONTH:
Close out project.

PROJECT MANAGER: Dennis Moyer

CLV Project No: COOLIDGEFRI

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Downtown Pedestrian and Bicycle Improvements

DESCRIPTION: The Downtown Pedestrian and Bicycle Improvement project will provide new bicycle lanes, pedestrian improvements and enhancements within Downtown that lead into the newly constructed Bonneville Transportation Center.

Inter-local Project No.: 159D Agreement #:

	Start Date	Complete Date	% Complete
Design:	Apr 2011	March 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: VTN Nevada

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completed design for 3rd Street Improvements.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Anita Marquez

CLV Project No: DWNTWNPEDBK

PHONE: 229-6264

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Downtown Pedestrian Safety Program Phase 1

DESCRIPTION: Project to enhance safety and walkability and upgrade motorist awareness to high pedestrian conflict points in downtown area. Phase 1 of the program will include improvements near Fremont Street Experience.

Inter-local Project No.: 178L-M **Agreement #:**

	Start Date	Complete Date	% Complete
Design:		April 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	September 2020	August 2021	25

CONSULTANT: KHA

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Started construction September 8, 2020. Contractor working on bollard construction.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue with construction.

PROJECT MANAGER: Eric Meyer

CLV Project No: DWNTWNPED

PHONE: 229-6033

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Downtown Vehicle & Pedestrian Safety Streetlight Improvements

DESCRIPTION: Project is to increase safety and mobility of the downtown area by replacing existing street lights with a dual arm configuration for more effective lighting and better visibility for pedestrians and driving motorists.

Inter-local Project No.: 178K-F **Agreement #:**

	Start Date	Complete Date	% Complete
Design:		April 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	September 8, 2020	February 2021	

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Contract was awarded to ACME Electric at the July 22, 2020 City Council meeting.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start construction. Material notice to proceed September 8, 2020.

PROJECT MANAGER: Lorrie Linnert

CLV Project No: DWNTWNLGHTS

PHONE: 229-6738

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Farm Road, Tule Springs Road to Tenaya Way

DESCRIPTION: Roadway improvements along Farm Road from Tule Springs Road to Tenaya Way including new pavement, intersection improvements, ADA, utility relocation, sidewalks, pedestrian and bicycle safety upgrades, storm drain improvements, etc.

Inter-local Project No.: 264A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2020	December 2021	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Stanley Consultants

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Professional Services agreement awarded at 12/16/20 City Council meeting.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start design.

PROJECT MANAGER: Nicole Melton

CLV Project No: FARM

PHONE: 229-6691

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Fremont Street; Las Vegas Blvd to Eastern Ave

DESCRIPTION: Multi-Modal Improvements on Fremont Street to accommodate the high volume of pedestrian traffic. Improvements include street trees, landscaping, widened sidewalks, etc.

Inter-local Project No.: 208A-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	May 2018	May 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	October 7, 2019	October 2020	100

CONSULTANT: CA Group

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Construction is substantially complete.
WORK TO BE COMPLETED DURING NEXT MONTH: Complete punchlist items and close out project.

PROJECT MANAGER: Randy McConnell

CLV Project No: FREMONT

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: GOMED Project

DESCRIPTION: The GOMED project was awarded the 2018 BUILD Grant. The project will leverage technology and infrastructure to address safety, quality of life, partnership and increased mobility within the LV Medical District.

Inter-local Project No.: 144ACF Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2019	December 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Cambridge Systematics

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant completed the grant documents and is working on the design drawings.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Joanna Wadsworth

CLV Project No: GOMED

PHONE: 229-2214

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Grand Teton Overpass at US-95

DESCRIPTION: Design and construct a new overpass at Grand Teton Drive over US95.

Inter-local Project No.: 128D **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	August 2017	December 2020	99
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Poggemeyer

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Finalizing plans and specs. Working with NDOT on cooperative agreement and permit for the bridge.
WORK TO BE COMPLETED DURING NEXT MONTH: Wait for federal funding prior to advertising.

PROJECT MANAGER: Randy McConnell

CLV Project No: GRDTETON

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Harris Avenue; Bruce Street to Wardelle Street (Safe Routes to School)

DESCRIPTION: Safe route to school improvements along Harris Avenue between Bruce and Wardelle. Project consists of widening pavement installing missing sidewalk, street lighting and new pedestrian crossings.

Inter-local Project No.: 203B-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2018	March 2021	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Kimley Horn

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on R/W documents for acquisitions. Consultant addressing 90% plans comments.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with appraisals and acquisitions.

PROJECT MANAGER: Gina Venglass

CLV Project No: HARRIS

PHONE: 229-6790

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Industrial Arterial: Sahara Avenue/Wyoming Avenue

DESCRIPTION: An engineering study to investigate the feasibility of and examine alternatives to widening Industrial Road to provide left turn lanes for southbound traffic at Bridge Lane.

Inter-local Project No.: 072H-M **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	September 2019	May 2021	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Consultant completed design alternatives with cost estimates. Met with CCPW to discuss alternatives, waiting for County comments.
WORK TO BE COMPLETED DURING NEXT MONTH: Address CCPW comments/concerns.

PROJECT MANAGER: Greg McDermott

CLV Project No: INDUSTRIAL

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Iron Mountain Road, Bradley Rd to Thom Blvd

DESCRIPTION: The improvements include constructing a new roadway, pavement, curb, gutter, and sidewalk, ADA accessibility, streetlights, etc.

Inter-local Project No.: 226A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	July 2021	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Parsons

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on utility design and towards the 60% submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: IRONMTN

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Jackson Avenue: H Street to C Street

DESCRIPTION: Complete street improvements including new pavement, curb, gutter, widened sidewalks, ADA ramps, curb extensions, enhanced streetlights, street trees, and bicycle lanes where feasible.

Inter-local Project No.: 176G-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2019	December 2021	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Wood Rodgers

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant completed alternative street sections for CLV review. Modified consultant contract to complete design.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Randy McConnell

CLV Project No: JACKSON

PHONE: 229-2186

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Lake Mead Boulevard: Simmons St to Losee Rd

DESCRIPTION: Project includes roadway rehabilitation, ADA upgrades, pedestrian and bicycle improvements where feasible. This project is on the border of CLV/CNLV and City of Las Vegas will be administering the project.

Inter-local Project No.: 048L-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	August 2019	May 2021	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: HDR

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Held Neighborhood meeting on November 5th. Working on landscaping plans for project.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue with design.

PROJECT MANAGER: Anita Marquez

CLV Project No: LKMD

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Las Vegas Blvd, Stewart Ave to Sahara Ave

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to better accommodate vehicles, public transit and pedestrians. Much of the existing infrastructure is beyond it's service life and needs to be replaced.

Inter-local Project No.: 089G Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2015	January 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		CMAR	
Construction:	May 2020	May 2022	15

CONSULTANT: CA Group

CONTRACTOR: LV Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on utility/waterline relocations, storm drain improvements and median removals.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Gina Venglass

CLV Project No: LVBSTEWSAHA

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Las Vegas Blvd, Stewart to Owens

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to add additional lanes to better accommodate vehicles, public transportation and pedestrians to enhance the Cultural Corridor and Scenic Byway.

Inter-local Project No.: 089F-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2010	September 2021	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			0

CONSULTANT: Louis Berger

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on appraisals and acquisitions. Consultant is coordinating waterline relocations with LVVWD.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Gina Venglass

CLV Project No: LVBLI15OWENS

PHONE: 229-6790

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Lone Mountain Road Overpass at US95

DESCRIPTION: Design to widen the existing overpass at Lone Mountain Road over US95 between Tenaya Way and Rainbow Blvd.

Inter-local Project No.: 165C-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	March 2019	March 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2021	January 2023	

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project to be included in the Centennial Bowl bid package. Project was awarded to Las Vegas Paving. Construction to start January of 2021.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start construction.

PROJECT MANAGER: Randy McConnell

CLV Project No: LNMTNOVER

PHONE: 229-2186

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Martin L. King Extension Study

DESCRIPTION: Planning study to examine the feasibility of extending MLK from Oakey to Desert Inn Road.

Inter-local Project No.: 021C **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	October 2016	March 2021	95
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Coordinating improvements with NDOT's I-15, Flamingo to Sahara project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Waiting to get input back from adjacent property owners before finalizing the study and starting design.

PROJECT MANAGER: Greg McDermott

CLV Project No: MLKEXT

PHONE: 229-2143

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: MLK, Wyoming Ave to Symphony Park

DESCRIPTION: Provide a north-south connector between Industrial Road and Martin Luther King Boulevard

Inter-local Project No.: 021E **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	Jan 2012	Jan 2015	100
ROW Clearance:	May 2006	May 2016	
Environmental Clearance:			
Open Bids:			
Construction:	Jan 2015	August 2019	100

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Project was incorporated into the Project NEON Design-Build project. Ribbon Cutting for Project NEON was held August 8, 2019.
WORK TO BE COMPLETED DURING NEXT MONTH: Finalizing maintenance areas and closing out project.

PROJECT MANAGER: Gina Venglass

CLV Project No: MLKFLYOVR

PHONE: 229-6790

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Nellis & Eastern Bus Turnouts

DESCRIPTION: Matching funds for the Nellis & Eastern Bus Turnout project between Charleston & Owens. CLV was awarded CMAQ funds to construct 12 bus turnouts on these busy roadway corridors.

Inter-local Project No.: 146Q **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	May 2012	March 2021	65
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	June 2021		

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Working on right-of-way acquisitions. Meeting with RTC to discuss acquisitions.
WORK TO BE COMPLETED DURING NEXT MONTH: Complete design and right-of-way acquisitions.

PROJECT MANAGER: David Morreale

CLV Project No: NELLISEASTBUS

PHONE: 229-6752

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Ogden Avenue, Main Street to Las Vegas Blvd

DESCRIPTION: Design of Ogden Avenue from Main Street to Las Vegas Boulevard. Other segments of the project include Casino Center Boulevard, 1st Street and 3rd Street.

Inter-local Project No.: 045D **Agreement #:**

	Start Date	Complete Date	% Complete
Design:		November 2020	80
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	August 2020		

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: Phase 1 in construction. Continuing with design of other phases.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue with design of other segments.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: OGDEN

PHONE: 229-6574

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Pedestrian Bridge at the Intersection of Sahara Ave and Las Vegas Blvd

DESCRIPTION: Design of a pedestrian bridge that will connect to all four corners of the intersection at Sahara Avenue and Las Vegas Boulevard which is a high crash location.

Inter-local Project No.: 222A-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	May 2019	May 2021	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant working on predesign submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Submit predesign report and alternatives.

PROJECT MANAGER: Randy McConnell

CLV Project No: LVBBRIDGE

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Pinto Lane, Rancho to MLK

DESCRIPTION: Design and construction of full depth pavement, curb and gutter, 10' wide sidewalks, trees, streetlights, undergrounding of overhead facilities on Pinto Lane from Rancho Drive to MLK and traffic signals at Shadow, Tonopah and Rancho with ITS.

Inter-local Project No.: 207AFT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2018	December 2020	99
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	April 2021		

CONSULTANT: VTN

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Received 100% plans and specifications. Working on utility company sign offs.

WORK TO BE COMPLETED DURING NEXT MONTH:

Finalize plans and construct using CLV Street Rehab funding.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: PINTO

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Rancho Drive Improvements - Bonanza to Rainbow

DESCRIPTION: Complete preliminary design and Right of Way acquisition for Rancho Drive from US 95 to Ann Road. Phase I is US 95 to Decatur and Phase II is Decatur to Ann

Inter-local Project No.: 037B-Q Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 2011	March 2021	50
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	June 2021		

CONSULTANT: PI Parsons, PII Stanley

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Continuing with design on Phase I improvements, Bonanza to Decatur. Phase II, Decatur to Rainbow is put on hold due to limited funding. Construction at the Rancho/Decatur Intersection completed 4/24/15.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design for Phase I improvements.

PROJECT MANAGER: Mike Sturdivant

CLV Project No: RANCHDECRAIN

PHONE: 229-6734

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Rancho Drive: Mesquite to Sahara

DESCRIPTION: Complete street improvements for Rancho Drive between Mesquite and Sahara. Improvements may include widened sidewalks, bicycle lanes, street trees, intersection improvements and pavement rehabilitation.

Inter-local Project No.: 037E-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	February 2019	December 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on appraisals and with NVE for relocations and undergrounding. CLV staff reviewing 90% plans.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete design.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: RANCHOSOUTH

PHONE: 229-6574

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Sawtooth Roads: Northwest Area Arterials

DESCRIPTION: Design for roadway and drainage improvements along Brent Lane from Durango Drive to Fort Apache Road, Durango Drive from Brent Lane to Log Cabin Way, El Capitan Way from Brent Lane to Ruston Road, and Log Cabin Way from Durango Drive to El Capitan Way.

Inter-local Project No.: 173E-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	December 2020	December 2021	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Jacobs

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant is working on 30% design submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete 30% design submittal.

PROJECT MANAGER: Randy McConnell

CLV Project No: SAWTOOTH

PHONE: 229-2186

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Shadow Lane: Alta Drive to Charleston Blvd

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along Shadow Lane between Alta Drive and Charleston Boulevard.

Inter-local Project No.: 187A-FT **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	March 2015	September 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	December 2020		

CONSULTANT: Horrocks

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project is advertising.

WORK TO BE COMPLETED DURING NEXT MONTH:

Bid opening is scheduled for November 19, 2020.

PROJECT MANAGER: Greg McDermott

CLV Project No: SHADOW

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Sheep Mountain Parkway

DESCRIPTION: Alignment and right-of-way study for the Mountain Edge Parkway.

Inter-local Project No.: 124C Agreement #:

	Start Date	Complete Date	% Complete
Design:	Sep 2004	Jul 2020	30
ROW Clearance:	Apr 2012	Jul 2018	
Environmental Clearance:	Sep2004	Jul 2018	
Open Bids:			
Construction:			

CONSULTANT: Parsons Brinkerhoff

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on 70% design of segment between Iron Mountain and Kyle Canyon Road. Working with Olympia Group on the design and construction of southern improvements.

WORK TO BE COMPLETED DURING NEXT MONTH:

Submit 70% design for CLV review.

PROJECT MANAGER: Greg McDermott

CLV Project No: US95MTNEDGE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Summerlin Parkway: CC-215 to US 95

DESCRIPTION: This project will be designed in three phases. Phase I is a cable safety barrier rail, Phase II includes ramp, HOV and multi-use trail improvements along Rampart off-ramp, Phase III is auxiliary lane improvements west of Buffalo.

Inter-local Project No.: 92 C Agreement #: 470 \$13,200,000.00

	Start Date	Complete Date	% Complete
Design:	Jul 2006	Oct 2015	100
ROW Clearance:			
Environmental Clearance:	Jul 2006	Mar 2014	
Open Bids:			
Construction:	March 2016	June 2019	95

CONSULTANT: G. C. Wallace

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH:
Phases I, II, & III construction are complete. Phase IV landscaping restoration improvements are in design. Setting up meeting with Summerlin Master HOA to discuss plans.
WORK TO BE COMPLETED DURING NEXT MONTH:
Phase IV: complete design

PROJECT MANAGER: Eric Meyer

CLV Project No: SUMPKWY21595

PHONE: 229-6033

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Symphony Park Infrastructure Phase 2

DESCRIPTION: The project will consist of constructing new curb, gutter, pavement, upgraded street lighting, Americans with Disability Act (ADA) improvements along Symphony Park Roadways.

Inter-local Project No.: 194A **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	Oct 2017	August 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2020	February 2021	90

CONSULTANT: Kimley Horn

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction is mostly complete. Traffic signal work ongoing.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete construction.

PROJECT MANAGER: Randy McConnell

CLV Project No: SYMPHONY

PHONE: 229-2186

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Symphony Park Pedestrian Bridge @ UPRR

DESCRIPTION: A new pedestrian bridge over the Union Pacific Railroad near the Lewis Avenue alignment that will connect Symphony Park to Downtown Las Vegas.

Inter-local Project No.: 194B **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	September 2018	October 2020	5
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Acquired easement from the Union Plaza for the bridge.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Greg McDermott

CLV Project No: SYMBRIDGE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 TO: 12/21/2020

PROJECT: Utah Avenue, Industrial Road to 3rd Street

DESCRIPTION: Design of improvements to include curb and gutter, asphalt pavement, sidewalk, intersection improvements, pedestrian and bicycle safety upgrades, street trees, etc. on Utah Avenue between Industrial Road and 3rd Street.

Inter-local Project No.: 237A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2020	October 2021	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: VTN

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Held kick-off meeting October 1, 2020.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start design.

PROJECT MANAGER: Anita Marquez

CLV Project No: UTAH

PHONE: 229-6264

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 1/21/2021

REVIEW PERIOD FROM: 12/1/2020 **TO:** 12/21/2020

PROJECT: Wyoming Avenue: Las Vegas Boulevard to Industrial Road

DESCRIPTION: Widen Wyoming Avenue between Las Vegas Blvd and Industrial Rd to accommodate widened sidewalks and bicycle lanes where feasible.

Inter-local Project No.: 176H-F **Agreement #:**

	Start Date	Complete Date	% Complete
Design:	February 2019	July 2021	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING THE CURRENT MONTH: The 30% design submittal was received and sent out for review.
WORK TO BE COMPLETED DURING NEXT MONTH: CLV staff to review 30% submittal.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: WYOMING

PHONE: 229-6574

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/07/2021	
REVIEW PERIOD FOR: 12/01/20 – 12/31/20			
PROJECT: Tropical Parkway/Walnut Road Drainage and Roadway Improvements			
PROJECT DESCRIPTION: This project consists of drainage and roadway improvements at the intersection of Tropical Parkway and Walnut Road. The improvements include removal and replacement of damaged and failing Asphaltic Concrete (AC), installation of new curb and gutter, drop inlets, riprap, restriping the completed roadway, utility adjustments and other miscellaneous improvements required to address the drainage issues and complete the roadway.			
PROJECT NO: 10280B-20			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$300,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/26/2019	01/30/2020	95%
ROW CLEARANCE	11/26/2019	01/30/2020	50%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	02/30/2021	03/30/2021	0%
CONSTRUCTION	04/30/2021	10/30/2021	0%
ACCEPTANCE	10/30/2021	12/30/2021	0%
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.			
CONTRACTOR: Project is currently in design.			
COMMENTS: N/A			
DELAYS: NV Energy did not anticipate the relocations that would be required by this project and have stated that this may result in a delay. We are currently awaiting NV Energy's schedule for this project. This may impact our ability to bid this project per schedule above.			
WORK COMPLETED THIS MONTH: PDG will finish preparing the 100% submittal package			
WORK TO BE COMPLETED NEXT MONTH: The City will perform a back check on the 100% submittal package and PDG to begin acquiring external signatures.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/07/2021	
REVIEW PERIOD FOR: 12/01/20 – 12/31/20			
PROJECT: Hammer Lane – Flying Arrow Place to Simmons Street			
PROJECT DESCRIPTION: This project consists of roadway improvements along Hammer Lane, between Flying Arrow Place and Simmons Street. The improvements include new asphalt concrete pavement (AC), restriping, utility adjustments and other appurtenances required to complete the roadway.			
PROJECT NO: 10280A-20			
SID NUMBER:		BID # 1623	
FUNDING SOURCE: RTC		TOTAL COST: \$200,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/26/2019	12/30/2020	100%
ROW CLEARANCE	11/26/2019	08/30/2020	100%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	01/30/2021	02/15/2021	0%
CONSTRUCTION	04/01/2021	07/01/2021	0%
ACCEPTANCE	07/01/2021	09/01/2021	0%
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.			
CONTRACTOR: Project is currently in design.			
COMMENTS: N/A			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: PDG addressed City's comments and acquired outside signatures on the plans.			
WORK TO BE COMPLETED NEXT MONTH: City signatures will be acquired and the contract docs will be prepared for bidding.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/2021	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: Neighborhood Roadway Rehabilitation Fiscal Year 2020			
PROJECT DESCRIPTION: This project generally consists of installation of Polymer Modified Type II Slurry Seal, crack sealing, removing and replacing existing pavement, adjusting water valves and collars, adjusting sewer manholes and collars, permanent signs, pavement markers and other miscellaneous appurtenances on various streets throughout the City of North Las Vegas.			
PROJECT NO: 175L-MVFT / 10280A-20			
SID NUMBER:		BID # 1586	
FUNDING SOURCE: RTC		TOTAL COST: \$350,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS			
CONSTRUCTION	8/10/2020	12/7/2020	100%
ACCEPTANCE	12/7/2020		0%
CONSULTANT/PROJECT MANAGER:			
CONTRACTOR: Aggregate Industries-SWR, Inc.			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Project Walk Through completed by the CNLV and Aggregate Industries. Substantial Completion (including Punch List items) effective 12-7-2020.			
WORK TO BE COMPLETED NEXT MONTH: Aggregate Industries to address all punch list items and submit all Close Out documents.			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: 702-633-2679	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 01/07/2021	
REVIEW PERIOD FOR: 12/01/20 – 12/31/20			
PROJECT: Decatur Blvd – Rancho Drive to Cheyenne Avenue Pavement Rehabilitation			
PROJECT DESCRIPTION: This project consists of roadway improvements along Decatur Blvd, between Cheyenne Ave. and Rancho Dr. The improvements include removal and replacement of damaged and failing Asphaltic Concrete (AC), restriping the completed roadway, utility adjustments and other miscellaneous improvements required to complete the roadway.			
PROJECT NO: 10280B-20			
SID NUMBER:		BID # 1618	
FUNDING SOURCE: RTC		TOTAL COST: \$250,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/26/2019	12/30/2020	100%
ROW CLEARANCE	11/26/2019	08/30/2020	100%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	01/30/2021	02/30/2021	0%
CONSTRUCTION	04/01/2021	07/01/2021	0%
ACCEPTANCE	07/01/2021	09/01/2020	0%
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.			
CONTRACTOR: Project is currently in design.			
COMMENTS: N/A			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: The 100% submittal was completed and has been back checked. Package is ready to bid.			
WORK TO BE COMPLETED NEXT MONTH: The project will advertise for bids.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/21	
REVIEW PERIOD FOR: 12/1/20 –12/31/20			
PROJECT: Intersection Improvement Program – North 5 th Street and Centennial Parkway			
PROJECT DESCRIPTION: This project consists of a traffic signal and intersection improvements at North 5 th Street and Centennial Parkway. The improvements will include traffic control devices, pavement improvements, local drainage improvements, miscellaneous curb and gutter, sidewalks, pathways, pavement markings and striping, ADA Improvements, and other appurtenances as may be necessary to construct a complete and functional project.			
PROJECT NO: 10388E			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$2,190,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	3/1/20	9/31/20	100%
ROW CLEARANCE	12/1/19	5/30/20	100%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	1/12/21	1/12/21	0%
CONSTRUCTION	3/1/21	10/31/21	0%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER:		GCW / Willie Felkins, P E	
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Reviewed and addressed bidder questions. Issue a bid addendum to address concerns and answer questions.			
WORK TO BE COMPLETED NEXT MONTH:			
Receive, open and evaluate construction bids.			
PROJECT MANAGER: Clifford Moss		PHONE NUMBER: 633-1904	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/7/20	
REVIEW PERIOD FOR: 12/1/20 – 12/30/20			
PROJECT: Camino Al Norte, Craig Road to Ann Road			
PROJECT DESCRIPTION: This project applies to all improvements associated with the roadway of Camino Al Norte, Craig Road to Ann Road. The improvements include asphalt pavement, curb and gutter, sidewalk, Light Emitting Diode (LED) streetlights, utility relocations, signage and striping, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10436 / 173D			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC MVFT		TOTAL COST: 403,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN		10/30/20	100%
ROW CLEARANCE		10/30/20	100%
ENVIRONMENTAL CLEARANCE			0
OPEN BIDS		12/15/20	0
CONSTRUCTION		1/15/21	0
ACCEPTANCE		8/30/21	0
CONSULTANT/PROJECT MANAGER: GCW			
CONTRACTOR:			
COMMENTS:			
DELAYS: Having to stop negotiation with first consultant and start with another. The Virus.			
WORK COMPLETED THIS MONTH: Bids received, Aggregate Industries recommended to Council for 1-6-2021 meeting.			
WORK TO BE COMPLETED NEXT MONTH: Award contract, obtain bonds from Aggregate and issue NTP. Project transfers to CM.			
PROJECT MANAGER: Robert Huggins, P.E.			PHONE NUMBER: 633-2003

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/21	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: Brooks Avenue North Fifth Street to Martin Luther King Boulevard			
PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Brooks Avenue to provide a completed connection from North Fifth Street to Martin Luther King Boulevard and a traffic signal at the intersection of Brooks Avenue and Martin Luther King Boulevard. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances.			
PROJECT NO: 10450 / 192			
SID NUMBER:		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$4,734,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	9/8/16	5/31/19	100%
ROW CLEARANCE	9/8/16	5/31/19	100%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	9/3/19	9/3/19	100%
CONSTRUCTION	2/3/20	11/25/20	100%
ACCEPTANCE	11/25/20		25%
CONSULTANT/PROJECT MANAGER: VTN Nevada / Robert Hosea, P.E.			
CONTRACTOR: Aggregate Industries (A.I.)			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Brooks-MLK Intersection – Finished installing new traffic signal system, permanent fiber splicing, and CDCA at Brooks Ave. and MLK Blvd. intersection. Also, finished school flasher assembly pole installations along Brooks Ave..			
WORK TO BE COMPLETED NEXT MONTH:			
Along Brooks Avenue, finish installing fiber optic improvements near Par-3 Golf Course.			
PROJECT MANAGER: Clint Fujii, PE, PM		PHONE NUMBER: (702) 633-2679	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 11/30/2020	
REVIEW PERIOD FOR: 11/1/2020 – 11/30/20			
PROJECT: Lamb Blvd. Improvements – Centennial to CC-215			
PROJECT DESCRIPTION: This project consists of removing the temporary asphalt currently in place along Lamb Blvd. and installing permanent structural pavement section from Centennial Parkway to CC-215. The improvements will provide for up to six (6) travel lanes in each direction, median, drainage installation/improvements, curb, gutter, sidewalks, streetlights, traffic signal modification as needed, utility relocations, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 055J-FTI2 / 10453			
SID NUMBER: N/A		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$820,000 in the ILC w/ RTC	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	10/24/2019	12/31/2020	94%
ROW CLEARANCE	N/A	N/A	No RW Needed
ENVIRONMENTAL CLEARANCE	N/A	N/A	N/A
OPEN BIDS	2/16/2021	5/5/2021	0%
CONSTRUCTION	6/1/2021	6/1/2022	0%
ACCEPTANCE	8/1/2022	10/1/2022	0%
CONSULTANT/PROJECT MANAGER: LBG/WSP/Krishna Kumar, PE			
CONTRACTOR: TBD			
COMMENTS: LBG/WSP has been retained to perform the design work, 50% deliverable has been completed, 50% design comments released, and 90% design milestone completed.			
DELAYS: None			
WORK COMPLETED THIS MONTH: Received comments from NV Energy that prompted a revision to the lighting plan. Specific Encroachment Permit provided to the City Attorney's Office.			
WORK TO BE COMPLETED NEXT MONTH: Work toward and Consultant to provide 100% design milestone. Execute the SEA.			
PROJECT MANAGER: Allan Fajardo, P.E., PTOE		PHONE NUMBER: 633-2044	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/7/20																													
REVIEW PERIOD FOR: 12/1/20 – 12/30/20																															
PROJECT: Gilmore Avenue – Simmons Street to Allen Lane																															
PROJECT DESCRIPTION: This project consists of all improvements associated with the roadway improvements of Gilmore Avenue to provide a fully completed connection from Simmons Street to Allen Lane. The improvements include asphalt pavement, curb and gutter, sidewalk, Light Emitting Diode (LED) streetlights, utility relocations, signage and striping, and any other miscellaneous appurtenances to complete the project.																															
PROJECT NO: 10462																															
SID NUMBER:		BID #																													
FUNDING SOURCE: RTC		TOTAL COST: \$1,000,000																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 33%;">SCHEDULE FOR COMPLETION</th> <th style="width: 17%;">START DATE</th> <th style="width: 17%;">END DATE</th> <th style="width: 33%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td>2/15/2018</td> <td>12/30/2020</td> <td>93%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td>2/15/2018</td> <td>12/30/2020</td> <td>80%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td>N/A</td> </tr> <tr> <td>OPEN BIDS</td> <td>2/1/2021</td> <td>2/1/2021</td> <td>0%</td> </tr> <tr> <td>CONSTRUCTION</td> <td>3/1/2021</td> <td>9/1/2021</td> <td>0%</td> </tr> <tr> <td>ACCEPTANCE</td> <td>9/1/2021</td> <td>11/1/2021</td> <td>0%</td> </tr> </tbody> </table>				SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)	DESIGN	2/15/2018	12/30/2020	93%	ROW CLEARANCE	2/15/2018	12/30/2020	80%	ENVIRONMENTAL CLEARANCE			N/A	OPEN BIDS	2/1/2021	2/1/2021	0%	CONSTRUCTION	3/1/2021	9/1/2021	0%	ACCEPTANCE	9/1/2021	11/1/2021	0%
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)																												
DESIGN	2/15/2018	12/30/2020	93%																												
ROW CLEARANCE	2/15/2018	12/30/2020	80%																												
ENVIRONMENTAL CLEARANCE			N/A																												
OPEN BIDS	2/1/2021	2/1/2021	0%																												
CONSTRUCTION	3/1/2021	9/1/2021	0%																												
ACCEPTANCE	9/1/2021	11/1/2021	0%																												
CONSULTANT/PROJECT MANAGER:		Collins Engineers																													
CONTRACTOR: TBD																															
COMMENTS:																															
DELAYS: Complete project team was replaced by Collins Engineers 4 times. Schedule delayed. NOW THE PRINCIPAL AND PM HAVE LEFT THE COMPANY AND THEIR CORPORATE HAS ANNOUNCED THE OFFICE WILL BE CLOSED. The Virus.																															
WORK COMPLETED THIS MONTH: Revised, revised, revised, revised 90% received and being reviewed. Local office of Collins has shut down. VERY difficult to get hold of anyone at Colorado office that has assumed project. Will likely terminate contract after design is complete. Real Property Services continues work to obtain Authorization for Construction (AFC) for one parcel.																															
WORK TO BE COMPLETED NEXT MONTH: Continue work to obtain Authorization for Construction for 1 onsite parcel. Property owners have received letters but only four have responded. Hold Collins's hand and help them move design to 100%.																															
PROJECT MANAGER: Robert Huggins, P.E.		PHONE NUMBER: 633-2003																													

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 11/30/2020	
REVIEW PERIOD FOR: 11/01/20 – 11/30/20			
PROJECT: Bus Turnout Project FY 20			
PROJECT DESCRIPTION: This project consists of the installation of bus turn outs on Cheyenne Avenue. The improvements include utility relocations, removal and replacement of curb, gutter, and sidewalk, and the installation of concrete bus turnouts and shelter pads at various bus stop locations along Cheyenne Avenue.			
PROJECT NO: 10491-20			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$200,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	07/15/2020	03/15/2021	32%
ROW CLEARANCE	07/15/2020	11/30/2020	0%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	03/15/2020	04/15/2021	0%
CONSTRUCTION	05/15/2021	09/15/2021	0%
ACCEPTANCE	09/15/2021	12/15/2021	0%
CONSULTANT/PROJECT MANAGER: TBD/Allan Fajardo			
CONTRACTOR: Project is currently in design.			
COMMENTS: N/A			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: Field survey for topo and legal descriptions is ongoing at the proposed bus turnout locations. Consultant to be solicited to perform the design work.			
WORK TO BE COMPLETED NEXT MONTH: Discussion with RTC to relocate one of the bus turnouts due to grading issues in the proposed area. Secure basic scope of services and commence negotiating the fee structure from the firm taken from the City's SOQ list.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/2021	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: School Safety Improvements – Citywide			
PROJECT DESCRIPTION: A multi-year project involving design and construction of pedestrian safety and traffic calming improvements on school perimeter streets as well as installation of school flashers and rapid flashing beacons.			
PROJECT NO: 10493 / 203A-FTI2			
SID NUMBER:		BID #	
FUNDING SOURCE: FTI		TOTAL COST: \$6,000,000	
SCHEDULE FOR COMPLETION			
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	3/2018	2/2022	90%
ROW CLEARANCE	6/2020		20%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	various		
CONSTRUCTION	6/2019	9/2022	0%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: HDR Engineering / Asafft Abdo, P.E.			
CONTRACTOR: TBD			
COMMENTS: This project is a 3-phase/year project, Phase I, Phase II and Phase II – Federal. The Phase II – Federal is a separate plan set that will primarily be funded with NDOT funds along with RTC funds; it was separated to allow it to run along a separate track due to any federal requirements. Year 1 – includes proposed locations for installation of RRFBs and school flashers. Year 2 and Year 3 – includes school safety enhancements for various schools.			
DELAYS: 100% submittal on hold waiting on ROW Certifications			
WORK COMPLETED THIS MONTH: Addressing comments from 90% Submittal. Working on ROW Certifications. Continued coordination with CCSD and other stakeholders.			
WORK TO BE COMPLETED NEXT MONTH: Continue addressing comments from 90% submittal. Continue working on ROW Certifications.			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 702-633-2673	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/2021	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: Commerce Street – Duchess Avenue to Cheyenne Avenue			
PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Commerce Street to provide a completed roadway from Duchess Avenue to Cheyenne Avenue. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances.			
PROJECT NO: 10501 / 933			
SID NUMBER:		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$1,484,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	7/17/17	5/31/19	100%
ROW CLEARANCE	7/17/17	5/31/19	100%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	9/10/19	9/10/19	100%
CONSTRUCTION	2/3/20	5/26/20	100%
ACCEPTANCE	5/26/20		70%
CONSULTANT/PROJECT MANAGER: VTN Nevada / Robert Hosea, P.E.			
CONTRACTOR: Las Vegas Paving			
COMMENTS:			
DELAYS: SWPPP NOT – Submitted to NDEP in ending May 2020, but not closed out/terminated.			
WORK COMPLETED THIS MONTH: The CNLV authorized the Contractor to remove and replace an old leaking FH and lateral near Sta. 29+80±. This extra work was tracked on a time-and-material basis, addressed in a CCA, and field work completed.			
WORK TO BE COMPLETED NEXT MONTH: SWPPP NOT to be hopefully closed out/terminated by NDEP. Once completed, Final Acceptance and Notice of Completion to follow shortly thereafter.			
PROJECT MANAGER: Clint Fujii, PE, PM		PHONE NUMBER: (702) 633-2679	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/7/20	
REVIEW PERIOD FOR: 12/1/20 – 12/30/20			
PROJECT: Alexander Road, Simmons Street to North 5 th Street			
PROJECT DESCRIPTION: Improvements associated with the roadway of Alexander Road, Simmons Street to North 5th Street. The improvements include asphalt pavement, curb and gutter, sidewalk, Light Emitting Diode (LED) streetlights, utility relocations, signage and striping, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10503 / 123D-FT12			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$2,350,000.00	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	9-25-18	3-30-21	85%
ROW CLEARANCE	9-25-18	10-30-20	100%
ENVIRONMENTAL CLEARANCE			0
OPEN BIDS		5-30-21	0
CONSTRUCTION		6-30-21	0
ACCEPTANCE		3-30-22	0
CONSULTANT/PROJECT MANAGER: Stanley Consultants			
CONTRACTOR:			
COMMENTS:			
DELAYS: The Virus			
WORK COMPLETED THIS MONTH: Consultant continuing work on 90%			
WORK TO BE COMPLETED NEXT MONTH: Consultant expected to provide 90% submittal by end of January.			
PROJECT MANAGER: Robert Huggins, P.E.		PHONE NUMBER: 633-2003	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 11/30/2020	
REVIEW PERIOD FOR: 11/1/20 – 11/30/20			
PROJECT: Allen Lane Improvements – Craig to Centennial			
PROJECT DESCRIPTION: This project consists of addressing the saw tooth currently in place along Allen Lane from Craig Road to Centennial Parkway to provide for a full-width, continuous roadway cross section. The work will install new asphalt at various sections of the roadway, curb, gutter, sidewalk, pavement rehabilitation, and potentially traffic signal installation at intersection of Allen and Washburn.			
PROJECT NO: 160B-FTI2 / 10504			
SID NUMBER: N/A		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$542,000 in the ILC w/ RTC	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	8/26/2020	8/11/2021	42%
ROW CLEARANCE	2/1/2021	7/1/2021	0%
ENVIRONMENTAL CLEARANCE	N/A	N/A	N/A
OPEN BIDS	1/25/2022	4/6/2022	0%
CONSTRUCTION	5/1/2022	5/1/2023	0%
ACCEPTANCE	7/1/2023	9/1/2023	0%
CONSULTANT/PROJECT MANAGER: Kimley-Horn & Associates / David Tusler, PE			
CONTRACTOR: TBD			
COMMENTS: City has executed a Consultant Agreement with Kimley-Horn & Associates to perform the design and provide for Bid Phase and Engineering Construction Management Support.			
DELAYS:			
WORK COMPLETED THIS MONTH: Submitted progress pre-50% design completion Plans to RTC and NV Energy for review.			
WORK TO BE COMPLETED NEXT MONTH: Work toward 50% design completion milestone to submittal on the 2 nd week of January 2021.			
PROJECT MANAGER: Allan Fajardo, PE, PTOE		PHONE NUMBER: 633-2044	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/21	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: Downtown Complete Streets and Pedestrian Improvements			
PROJECT DESCRIPTION: This project consists of the design and construction of complete streets and pedestrian improvements in the downtown area. The improvements include removal / replacement of various sections of poor visibility / incomplete / inadequate crosswalks, upgrades include installation of Light Emitting Diode (LED) lights, bike paths, safe walkable routes and other items necessary for pedestrian safety, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10505 / 967			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$10,772,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/9/17	2/1/20	50%
ROW CLEARANCE	11/9/17	5/1/20	20%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	8/1/21	8/1/21	0%
CONSTRUCTION	10/1/21	6/30/22	0%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: WSP / Naveen Puppala, P E			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Determined budget requirements for right-of-way and easements for Hunkins and McDaniel. Confirmed available funding to proceed with acquisition.			
WORK TO BE COMPLETED NEXT MONTH:			
Draft legal descriptions for all acquisition parcels.			
PROJECT MANAGER: Clifford Moss		PHONE NUMBER: (702) 633-1904	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/2021	
REVIEW PERIOD FOR: 12/1/2020-12/31/2020			
PROJECT: Pedestrian Bridge Ann Road at Upper Las Vegas Wash			
PROJECT DESCRIPTION: The Pedestrian Bridge Ann Road at Upper Las Vegas Wash consists of design and construction of a Pedestrian Bridge. Improvements may include pedestrian bridge elements, drainage facilities, signage, striping, traffic control devices, curb, gutter, sidewalks, streetlights, utility relocations, and other appurtenances as may be necessary to construct a complete a functional Project.			
PROJECT NO: 10506			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$350,000 (Design & ROW)	
SCHEDULE FOR COMPLETION			
	START DATE	END DATE	COMPLETE (%)
DESIGN			0%
ROW CLEARANCE			0%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER:			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Consultant Selected.			
WORK TO BE COMPLETED NEXT MONTH: Schedule a project scoping meeting, and begin Contract Negotiations			
PROJECT MANAGER: David Tanner		PHONE NUMBER: 702-633-2673	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/7/20	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: Lone Mountain Road, from Decatur Boulevard to Losee Road			
PROJECT DESCRIPTION: The Project consists of improvements to Lone Mountain Road, from Decatur Boulevard to Losee Road. The improvements may include up to four travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 10507/165D-FTI2			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	9-15-19	6-1-21	25%
ROW CLEARANCE	9-15-19	6-1-21	0%
ENVIRONMENTAL CLEARANCE	9-15-19	6-1-21	0%
OPEN BIDS	8-1-21	8-1-21	0%
CONSTRUCTION	9-15-21	9-15-22	0%
ACCEPTANCE	9-15-22	11-15-22	0%
CONSULTANT/PROJECT MANAGER: Westwood (Slater Hanifan)			
CONTRACTOR:			
COMMENTS:			
DELAYS: The Virus			
WORK COMPLETED THIS MONTH: Consultant has submitted 30% for Lone Mountain Rd. Consultant has submitted 100% for Decatur/Grand Teton intersection signalization			
WORK TO BE COMPLETED NEXT MONTH: Distribute and review 30% on Lone Mountain Rd. R/W needs to be identified and set. Review 100% for Decatur/Grand Teton signalization, obtain signatures and advertise.			
PROJECT MANAGER: Robert Huggins, P.E		PHONE NUMBER: 633-2003	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 01/07/2021	
REVIEW PERIOD FOR: 12/01/20 – 12/31/20			
PROJECT: Cheyenne Avenue & Revere Street Traffic Signal Improvements			
PROJECT DESCRIPTION: This project consists of traffic signal modifications at Cheyenne Avenue and Revere Street. The improvements include the relocation of existing traffic signal heads and addition of traffic signal heads to align with the current lane configurations, illuminated street name signs, upgrading the existing traffic signal equipment, and other miscellaneous improvements required to deliver a complete project.			
PROJECT NO: 10509-20			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$250,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	01/09/2020	02/30/2020	90%
ROW CLEARANCE	01/09/2020	02/30/2020	50%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	03/30/2021	04/30/2021	0%
CONSTRUCTION	05/30/2021	08/30/2021	0%
ACCEPTANCE	08/01/2021	10/01/2021	0%
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.			
CONTRACTOR: Project is currently in design.			
COMMENTS: Design is being completed using on-call contract tied to the City's Arterial Roadway Reconstruction Program FY 20 and the Neighborhood Roadway Rehabilitation FY 20.			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: PDG submitted 90% submittal for review.			
WORK TO BE COMPLETED NEXT MONTH: 90% submittal to be reviewed and comments will be issued to PDG.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/2021	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: Washburn Road, Valley Drive to Willis Street			
PROJECT DESCRIPTION:			
This project consists of improvements to Washburn Road, Valley Drive to Willis Street. The improvements may include up to four travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 10511/167B-FTI2			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			95%
ROW CLEARANCE			50%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER: VTN / Robert Hosea			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Prepare Pre-Final Submittal. Finalizing ROW Certification			
WORK TO BE COMPLETED NEXT MONTH:			
Review Prefinal Submittal. Prepare Bid Documents.			
PROJECT MANAGER: David Tanner		PHONE NUMBER: 633-2673	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/2021	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: Centennial Parkway, Pecos Road to Lamb Boulevard			
PROJECT DESCRIPTION: This project consists of improvements to Centennial Parkway, Pecos Road to Lamb Boulevard. The improvements may include up to six travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 10526/170D-FT12			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$220,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	4/3/19	12/31/24	30%
ROW CLEARANCE	10/1/20	6/30/21	10%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS	8/10/21	8/10/21	0%
CONSTRUCTION	10/1/21	6/30/22	0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER: Atkins North America/Kondala Mantri, P.E.			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Completed negotiation of professional services final design amendment. Prepared amendment to be presented to City Council,			
WORK TO BE COMPLETED NEXT MONTH:			
Present final design amendment to City Council for approval. Execute amendment.			
PROJECT MANAGER: Cliff Moss		PHONE NUMBER: 633-1904	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/2021	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: Washburn Road, from Commerce Street to North 5th Street			
PROJECT DESCRIPTION:			
This project consists improvements to Washburn Road, from Commerce Street to North 5th Street. The improvements may include up to four travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 10549/167C-FT12			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			95%
ROW CLEARANCE			50%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER:			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Prepare Pre-Final Submittal. Finalizing ROW Certification			
WORK TO BE COMPLETED NEXT MONTH:			
Review Prefinal Submittal. Prepare Bid Documents.			
PROJECT MANAGER: David Tanner		PHONE NUMBER: 633-2673	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/2021	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: ADA Upgrades FY20			
PROJECT DESCRIPTION: This project consists of installing ADA upgrades at various intersections in the general vicinity of Washburn and Clayton.			
PROJECT NO: 10551			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$500,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			0
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: PEC - Victor Godfrey			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Finalized scope and fees, to be approved at Feb 3 rd Council Meeting			
WORK TO BE COMPLETED NEXT MONTH: Prepare documents for council approval.			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 633-2673	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/6/2021	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: Simmons Street, Red Coach Avenue to Hammer Lane			
PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Simmons Street, from Red Coach Avenue to Hammer Lane. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances. .			
PROJECT NO: 10553			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$600,000 (Design and ROW)	
SCHEDULE FOR COMPLETION			
START DATE	END DATE	COMPLETE (%)	
DESIGN			
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: Jacobs - Ken Gilbreath			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Finalized scope and fees, to be approved at Feb 3rd Council Meeting			
WORK TO BE COMPLETED NEXT MONTH: Prepare documents for council approval..			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 633-2673	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 11/30/2020	
REVIEW PERIOD FOR: 11/1/20 – 11/30/20			
PROJECT: Civic Center Drive Carey to Cheyenne			
PROJECT DESCRIPTION: This project consists of installing a complete street system along Civic Center Drive that will provide a minimum of two lanes of travel in each direction, address ADA deficiencies, provide for enhanced pedestrian movement, install a homogeneous block wall, possible traffic signal modifications at various intersections, provide for pavement rehabilitation, and other appurtenances as may be necessary to construct a complete and functional project.			
PROJECT NO: 232A-FTI2 / 10554			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$225,000, In ILC w/ RTC	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	12/1/2020	2/28/2022	0%
ROW CLEARANCE	5/1/2021	11/30/2021	0%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	4/12/2022	7/6/2022	0%
CONSTRUCTION	8/1/2022	8/1/2023	0%
ACCEPTANCE	11/1/2023	12/31/2023	0%
CONSULTANT/PROJECT MANAGER: TBD			
CONTRACTOR: TBD			
COMMENTS: Allan Fajardo will be the point of contact for the City of North Las Vegas at 702-633-2044.			
DELAYS: Identifying a viable scope of services and associated fees whereby a need to supplement the existing ILC might be needed to execute a design contract.			
WORK COMPLETED THIS MONTH: Basic of Scope of Services provided after City review along with revised fees.			
WORK TO BE COMPLETED NEXT MONTH: Finalize the scope, come to terms with the fee structure, and complete the language in the Consultant Agreement.			
PROJECT MANAGER: Allan Fajardo, P.E., PTOE		PHONE NUMBER: 633-2044	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 1/7/20	
REVIEW PERIOD FOR: 12/1/20 – 12/31/20			
PROJECT: Las Vegas Boulevard Improvements (Tonopah Avenue to Carey Avenue)			
PROJECT DESCRIPTION: With the relinquishment of the R/W from NDOT to the City, the project will improve the section to provide for a complete street section that includes a landscape buffer between pedestrian sidewalks with vehicular traffic. The area between Tonopah and Lake Mead South will reduce the lane usage to one lane of travel in each direction. The section between Lake Mead South to Carey Avenue will re-capture the existing R/W and provide for median island landscaping, enhanced sidewalk width, and landscape buffer, and other sidewalk related features.			
PROJECT NO: 20015			
SID NUMBER: N/A		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$16M	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	12/10/2014	7/1/2021	87%
ROW CLEARANCE	1/1/2018	7/1/2021	60%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS		8/1/2021	0
CONSTRUCTION	9/1/2021	10/1/2022	0%
ACCEPTANCE		12/1/2022	0%
CONSULTANT/PROJECT MANAGER: CA Group, James Caviola			
CONTRACTOR: TBD			
COMMENTS: Supporting Engineering Studies have been completed that include traffic, drainage, and geotechnical. Affected property owners were given an opportunity to discuss their concerns and were invited at the City office with one-on-one meetings where they were shown the proposed impacts to their parcel.			
DELAYS: NV Energy, SWG, Embarq, and Cox Cable relocations. Agreement for Construction acquisitions. Scope has now increased to include a CCRFCD regional facility within the project limits. This will delay the project about 12-14 months. The Virus.			
WORK COMPLETED THIS MONTH: CA-Group has calculated flows for the new facility which exceed MPU flows and has transmitted data to RFCD. CA Group has been working on alignment alternatives for the box in LV Boulevard.			
WORK TO BE COMPLETED NEXT MONTH: CA Group waiting for feedback from RFCD about design flow rates. Hold discussion on alignment alternatives.			
PROJECT MANAGER: Robert Huggins, P.E., PTOE		PHONE NUMBER: 633-2003	

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: FOSTER/PRICE – BOULDER HIGHWAY TO BARRETT STREET. RTC#'s 2010A-FTI2

DESCRIPTION: REHABILITATION OF FOSTER/PRICE AND COMPLETE STREET ELEMENTS AS APPROPRIATE

PERCENT COMPLETE: Design 100% ESTIMATED COST OF PROJECT: \$1,300,000 CONST
Construction 50%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: February 2020

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: July 2020

START CONSTRUCTION: October 2020

CONSTRUCTION COMPLETE: March 2021

CONSULTANT/PROJECT MANAGER: ATKINS

CONSTRUCTION PRIME CONTRACTOR: N/A

DELAYS OR PROBLEM AREAS: revising roadway elevations
WORK COMPLETED DURING CURRENT MONTH: Project is under construction
WORK TO BE COMPLETED DURING NEXT MONTH: Continue construction

PROJECT MANAGER: Scott Fiedler, PE PHONE NUMBER: 702-267-3063

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: WEST HENDERSON ROADS; BERMUDA – VOLUNTEER BLVD TO ST ROSE PARKWAY, BRUNER ROAD – GILESPIE STREET TO EXECUTIVE AIRPORT DRIVE, AND GILESPIE STREET – VOLUNTEER BLVD TO ST ROSE PARKWAY. (RTC# 175H-FTI, 175H, 111B FTI2)

DESCRIPTION: Design of 4 lane roadway sections with the ability to widen to 6 lanes in certain areas. Incorporate complete streets elements as appropriate and feasible.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$300,000 Design
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: November 2017

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: _____

CONSTRUCTION COMPLETE: November 2020

CONSULTANT/PROJECT MANAGER: VTN

CONSTRUCTION PRIME CONTRACTOR: CG&B

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: <u>working on closeout</u>
WORK TO BE COMPLETED DURING NEXT MONTH: <u>working on closeout</u>

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: MARY CREST/GALLAGHER CREST, AMERICAN PACIFIC DRIVE TO CASSIA WAY.
The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 70% ESTIMATED COST OF PROJECT: \$TBD
Construction - 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: March 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: May 2021

START CONSTRUCTION: July 2021

CONSTRUCTION COMPLETE: December 2021

CONSULTANT/PROJECT MANAGER: Wood Rodgers

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: 70% plans reviewed and returned to consultant
WORK TO BE COMPLETED DURING NEXT MONTH: Continue Design

PROJECT MANAGER: Brooke Prescia, P.E. PHONE NUMBER: 702-267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Ramrod Ave and Olympic Ave, Green Valley to Mountain Vista. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 90% ESTIMATED COST OF PROJECT: \$TBD
Construction - 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: March 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: May 2021

START CONSTRUCTION: July 2021

CONSTRUCTION COMPLETE: December 2021

CONSULTANT/PROJECT MANAGER: Westwood

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: 90% Design review meeting held and comments returned to the consultant
WORK TO BE COMPLETED DURING NEXT MONTH: Continue design

PROJECT MANAGER: Brooke Prescia, P.E. PHONE NUMBER: 702-267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Coronado Center Drive, St Rose Parkway to Sunridge Heights Parkway. Pecos Ridge Parkway, Sunridge Heights Parkway to Eastern Avenue. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 30% ESTIMATED COST OF PROJECT: \$TBD
Construction - 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: March 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: May 2021

START CONSTRUCTION: July 2021

CONSTRUCTION COMPLETE: December 2021

CONSULTANT/PROJECT MANAGER: Jacobs

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: <u>Design ongoing.</u>
WORK TO BE COMPLETED DURING NEXT MONTH: <u>Continue Design</u>

PROJECT MANAGER: Scott Fiedler, P.E. PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Equestrian Drive, Foothills Drive to Weeks Bay. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 30% ESTIMATED COST OF PROJECT: \$TBD
Construction - 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: June 2021

R/W CLEARANCES: May 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: July 2021

START CONSTRUCTION: September 2022

CONSTRUCTION COMPLETE: April 2022

CONSULTANT/PROJECT MANAGER: Horrocks

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Reviewed roadway alternative cross sections and met with the consultant to go over options.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue Design

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3063

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Magic Way, Weeks Bay to Newport Drive. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 30% ESTIMATED COST OF PROJECT: \$TBD
Construction - 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: June 2021

R/W CLEARANCES: April 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: July 2021

START CONSTRUCTION: September 2021

CONSTRUCTION COMPLETE: April 2022

CONSULTANT/PROJECT MANAGER: Horrocks

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Reviewed roadway alternative cross sections and met with the consultant to go over the options.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue Design

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3063

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Horizon Ridge Parkway, Las Palmas Entrada to East COH limit. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 30% ESTIMATED COST OF PROJECT: \$TBD
Construction - 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: July 2021

R/W CLEARANCES: March 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: August 2022

START CONSTRUCTION: October 2021

CONSTRUCTION COMPLETE: May 2022

CONSULTANT/PROJECT MANAGER: KHA

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: 30% design received
WORK TO BE COMPLETED DURING NEXT MONTH: Review 30% design

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3063

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Wigwam Parkway, Eastern to I-515. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 30% ESTIMATED COST OF PROJECT: \$TBD
Construction - 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: March 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: May 2021

START CONSTRUCTION: July 2021

CONSTRUCTION COMPLETE: January 2022

CONSULTANT/PROJECT MANAGER: GCW

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Received and reviewed striping plans
WORK TO BE COMPLETED DURING NEXT MONTH: Continue Design

PROJECT MANAGER: Scott Fiedler, P.E. PHONE NUMBER: 702-267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Pecos Road, I-215 to Windmill Lane. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 60% ESTIMATED COST OF PROJECT: \$TBD
Construction - 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: April 2021

R/W CLEARANCES: March 2020

ENVIR CLEARANCES: N/R

BIDS OPEN: May 2021

START CONSTRUCTION: August 2021

CONSTRUCTION COMPLETE: December 2021

CONSULTANT/PROJECT MANAGER: Poggemeyer

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS: <u>Coordinating with the County</u>
WORK COMPLETED DURING CURRENT MONTH: <u>Design ongoing.</u>
WORK TO BE COMPLETED DURING NEXT MONTH: <u>Continue Design</u>

PROJECT MANAGER: Scott Fiedler, P.E. PHONE NUMBER: 702-267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: ROMA HILLS (201A-FTI2)

DESCRIPTION: Replace existing pavement and construct complete street elements as appropriate

PERCENT COMPLETE: Design - 100% ESTIMATED COST OF PROJECT: \$2,700,000.00
Construction – 10%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: February 2020

R/W CLEARANCES: N/R

ENVIR CLEARANCES: N/R

BIDS OPEN: July 2020

START CONSTRUCTION: December 2020

CONSTRUCTION COMPLETE: August 2021

CONSULTANT/PROJECT MANAGER: Stanley

CONSTRUCTION PRIME CONTRACTOR: Tand

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Project is under construction.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue construction

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: WATER STREET NORTH (171C FTI2)

DESCRIPTION: Roadway construction: Boulder Highway to Grand Cadence. (Construction only)

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$4,000,000
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: N/A

R/W CLEARANCES: N/A

ENVIR CLEARANCES: N/A

BIDS OPEN: 8/7/2019

START CONSTRUCTION: 1/2020

CONSTRUCTION COMPLETE: 10/2020

CONSULTANT/PROJECT MANAGER: Atkins

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: In Closeout
WORK TO BE COMPLETED DURING NEXT MONTH: Continue closeout

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: (702) 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: Boulder Highway: Wagonwheel to Tulip Falls (RTC# 224-FTI2)

DESCRIPTION: Refinement of alternatives from the master plan concept to a 30% level. Improvements may include intersection and pedestrian safety improvements, roadway improvements and any necessary appurtenances or complete street elements as feasible. Progressing the refinement to 30% at this time.

PERCENT COMPLETE: Design—10% ESTIMATED COST OF PROJECT: \$1,000,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

1

DESIGN: 3/2021 (30% Level)

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: _____

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: Atkins

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Design ongoing.
WORK TO BE COMPLETED DURING NEXT MONTH: Coordinate with RTC on Center Running Transit design criteria. Continue Design

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: (702) 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: SUNSET ROAD: I-515 to PABCO (008X-FTI2)

DESCRIPTION: Replace existing pavement and construct complete street elements as feasible

PERCENT COMPLETE: Design—60% ESTIMATED COST OF PROJECT: \$760,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: February 2021(Burns to Pabco)

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: _____ Design Only _____

START CONSTRUCTION: _____

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: CA Group

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Burns to Pabco 90% review drawings received and reviewed. I-515 to Burns 70% review drawings received and reviewed.
WORK TO BE COMPLETED DURING NEXT MONTH: Hold review meeting with consultant and continue design

PROJECT MANAGER: Brooke Prescia PHONE NUMBER: (702) 267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: SUNRIDGE HEIGHTS PKWY – EXECUTIVE AIRPORT TO SEVEN HILLS DR

DESCRIPTION: Design and construction of roadway improvements including up to 6 travel lanes, lighting, striping, traffic signals, and drainage. Phase 1 of the project will include design and coordination with adjacent developers and will be constructed between Seven Hills and Maryland Pkwy. Phase 2A will be adjacent to the Levi's property. Phase 2B will be constructed between the Levi's property and Costco. Phase 2C is future tunnel. The project will incorporate complete streets elements as appropriate and feasible.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$6,270,000
Construction—varies%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: July 2018 (Phase I)

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: December 2018

START CONSTRUCTION: March 2019

CONSTRUCTION COMPLETE: January 2021

CONSULTANT/PROJECT MANAGER: Advantage Civil Design Group/TY LINN

CONSTRUCTION PRIME CONTRACTOR: Wadley Construction

DELAYS OR PROBLEM AREAS: working on alignment concerns with Clark County Department of Aviation
WORK COMPLETED DURING CURRENT MONTH: Phase 2A Las Vegas Paving construction complete. Phase 2B from Levi's to Costco ongoing coordination with private development on design. Received row exhibit Phase 2C future tunnel working on coordination with the airport.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue design/construction

PROJECT MANAGER: Scott Fiedler PHONE NUMBER: (702) 267-3064

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: HEATHER DRIVE, GREENWAY ROAD TO COLLEGE DRIVE. RTC#'s 209A-FTI2

DESCRIPTION: REHABILITATION OF HEATHER DRIVE AND COMPLETE STREET ELEMENTS AS APPROPRIATE

PERCENT COMPLETE: Design 60% ESTIMATED COST OF PROJECT: \$300,000 DESIGN
Construction 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: May 2021

START CONSTRUCTION: June 2021

CONSTRUCTION COMPLETE: October 2021

CONSULTANT/PROJECT MANAGER: KHA/ Michael Mosely

CONSTRUCTION PRIME CONTRACTOR: N/A

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: 60% design received
WORK TO BE COMPLETED DURING NEXT MONTH: Review submittal and continue design

PROJECT MANAGER: Matt Roybal, PE PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: GREENWAY ROAD, BOULDER HIGHWAY TO PARADISE HILLS. RTC#'s 140B-FTI2

DESCRIPTION: REHABILITATION OF GREENWAY ROAD AND COMPLETE STREET ELEMENTS AS APPROPRIATE

PERCENT COMPLETE: Design 60% ESTIMATED COST OF PROJECT: \$500,000 DESIGN
Construction 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: May 2021

START CONSTRUCTION: June 2021

CONSTRUCTION COMPLETE: October 2021

CONSULTANT/PROJECT MANAGER: KHA/ Michael Mosely

CONSTRUCTION PRIME CONTRACTOR: N/A

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: 60% Design received.
WORK TO BE COMPLETED DURING NEXT MONTH: Review submittal and continue design

PROJECT MANAGER: Matt Roybal, PE PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: WATER ST – MAJOR AVE TO LAKE MEAD PARKWAY (171B-FTI2)

DESCRIPTION: ROADWAY IMPROVEMENTS ALONG WATER STREET

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$4,400,000
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: May 2018

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: November 2018

START CONSTRUCTION: June 2018

CONSTRUCTION COMPLETE: July 2019

CONSULTANT/PROJECT MANAGER: CA Group Inc.

CONSTRUCTION PRIME CONTRACTOR: SECURITY PAVING

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Working on project closeout
WORK TO BE COMPLETED DURING NEXT MONTH: Continue project closeout.

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: EASTERN AVENUE COORIDOR STUDY (002AC-FTI2)

DESCRIPTION: This phase of the project will consist of a corridor study including a progression analysis and design alternatives to address traffic congestion and safety, in particular at the intersection of St. Rose Pkwy and Eastern Ave.

PERCENT COMPLETE: Pre-Design Report—90% ESTIMATED COST OF PROJECT:
\$500,000
Construction—NA

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: July 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: NA

START CONSTRUCTION: NA

CONSTRUCTION COMPLETE: NA

CONSULTANT/PROJECT MANAGER: Wood Rodgers

CONSTRUCTION PRIME CONTRACTOR: NA

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: <u>Scoping roadway rehabilitation. Adding in public outreach for pre design report</u>
WORK TO BE COMPLETED DURING NEXT MONTH: <u>Finalize scope and fee for design</u>

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT BASIC RD – PACIFIC AVE TO BOULDER HWY (200A-FTI2)

DESCRIPTION: REPLACE EXISTING PAVEMENT AND CONSTRUCT COMPLETE STREET ELEMENTS

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT:
\$2,000,000
Construction—95%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: February 2019

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: April 2019

START CONSTRUCTION: August 2019

CONSTRUCTION COMPLETE: January 2021

CONSULTANT/PROJECT MANAGER: CA Group Inc.

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Finalizing construction
WORK TO BE COMPLETED DURING NEXT MONTH: Complete construction

PROJECT MANAGER: SCOTT JARVIS PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: January 5, 2021
REVIEW PERIOD—FROM: December 1, 2020 TO: December 31, 2020

PROJECT: NEVADA STATE DRIVE – I515 TO FOOTHILLS

DESCRIPTION: The project will rehabilitate existing pavement and consider intersection improvements at Nevada State Drive and Conestoga Way and complete street elements as feasible.

PERCENT COMPLETE: Design—30% ESTIMATED COST OF PROJECT: \$2,500,000
Construction—%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: _____

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: Horrocks

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS: Adding sewer line to project
WORK COMPLETED DURING CURRENT MONTH: Working on additional design at Nevada State. Held progress meeting.
WORK TO BE COMPLETED DURING NEXT MONTH: Review geometry of roundabout at Nevada State. Continue design

PROJECT MANAGER: Brooke Prescia PHONE NUMBER: 267-3070