

Ann Road, Clark County 215 Beltway to Durango Drive

2

97	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	107D-MVFT	\$1,150,000.00	08/13/2015	06/30/2022

929 Scope Name: Ann Road, Clark County 215 Beltway to Durango Drive

Description:

The improvements include two travel lanes in each direction, decorative median islands with left-turn bay, buffered bike lane on both directions, ADA compliant driveways and sidewalks, curb and gutter, a traffic signal at the intersection of Fort Apache Rd and Ann Rd., traffic signal underground at Grand Canyon intersection and at El Capitan Way intersection, street light, signs and striping, ITS underground system, 10-year storm drain facility, utility adjustments and relocations; & other appurtenances as may be necessary to construct a complete and functional roadway. The Project also includes the installation of a new sanitary sewer system throughout the entire length of the Ann Rd project limits.

Status: Construction	Construction PM: Zac Gentry	EAC Date: Apr-18	Advertise Date: Apr-20
Design PM: Jinxin Xie	Contractor: Tand, Inc.	Est Advertise: May-20	Open: May-20
Design Firm: CCPW Design	Bid Complete: 68	Est Open: Jun-20	Notice to Proceed: Oct-20
Design Complete: 100%		Est NTP: Oct-20	Complete:
Bid Number: 605501			

Complete Streets: TBD

Ann Road, Clark County 215 Beltway to Durango Drive

2

128	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	107F-FTI2	\$17,275,000.00	06/13/2019	06/30/2022

929 Scope Name: Ann Road, Clark County 215 Beltway to Durango Drive

Description:

The improvements include two travel lanes in each direction, decorative median islands with left-turn bay, buffered bike lane on both directions, ADA compliant driveways and sidewalks, curb and gutter, a traffic signal at the intersection of Fort Apache Rd and Ann Rd., traffic signal underground at Grand Canyon intersection and at El Capitan Way intersection, street light, signs and striping, ITS underground system, 10-year storm drain facility, utility adjustments and relocations; & other appurtenances as may be necessary to construct a complete and functional roadway. The Project also includes the installation of a new sanitary sewer system throughout the entire length of the Ann Rd project limits.

Status: Construction	Construction PM: Zac Gentry	EAC Date: Apr-18	Advertise Date: Apr-20
Design PM: Jinxin Xie	Contractor: Tand, Inc.	Est Advertise: May-20	Open: May-20
Design Firm: CCPW Design	Bid Complete: 68	Est Open: Jun-20	Notice to Proceed: Oct-20
Design Complete: 100%		Est NTP: Oct-20	Complete:
Bid Number: 605501			

Complete Streets: TBD

Arterial Reconstruction Fiscal Year 19

1

127	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AB1	\$27,025,000.00	07/12/2018	06/30/2023

995 Scope Name: Arterial Reconstruction Fiscal Year 2019

Description:
Buffalo Drive, Tropicana Avenue to Sahara Avenue

Status: Complete	Construction PM: Ira Sisson	EAC Date: Feb-19	Advertise Date: Jul-19
Design PM: Kathleen Kingston	Contractor: Las Vegas Paving Corporation	Est Advertise: Jul-19	Open: Aug-19
Design Firm: WSP		Est Open: Aug-19	Notice to Proceed: Jan-20
Design Complete: 100%	Bid Complete: 96	Est NTP: Feb-20	Complete: Jul-20
Bid Number: 605336			

Complete Streets: NA

Arterial Reconstruction Fiscal Year 2019

2

132	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AB1	\$7,672,000.00	07/12/2014	06/30/2023

992 Scope Name: Arterial Reconstruction Fiscal Year 2019

Description:

Improvements to include pavement rehab on Alexander Rd & Pebble Rd for the width of the pavement, raised medians with left turn lanes @ designated intersections, complete removal and replacement of pavement markings, ADA improvements to existing substandard ramps, replacement of damaged curb gutter and sidewalk, traffic control devices, replacement / installation of traffic signal loops, upgrade existing streetlight luminaires to L.E.D, utility vertical adjustments, and other necessary appurtenances required,

Status: Construction	Construction PM: Zac Gentry	EAC Date: May-19	Advertise Date: Sep-19
Design PM: Kathleen Kingston	Contractor: CG&B Enterprises, Inc.	Est Advertise: Sep-19	Open: Oct-19
Design Firm: Atkins	Bid Complete: 78	Est Open: Oct-19	Notice to Proceed: May-20
Design Complete: 100%		Est NTP: Apr-20	Complete: Sep-21
Bid Number: 605341			

Complete Streets: TBD

Arterial Reconstruction Fiscal Year 2019

2

131	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AB1	\$8,003,000.00	07/12/2014	06/30/2023

993 Scope Name: Arterial Reconstruction Fiscal Year 2019

Description:

Charleston Boulevard, Nellis Boulevard to Whitewind Lane

Status: Sub Complete	Construction PM: Dan Erickson	EAC Date: May-19	Advertise Date: Jul-19
Design PM: Kathleen Kingston	Contractor: Las Vegas Paving Corporation	Est Advertise: Jul-19	Open: Sep-19
Design Firm: Jacobs		Est Open: Sep-19	Notice to Proceed: Feb-20
Design Complete: 100%	Bid Complete: 100	Est NTP: Feb-20	Complete: Oct-20
Bid Number: 605335			

Complete Streets: TBD

Arterial Reconstruction Program: Russell Road and Hacienda Avenue Project

1

170	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AN-FTI2	\$19,000,000.00	09/10/2020	06/30/2025

1,016 Scope Name: Arterial Reconstruction FY 2019

Description:

"Russell Road from Stephanie Street to 400' west of Boulder Falls Street and Hacienda Avenue from Nellis Boulevard to Stephanie Street. Russell Road from Stephanie Street to 400' west of Boulder Highway Falls Street, including 100 ft north and south of intersecting roadways, except for streets with traffic signals that do not have advanced loops, which will require 600 ft. Hacienda Avenue from Nellis Boulevard to Stephanie Street including 100 ft north and south of intersecting roadways, except for streets with traffic signals that do not have advanced loops, which will require 600 ft.

Milling and overlay, full-depth replacement of pavement section, ADA improvements to existing substandard sidewalk ramps at intersections and at driveways that connect to onsite pedestrian sidewalk, replacement/installation of traffic signal loops, new pavement markings, extension of storm drain in Hacienda Avenue, vertical adjustments of utility lids, median islands at various locations with full-depth improvements, ITS conduit and/or fiber optic if not existing, LED street lights where not existing, replacement of HPS street light luminaires with LED, replacement of existing traffic signs if damaged, marked, or illegible"

Status: In Purchasing
Design PM: Bryan Osborne
Design Firm: VTN Nevada
Design Complete: 100%
Bid Number: 605838

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Aug-20
Est Advertise: Aug-21
Est Open: Sep-21
Est NTP: Dec-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Arterial Reconstruction: 2019 Clark County Russell and Eastern Construction

1

150	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AH-FTI2	\$23,000,000.00	03/12/2020	06/30/2025

1,010 Scope Name: Arterial Reconstruction Fiscal Year 2019

Description:

Proposed improvements include the following: mill and overlay with UTACS; full-depth replacement of asphalt pavement section; Americans with Disabilities Acts (ADA) improvements to sidewalk ramps; replacement or installation of traffic signal loops; signal upgrades for yellow flashing arrows; traffic signal modifications and new signal poles; new pavement markings; vertical adjustments of utility lids; new median islands and reconstruction of existing median islands at various locations with full-depth improvements (concrete fill for narrow islands; landscape rock for wide islands); Intelligent Transportation Systems (ITS) conduit and/or fiber optic; replacement of High Pressure Sodium (HPS) street light bulbs with Light-Emitting Diode (LED); replacement of existing traffic signs and new signs as needed; and other necessary appurtenances and improvements required to make a good, complete, and serviceable Project.

Status: Pending Award
Design PM: Kathleen Kingston
Design Firm: C-A Group
Design Complete: 100%
Bid Number: 605759

Construction PM:
Contractor: Aggregate Industries SWR Inc.
Bid Complete: 0

EAC Date: Aug-19
Est Advertise: Jan-21
Est Open: Feb-21
Est NTP: Apr-21

Advertise Date: Jan-21
Open: Mar-21
Notice to Proceed: Complete:

Complete Streets:

Badura Avenue, Tenaya Way to El Capitan Way

1

166	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	242A-FTI2	\$800,000.00	09/10/2020	06/30/2025

1,064 Scope Name: Badura Ave, Tenaya Way to El Capitan Way

Description:

Roadway improvements including pavement rehabilitation, roadway expansion, traffic signal modifications, storm drain installation, sidewalk restoration, ADA compliance, curb and gutter, striping, traffic signals and right-of-way acquisition.

Status: In Design
Design PM: Weijian Zhang
Design Firm: Horrocks Engineers, Inc.
Design Complete: 0%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Mar-22
Est Advertise: May-22
Est Open: Jun-22
Est NTP: Aug-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Cactus Ave., Fort Apache Road to Buffalo Drive

1

135	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	147B	\$1,835,500.00	08/09/2018	06/30/2023

986 Scope Name: Cactus Ave., Fort Apache Road to Buffalo Drive

Description:

New road, pavement widening and reconstruction, drainage improvements, ADA improvements, traffic/ITS improvements, possible curb, gutter, sidewalk and streetlights.

Status: In Design
Design PM: Bryan Osborne
Design Firm: C-A Group
Design Complete: 90%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Nov-20
Est Advertise: Dec-21
Est Open: Jan-22
Est NTP: Mar-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Cactus Avenue, Rainbow Boulevard to Spencer Street

1

30	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	147A	\$31,450,000.00	11/10/2004	06/30/2025

776 Scope Name: Cactus, Rainbow to Spencer (LVB - Spencer)

Description:

Full improvements to Cactus Avenue, Las Vegas Boulevard to Spencer Street

Status: In Purchasing
Design PM: Louise Steeps
Design Firm: Atkins
Design Complete: 90%
Bid Number: 605934

Construction PM: Jimmy Floyd
Contractor:
Bid Complete: 0

EAC Date: May-21
Est Advertise: Aug-21
Est Open: Sep-21
Est NTP: Nov-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Cactus, Verona Wood to Polaris

1

147	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	147C-FTI2	\$10,250,000.00	06/13/2019	06/30/2025

775 Scope Name: Cactus Avenue - Verona Wood Street to Polaris Avenue

Description:

The project is approximately 3.5 miles long and extends from Verona Wood Street to Polaris Avenue. The improvements consist of removal of existing asphaltic concrete (AC) pavement, placement of hot mix AC pavement, and UTACS providing four to five travel lanes. The improvements also include raised medians, storm drainage facilities, curbs, gutters, sidewalks, utility modifications and relocations, ITS interconnect, traffic control devices, traffic signal loops, pavement markings, upgrade to LED lighting, streetlights, signage, intersecting streets, horizontal and vertical transitions and other necessary appurtenances.

Status: Construction	Construction PM: Dan Erickson	EAC Date: Jul-19	Advertise Date: Oct-19
Design PM: Kaizad Yazdani	Contractor: Las Vegas Paving Corporation	Est Advertise: Oct-19	Open: Dec-19
Design Firm: CH2M Hill Engineers, Inc.		Est Open: Nov-19	Notice to Proceed: Apr-20
Design Complete: 100%	Bid Complete: 94	Est NTP: Apr-20	Complete: May-21
Bid Number: 605445			

Complete Streets:

Carey Avenue, Nellis Boulevard to Toiyabe Street

1

10	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	016H	\$3,220,000.00	08/18/2013	06/30/2023

862 Scope Name: Carey Avenue, Nellis Boulevard to Toiyabe Street

Description:

Full improvements up to four lanes for Carey Avenue, Nellis Boulevard to Toiyabe Street and bridge over Sloan Channel.

Status: In Design
Design PM: Kathleen Kingston
Design Firm: WSP
Design Complete: 90%
Bid Number:

Construction PM: Jimmy Floyd
Contractor:
Bid Complete: 0

EAC Date: Nov-21
Est Advertise: Mar-22
Est Open: Apr-22
Est NTP: Jun-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: NA

Carey Avenue, Pecos Road to Nellis Boulevard

1

164	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	016L-FTI2	\$1,000,000.00	09/10/2020	06/30/2025

1,065 Scope Name: Carey Avenue, Pecos Road to Nellis Boulevard

Description:

Roadway improvements for Carey Avenue from Pecos Road to Nellis Boulevard. Such improvements are to include, at a minimum, hot mix asphaltic concrete pavement providing two (2) to six (6) travel lanes, a two-way left-turn lane with raised medians, storm drainage facilities, curbs, gutters, sidewalks, streetlighting, traffic signals, utility modifications and relocations, traffic control devices, pavement markings, intersecting streets, horizontal and vertical transitions, and other necessary appurtenances required to make a good, complete, and serviceable Project within a 80 to 100 foot right-of-way, except where additional lanes may be required.

Status: In Design
Design PM: Richard Robinson
Design Firm: Poggemeyer Design Group
Design Complete: 0%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Feb-22
Est Advertise: May-22
Est Open: Jun-22
Est NTP: Aug-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Casino Drive. Needles Highway to Harrah's Hotel

1

129	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	221A	\$26,000,000.00	01/10/2019	06/30/2024

1,009 Scope Name: Casino Drive. Needles Highway to Harrah's Hotel

Description:
The improvements may include up to four travel lanes, medians, drainage facilities, signings striping, traffic control devices, curb gutter, sidewalks, streetlights, ADA improvements, etc.

Status: In Design	Construction PM: Jimmy Floyd	EAC Date: Sep-21	Advertise Date:
Design PM: Louise Steeps	Contractor:	Est Advertise: Nov-21	Open:
Design Firm: GCW, Inc.	Bid Complete: 0	Est Open: Dec-21	Notice to Proceed:
Design Complete: 30%		Est NTP: Feb-22	Complete:
Bid Number:			

Complete Streets: TBD

Cimarron Road, Blue Diamond Road to Pebble Road

1

126	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	217A-FTI2	\$800,000.00	09/13/2018	06/30/2023

991 Scope Name: Cimarron Road, Blue Diamond Road to Pebble Road

Description:

Pavement widening and reconstruction, drainage improvements and possible ADA improvements, traffic/ITS Improvements, curb, gutter, sidewalks, street lighting.

Status: In Design
Design PM: Wendy Mercado
Design Firm: CCPW Design
Design Complete: 0%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Nov-21
Est Advertise: Jan-22
Est Open: Feb-22
Est NTP: Apr-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Dean Martin Drive, Sammy Davis Jr. Drive to Oquendo Road

1

165	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	241A-FTI2	\$1,000,000.00	09/10/2020	06/30/2025

1,040 Scope Name: Dean Martin, Sammy Davis Jr to Oquendo

Description:
Pavement rehab from Oquendo to Sammy Davis Jr. Four travel lanes, raised medians, sidewalk improvements, replacement of damaged curb and gutter, pavement markings, lighting upgrades, ADA improvements, traffic signal improvements

Status: In Design	Construction PM:	EAC Date:	Advertise Date:
Design PM: Mona Stammetti	Contractor:	Est Advertise: Jan-22	Open:
Design Firm: Atkins	Bid Complete: 0	Est Open: Feb-22	Notice to Proceed:
Design Complete: 0%		Est NTP: Apr-22	Complete:
Bid Number:			

Complete Streets:

Decatur Boulevard between Tropicana Avenue and Sahara Avenue project.

1

136	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	007QFT	\$1,200,000.00	11/14/2019	06/30/2025

1,019 Scope Name: Arterial Reconstruction FY 2019

Description:

Resurface Decatur Boulevard from Tropicana Avenue to Sahara Avenue. Work may consist of milling and overlay and/or full-depth replacement of pavement as needed. Additional work consists of ADA improvements to existing substandard sidewalk ramps at intersections and at driveways that connect to onsite pedestrian sidewalk, replacement/installation of traffic signal loops, new pavement markings, vertical adjustments of utility lids, ITS conduit and/or fiber optic if not existing, replacement of HPS street light luminaires with LED, replacement of existing traffic signs if damaged, marked, or illegible.

Status: In Design
Design PM: Kathleen Kingston
Design Firm: Jacobs
Design Complete: 30%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Nov-21
Est Advertise: Jan-22
Est Open: Feb-22
Est NTP: Apr-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Decatur Boulevard, Cactus Avenue to Warm Springs Road

1

80	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	007M	\$3,850,000.00	08/14/2014	06/30/2025

869 Scope Name: Decatur Boulevard, Cactus Avenue to Warm Springs Road

Description:

Existing sawtooth construction. Proposed four lanes, TWLTL with medians at major intersections. 5' AC pedestrian path along west side, storm drain, traffic signal undergrounds. Improvements to Decatur Boulevard, Cactus Avenue to Warm Springs Road.

Status: In Design	Construction PM: Jimmy Floyd	EAC Date: Jan-22	Advertise Date:
Design PM: Mona Stammetti	Contractor:	Est Advertise: Mar-22	Open:
Design Firm: Stanley Consultants, Inc.	Bid Complete: 0	Est Open: Apr-22	Notice to Proceed:
Design Complete: 100%		Est NTP: Jun-22	Complete:
Bid Number:			

Complete Streets: NA

Desert Inn Road, Cabana Drive to Hollywood Boulevard

1

103	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	054G-MVFT	\$24,600,000.00	02/11/2016	06/30/2025

939 Scope Name: Desert Inn Road, Nellis Boulevard to Hollywood Boulevard

Description:

This project consists of roadway improvements on Desert Inn Road from Blue Ash Lane to Hollywood Boulevard and a new bridge crossing at the Las Vegas Wash. Improvements will include pavement rehabilitation and widening to provide four travel lanes, raised medians with left turn lanes at designated intersections, storm drainage facilities, curbs, gutters, sidewalks, streetlighting, an at-grade trail crossing, utility modifications and relocations, traffic control devices, pavement markings, Las Vegas Wash modifications at the bridge crossing and other necessary appurtenances required to make a good, complete, and serviceable project.

Status: Construction	Construction PM: Zac Gentry	EAC Date: Jan-19	Advertise Date: Oct-20
Design PM: Mona Stammetti	Contractor: William Charles, Inc.	Est Advertise: Oct-20	Open: Nov-20
Design Firm: Atkins	Bid Complete: 13	Est Open: Nov-20	Notice to Proceed: Apr-21
Design Complete: 100%		Est NTP: Jan-21	Complete:
Bid Number: 605717			

Complete Streets: Bike lanes and sidewalk

Durango Drive, Blue Diamond Road to Windmill Lane

1

67	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	070J-Q10	\$5,800,000.00	07/10/2014	06/30/2023

732 Scope Name: Durango Drive, Blue Diamond Road to Windmill Lane

Description:

Improvements to Durango Drive, Blue Diamond Road to Windmill Lane

Status: Reconciliation	Construction PM: Ira Sisson	EAC Date: Sep-18	Advertise Date: Feb-19
Design PM: Kaizad Yazdani	Contractor: Las Vegas Paving Corporation	Est Advertise: Feb-19	Open: Mar-19
Design Firm: HDR Engineering, Inc.	Bid Complete: 98	Est Open: Mar-19	Notice to Proceed: Aug-19
Design Complete: 100%		Est NTP: Oct-19	Complete: May-20
Bid Number: 605160			

Complete Streets: Curbs, gutters, sidewalks, pavement, and streetlights

Elkhorn, Tenaya to Jones

1

144	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	230A-FTI2	\$500,000.00	09/12/2019	06/30/2024

1,025 Scope Name: Elkhorn Road- Tenaya Way to Jones Blvd

Description:

Widening to construct at a minimum a four lane roadway, two lanes on each direction as noted in the attached CC-CLV interlocal agreement. RTC project # 230A-FTI2

Status: In Design
Design PM: Timothy Piparo
Design Firm: CCPW Design
Design Complete: 60%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Jun-21
Est Advertise: Feb-22
Est Open: Mar-22
Est NTP: May-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Entity Non-Specific Expenses, Fiscal Year 20210

160	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	142Y-MVFT	\$150,000.00	08/13/2020	06/30/2021

Complete Streets:

Erie Pedestrian Bridge - Rainbow Boulevard to Windy Desert Street

1

148	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	190M-Q10	\$1,000,000.00	01/09/2020	06/30/2025

919 Scope Name: Erie Pedestrian Bridge over UPRR

Description:

Pedestrian bridge at Erie Avenue extending from Rainbow Boulevard over the Union Pacific Railroad to Redwood Street to increase multi-modal mobility and provide non-motorized access

Status: Sub Complete
Design PM: Kathleen Kingston
Design Firm: G.C. Wallace, Inc.
Design Complete: 100%
Bid Number: 605290

Construction PM: Dan Erickson
Contractor: CG&B Enterprises, Inc.
Bid Complete: 95

EAC Date: May-19
Est Advertise: Aug-19
Est Open: Sep-19
Est NTP: Oct-19

Advertise Date: Aug-19
Open: Nov-19
Notice to Proceed: Mar-20
Complete: Mar-21

Complete Streets:

Fort Apache Road, Huntington Cove Parkway to Warm Springs Road

1

182	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	113F-FTI2	\$13,500,000.00	01/14/2021	06/30/2026

1,088 Scope Name: Fort Apache, Huntington Cove Parkway to Warm Springs Phase 01

Description:

Improvements will include pavement widening and reconstruciton, drainage improvements, ADA improvements, traffic/ITS, curb, gutter, sidewalks, and street lighting.

Status: Pending Award
Design PM: Bryan Osborne
Design Firm: Westwood
Design Complete: 100%
Bid Number: 605835

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Jan-21
Est Advertise: May-21
Est Open: Jun-21
Est NTP: Aug-21

Advertise Date: May-21
Open: Jun-21
Notice to Proceed:
Complete:

Complete Streets:

Fort Apache, Blue Diamond to Warm Springs1

134	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	113E-FTI2	\$2,600,000.00	08/09/2018	06/30/2023

987 Scope Name: Fort Apache, Blue Diamond to Huntington Cove (Phase 02)

Description:

Improvements will include pavement widening and reconstruciton, drainage improvements, ADA improvements, traffic/ITS, curb, gutter, sidewalks, and street lighting.

Status: In Design
Design PM: Bryan Osborne
Design Firm: Westwood
Design Complete: 100%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Jan-21
Est Advertise: Oct-21
Est Open: Nov-21
Est NTP: Jan-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Fort Apache, Warm Springs to Tropicana

1

139	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	113-EFT	\$14,525,000.00	10/10/2019	06/30/2025

1,030 Scope Name: Fort Apache Road, Warm Springs Road to Tropicana Avenue

Description:

Roadway resurfacing with pavement reconstruction and/or widening as needed to provide two lanes in each direction with a wide shoulder. Medians from 3 feet wide to 14 feet wide are to be constructed as are sidewalk and curb and gutter repair and adjusting sidewalk ramps to meet current ADA criteria. Utility relocations with valve and manhole adjustments will be needed. Drainage improvements include drop inlets and storm drain laterals. Traffic improvements include new ITS fiber optic, signing, striping, detector loop replacements, a new traffic signal at Patrick, and traffic signal modifications at several intersections. Streetlights are to be replaced with LED lighting.

Status: Construction	Construction PM: Lynette Wojtowicz	EAC Date: Dec-19	Advertise Date: Jul-20
Design PM: Kathleen Kingston	Contractor: Las Vegas Paving	Est Advertise: Jun-20	Open: Aug-20
Design Firm: Poggemeyer Design Group	Corporation	Est Open: Jul-20	Notice to Proceed: Jan-21
Design Complete: 100%	Bid Complete: 70	Est NTP: Sep-20	Complete:
Bid Number: 605659			

Complete Streets:

Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard

1

15	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	099C	\$8,800,000.00	03/12/2020	06/30/2023

894 Scope Name: Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard

Description:

Improvements to Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard. The improvements may include up to four travel lanes

Status: Reconciliation	Construction PM: Lynette Wojtowicz	EAC Date: Sep-17	Advertise Date: May-18
Design PM: Timothy Piparo	Contractor: Las Vegas Paving Corporation	Est Advertise: May-18	Open: Jun-18
Design Firm: CCPW Design		Est Open: Jun-18	Notice to Proceed: Nov-18
Design Complete: 100%	Bid Complete: 100	Est NTP: Aug-18	Complete: Nov-19
Bid Number: 604777			

Complete Streets: Separated path, bike lanes

Hollywood, Lake Mead to Cheyenne

1

141	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	099D-FTI2	\$1,000,000.00	09/12/2019	06/30/2024

1,045 Scope Name: Hollywood - Lake Mead to Cheyenne

Description:

"Resurfacing Hollywood Boulevard, adding raised medians, bike lanes, signing, striping, ADA upgrades. Widening of Hollywood is needed on the east side of the road adjacent to the proposed developments. However, depending on the timing of the proposed developments, the paving may be completed prior to our project going to construction or we may want to have road improvement agreements with the developers.

Likely this will be developed as 2 lanes in each direction with medians and bike lanes either only the west side or bike lanes on both sides of Hollywood. Sidewalk ramp upgrades to meet current ADA or PROWAG standards will be needed. Signing and Striping, ITS, traffic loops, streetlight upgrades to LED likely to be done. Traffic signal modifications likely will be needed. We may want a new traffic signal at Alto and Hollywood.

Status: In Design	Construction PM:	EAC Date: Sep-21	Advertise Date:
Design PM: Kathleen Kingston	Contractor:	Est Advertise: Feb-22	Open:
Design Firm: Kimley-Horn & Assoc, Inc.	Bid Complete: 0	Est Open: Mar-22	Notice to Proceed:
Design Complete: 30%		Est NTP: May-22	Complete:
Bid Number:			

Complete Streets:

Hualapai, Russell to Flamingo

1

142	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	130C-FTI2	\$200,000.00	09/12/2019	06/30/2024

1,046 Scope Name: Hualapai Way - Russell Road to Flamingo Road

Description:

This is a pavement rehabilitation project, which scope includes milling and overlaying the roadway surface, reconstructing ramps as needed to bring them up to current American with Disabilities Act (ADA) requirements, re-establishing pavement markings, installing roadway signage and converting existing street lights to LED.

Status: In Design	Construction PM:	EAC Date: Jul-21	Advertise Date:
Design PM: Kathleen Kingston	Contractor:	Est Advertise: Sep-21	Open:
Design Firm: CCPW Design	Bid Complete: 0	Est Open: Oct-21	Notice to Proceed:
Design Complete: 30%		Est NTP: Dec-21	Complete:
Bid Number:			

Complete Streets:

Intersection Improvements Program: Fiscal Year 20210

161	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223P-MVFT	\$2,000,000.00	08/13/2020	06/30/2025

Complete Streets:

Intersection Improvements Program: Roundabouts at Various Locations0

183	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223S-MVFT	\$2,500,000.00	01/14/2021	06/30/2026

Complete Streets:

Intersection Improvements Program: Traffic Improvements No. 105

0

154	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223M-FTI2	\$4,000,000.00	06/16/2020	06/30/2025

Complete Streets:

Intersection Improvements Program: Traffic Signal Equipment Procurement Fiscal Year 20210

188	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223U-FTI2	\$500,000.00	02/11/2021	06/30/2026

Complete Streets:

Intersection Improvements: Miscellaneous Minor Traffic Improvements Fiscal Year 2021 0

186	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223T-FTI2	\$1,000,000.00	02/11/2021	06/30/2026

Complete Streets:

Jones Boulevard, Cactus Avenue to Blue Diamond Road

1

108	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	033R	\$13,400,000.00	07/14/2016	06/30/2023

928 Scope Name: Jones Boulevard, Pyle Avenue to Blue Diamond Road

Description:

Status: Complete	Construction PM: Blair Lecker	EAC Date: Aug-17	Advertise Date: Dec-17
Design PM: Ryan Belsick	Contractor: Las Vegas Paving Corporation	Est Advertise: Dec-17	Open: Feb-18
Design Firm: WSP		Est Open: Feb-18	Notice to Proceed: Jan-19
Design Complete: 100%	Bid Complete: 96	Est NTP: Nov-18	Complete: Jul-19
Bid Number: 604651			

Complete Streets: Curb, gutter, sidewalk, streetlights in front of the future CC Public Works facility near Pyle.

Jones Boulevard, Russell Road to Tropicana Avenue

1

184	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	033T-FTI2	\$11,000,000.00	02/11/2021	06/30/2026

1,018 Scope Name: Arterial Reconstruction: FY 2019

Description:

– Improvements to include pavement rehabilitation on Jones Boulevard; within developed limits, add raised medians with left turn lanes at designated intersections or continuous two-way left turn lane; within undeveloped limits, widen hot mix asphaltic concrete pavement to provide two 11-foot lanes in each direction and 14-foot raised medians with left turn lanes at designated intersections or continuous two-way left turn lane; widening of the southeast corner of the Sunset Road Intersection; removal and replacement of pavement markings as necessary; installation/replacement of traffic signs as necessary; removal and replacement of existing substandard Americans with Disability Act (ADA) curb ramps; traffic signal modifications at existing signalized intersections; installation of traffic signal undergrounds at Patrick Lane, installation of ITS conduit and/or fiber optic as necessary; utility vertical adjustments; existing beehive drainage inlet vertical adjustments on the west side of Jones Boulevard; and right-of-way acquisition assistance of up to thirty (30) parcels.

Status: In Design
Design PM: Bryan Osborne
Design Firm: HDR Engineering, Inc.
Design Complete: 100%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Sep-20
Est Advertise: Dec-21
Est Open: Jan-22
Est NTP: Mar-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Jones, Blue Diamond to Windmill1

140	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	033S-FTI2	\$1,106,000.00	01/09/2020	06/30/2024

872 Scope Name: Jones Boulevard, Blue Diamond Road to Windmill Lane

Description:
Widen to 4 lanes, bridge structure at UPRR

Status: In Design
Design PM: Weijian Zhang
Design Firm: R2H Engineering, Inc.
Design Complete: 90%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Oct-20
Est Advertise: Oct-21
Est Open: Nov-21
Est NTP: Feb-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Laughlin-Bullhead City Bridge1

159	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	064A-FTI2	\$40,000,000.00	08/13/2020	06/30/2025

779 Scope Name: Laughlin Bullhead Bridge

Description:

New bridge across the Colorado River with a new road to Needles Highway in Nevada and new road to US 95 in Arizona

Status: Pending NTP	Construction PM: Dan Erickson	EAC Date: Nov-19	Advertise Date: Jan-21
Design PM: Bob Leuck	Contractor:	Est Advertise: Mar-21	Open: Mar-21
Design Firm: WSP	Bid Complete: 0	Est Open: Apr-21	Notice to Proceed:
Design Complete: 100%		Est NTP: Jun-21	Complete:
Bid Number: 605758			

Complete Streets:

Lindell, Roy Horn to Badura0

145	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	231A-FTI2	\$200,000.00	09/12/2019	06/30/2024

Complete Streets:

Lone Mountain Road, Clark County 215 Beltway to Tenaya Way

1

98	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	165B	\$5,350,000.00	09/12/2019	06/30/2020

930 Scope Name: Lone Mountain Road, Clark County 215 Beltway to Tenaya Way

Description:

Roadway widening to include minimum of two through lanes in each direction and a center two-way left turn lane

Status: Complete	Construction PM: Blair Lecker	EAC Date: Aug-17	Advertise Date: Dec-17
Design PM: Spring Dineen	Contractor: Las Vegas Paving Corporation	Est Advertise: Dec-17	Open: Jan-18
Design Firm: C-A Group		Est Open: Jan-18	Notice to Proceed: Jul-18
Design Complete: 100%	Bid Complete: 99	Est NTP: Jul-18	Complete: Sep-19
Bid Number: 604670		Est Complete: Sep-19	

Complete Streets: Yes

Maryland Parkway Bus Rapid Transit: Russell Road to Fremont Street0

157	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	003Z-FTI2	\$5,000,000.00	02/13/2020	12/31/2030

Complete Streets:

Moapa Valley Airport Road Relocation

1

146	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	068-LMV	\$600,000.00	08/08/2019	06/30/2024

Complete Streets:

Moapa Valley Airport Road Relocation

1

191	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	068M-MVFT	\$4,500,000.00	04/08/2021	06/30/2026

1,089 Scope Name: Moapa Valley Airport Road Relocation

Description:

The project consists of relocating the existing 2-lane Airport Road away from the Moapa Valley Airport (Perkins Field), to comply with FAA requirements for separation from the Airport taxiway. The new roadway is being constructed on existing County rights of way which are currently unpaved, as well as Airport property that will be dedicated as right of way. The improvements consist of a 24' wide, 2-lane paved roadway with 4' paved shoulders, drainage improvements, traffic signage and associated improvements.

Status: In Design	Construction PM:	EAC Date:	Advertise Date:
Design PM: Bob Leuck	Contractor:	Est Advertise:	Open:
Design Firm:	Bid Complete: 0	Est Open:	Notice to Proceed:
Design Complete: 100%		Est NTP:	Complete:
Bid Number: DOA		Est Complete:	

Complete Streets:



Neighborhood Rehab Program; Fiscal Year 2019 Clark County Maintenance

1

124	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	175Q2-MVFT	\$1,000,000.00	10/11/2018	06/30/2023

985 Scope Name: Residential Street Pavement Reconstruction No. 102

Description:

Status: Sub Complete
Design PM: Weijian Zhang
Design Firm: CCPW Design
Design Complete: 100%
Bid Number: 605381

Construction PM: Lynette Wojtowicz
Contractor: Aggregate Industries - SWR, Inc.
Bid Complete: 100

EAC Date: Apr-19
Est Advertise: Aug-19
Est Open: Sep-19
Est NTP: Feb-20

Advertise Date: Aug-19
Open: Sep-19
Notice to Proceed: Feb-20
Complete: Jul-20

Complete Streets: TBD

Neighborhood Rehabilitation Program: Fiscal year 2020

1

138	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	175-UFT	\$1,000,000.00	11/14/2019	06/30/2025

1,001 Scope Name: Residential Streets Pavement Reconstruction #103

Description:

Improvements consists of excavating, repairing base failures of varous residential streets within CC, widen existing road and mail-box relocation- widening and re-profiling on Eldora & Westwind, on Sandhill, Sunset - Patrick, R&R concrete sidewalk panels, curb & gutter, and, sidewalk ramps up to ADA Standards, removing and replacing pavement markings, striping and traffic signs, traffic loops, installation of traffic conduits for loop detections and placement of ITS conduits along 80ft. R/W collector streets, upgrading existing pedestrian pushbutton, enhancing traffic signal systems with GPS and DSRC features, upgrad exist street-lighting to LEDs, adjust utilities' pull boxes and splice vaults within the sidewalk areas, and other related items of work within the unincorporated area of CC

Status: Construction	Construction PM: Lynette Wojtowicz	EAC Date: Oct-20	Advertise Date: Dec-20
Design PM: Weijian Zhang	Contractor: Aggregate Industries SWR	Est Advertise: Jan-21	Open: Feb-21
Design Firm:	Inc.	Est Open: Feb-21	Notice to Proceed: Aug-21
Design Complete: 100%	Bid Complete: 0	Est NTP: Apr-21	Complete:
Bid Number: 605757			

Complete Streets: TBD

Neighborhood Rehabilitation Program: Fiscal Year 2020 Clark County Maintenance 0

167	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	175Y-FTI2	\$12,000,000.00	09/10/2020	06/30/2025

Complete Streets:

Neighborhood Rehabilitation Program: Project 104

1

162	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	175X-FTI2	\$1,000,000.00	08/13/2020	06/30/2025

1,032 Scope Name: Residential Streets Reconstruction Project #104

Description:

Eastern Ave- Silverado to Serene & Mountain Vista St., Whitney Mesa to Russell Rd.

Status: In Design
Design PM: Bryan Osborne
Design Firm: CCPW Design
Design Complete: 30%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Nov-21
Est Advertise: Dec-21
Est Open: Jan-22
Est NTP: Mar-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Pecos Road, Owens Avenue to Alexander Road Rehabilitation

2

156	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	024N-MVFT	\$235,000.00	02/18/2018	06/30/2023

971 Scope Name: Pecos Road, Owens Avenue to Alexander Road Rehabilitation

Description:

Pecos Road, Owens Avenue to Alexander Road Rehabilitation

Status: Sub Complete
Design PM: Spring Dineen
Design Firm: GCW, Inc.
Design Complete: 100%
Bid Number: 605468

Construction PM: Zac Gentry
Contractor: Las Vegas Paving Corporation
Bid Complete: 100

EAC Date: Sep-18
Est Advertise: Oct-19
Est Open: Nov-19
Est NTP: Jan-20

Advertise Date: Oct-19
Open: Dec-19
Notice to Proceed: Mar-20
Complete: Nov-20

Complete Streets: TBD

Pecos Road, Owens Avenue to Alexander Road Rehabilitation

2

123	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	024P-FI2	\$10,600,000.00	11/14/2019	06/30/2023

971 Scope Name: Pecos Road, Owens Avenue to Alexander Road Rehabilitation

Description:

Pecos Road, Owens Avenue to Alexander Road Rehabilitation

Status: Sub Complete
Design PM: Spring Dineen
Design Firm: GCW, Inc.
Design Complete: 100%
Bid Number: 605468

Construction PM: Zac Gentry
Contractor: Las Vegas Paving Corporation
Bid Complete: 100

EAC Date: Sep-18
Est Advertise: Oct-19
Est Open: Nov-19
Est NTP: Jan-20

Advertise Date: Oct-19
Open: Dec-19
Notice to Proceed: Mar-20
Complete: Nov-20

Complete Streets: TBD

Pyle Avenue, Las Vegas Boulevard to Bermuda Road

1

168	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	243A-FTI2	\$800,000.00	09/10/2020	06/30/2025

1,069 Scope Name: Pyle Avenue, Las Vegas Boulevard to Bermuda Road

Description:

Widen Pyle to a minimum of two full lanes in each direction, mill and overlay newer paved areas, and determine whether to remove and replace or mill and overlay other areas of pavement. Likely no curb and gutter to be installed unless needed for drainage purposes. Not anticipating the installation of streetlights along vacant land because none of the vacant land is public land. A new traffic signal is not anticipated. It is not anticipated that the project will need signal modifications at Bermuda Road, unless new striping is substantially different from the existing striping, or if medians are installed, or if the pedestrian crossing signals do not meet ADA. Upgrade sidewalk ramps as needed. Provide striping and signing as needed. Right of Way acquisition is needed for this project, unless patent easements exist in the area where we only need two through lanes in each direction. Likely construct 8'x4' RCB culverts beneath Pyle Avenue near Haven Street and also near Gilespie Street. Possibly construct a culvert crossing beneath Pyle Avenue at approximately 300 feet east of Gilespie Street.

There are four locations where RFCD flood control facilities cross Pyle Avenue.

The RFCD facilities that cross Pyle Avenue within the project limits are described below:

1. DCWA1338 is an existing 45'x8' RCB that crosses beneath Pyle Avenue at Giles Street. No changes to this facility are anticipated.
2. DCHV0026 is a proposed 8'x4' RCB beneath Pyle at Haven Street.
3. DCGS0023 is a proposed 8'x4' RCB beneath Pyle at Gilespie St.
4. On Pyle Avenue at approximately 300 feet east of Gilespie Street, DCGL0057 is an existing unlined channel with Gabion drops north of Pyle and DCGL0088 is a proposed concrete channel south of Pyle. We will need to determine what kind of crossing we may want to install beneath Pyle Avenue in this location. Contact our roads division to determine any flooding issues in this area."

Status: In Design	Construction PM:	EAC Date: Jul-22	Advertise Date:
Design PM: Kathleen Kingston	Contractor:	Est Advertise: Aug-22	Open:
Design Firm: Poggemeyer Design Group	Bid Complete: 0	Est Open: Sep-22	Notice to Proceed:
Design Complete: 0%		Est NTP: Nov-22	Complete:
Bid Number:			

Complete Streets:

Rainbow Blvd, Landberg Ave to Gary Ave

1

158	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	010L-FTI2	\$5,300,000.00	07/09/2020	06/30/2025

1,053 Scope Name: Rainbow Blvd, Landberg to Gary

Description:

The work to be performed consists of full depth reconstruction and widening of Rainbow Boulevard from Landberg Avenue to Gaey Avenue. Improvements consists of pavement, type II aggregate, UTACS, milling, full depth median island, sidewalk, curb & gutter, adjustment of manholes and valves, utility relocations, removing and replacing pavement markings, street lights, ITS conduit, reinforced concrete pipe (RCP), reinforced concrete box (RCB), riprap, headwalls, drop inlets, traffic signs, barrier rail, railroad crossing, and other related items of work within the unincorporated area of Clark County, Nevada.

Status: Construction	Construction PM: Dan Erickson	EAC Date: Sep-20	Advertise Date: Oct-20
Design PM: Timothy Piparo	Contractor: Las Vegas Paving Corporation	Est Advertise: Oct-20	Open: Nov-20
Design Firm: CCPW Design	Bid Complete: 50	Est Open: Jan-20	Notice to Proceed: May-21
Design Complete: 100%		Est NTP: May-21	Complete:
Bid Number: 605721			

Complete Streets:

Rainbow Boulevard, Blue Diamond Road to CC-215

1

169	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	010P-FTI2	\$800,000.00	09/10/2020	06/30/2025

1,073 Scope Name: Rainbow - Blue Diamond to CC215

Description:

The improvements may include up to four travel lanes, medians, drainage facilities, signing, striping, traffic control devices, curb, gutter, sidewalks, streetlights, utility relocations and other appurtenances as may be necessary to construct a complete and functional project.

Status: In Design	Construction PM:	EAC Date:	Advertise Date:
Design PM: Weijian Zhang	Contractor:	Est Advertise: Jun-22	Open:
Design Firm: Westwood	Bid Complete: 0	Est Open: Jul-22	Notice to Proceed:
Design Complete: 0%		Est NTP: Sep-22	Complete:
Bid Number:			

Complete Streets:

Rainbow Boulevard, Erie Avenue to Blue Diamond Road

1

155	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	010N-FTI	\$4,200,000.00	12/12/2019	06/30/2025

735 Scope Name: Rainbow Boulevard, Cactus Avenue to Blue Diamond Road

Description:

Improvements to Rainbow Boulevard, Cactus Avenue to Blue Diamond Road

Status: Complete
Design PM: Mona Stammetti
Design Firm: VTN Nevada
Design Complete: 100%
Bid Number: 603846

Construction PM: Luis Lavayen
Contractor: Aggregate Industries SWR Inc.
Bid Complete: 100

EAC Date: Jul-15
Est Advertise: Oct-15
Est Open: Apr-16
Est NTP: Sep-16

Advertise Date: Oct-15
Open: Apr-16
Notice to Proceed: Sep-16
Complete: Apr-17

Complete Streets: NA

Russell Road, Hualapai Way to CC-215

1

171	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	008Y-FTI2	\$500,000.00	09/10/2020	06/30/2025

1,076 Scope Name: Russell Road, Hualapai Way to CC-215

Description:

The improvements may include up to four travel lanes, medians, drainage facilities, signing, striping, traffic control devices, curb, gutter, sidewalks, streetlights, utility relocations and other appurtenances as may be necessary to construct a complete and functional project.

Status: In Design	Construction PM: Jimmy Floyd	EAC Date:	Advertise Date:
Design PM: Herb Arnold	Contractor:	Est Advertise:	Open:
Design Firm:	Bid Complete: 0	Est Open:	Notice to Proceed:
Design Complete: 0%		Est NTP:	Complete:
Bid Number: ?		Est Complete:	

Complete Streets:



Russell Road, Las Vegas Beltway to Rainbow Boulevard

1

3	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	008S	\$21,500,000.00	07/11/2002	06/30/2022

691 Scope Name: Russell Road, Cimarron Road to Rainbow Boulevard

Description:

The project is approximately 1.5-miles long and extends from Cimarron Road to Rainbow Blvd along Russell Rd and north along Tenaya Way. The improvements for Russell Rd – Cimarron Rd to Rainbow Blvd project consist of removal of existing asphaltic concrete pavement, placement of hot mix asphaltic concrete pavement and UTACS providing for four travel lanes , two-way left turn lanes, and raised medians. Other improvements consist of storm drainage facilities, curbs, gutters, asphalt sidewalks, ADA compliant sidewalk ramps, valley gutters, new streetlights, upgrade existing streetlight luminaires to LED, traffic signals, utility modifications and relocations, traffic control devices, pavement markings, intersecting streets, horizontal and vertical transitions, and other necessary appurtenances

Status: Construction	Construction PM: Lynette Wojtowicz	EAC Date: May-19	Advertise Date: Dec-19
Design PM: Louise Steeps	Contractor: Target Construction, Inc.	Est Advertise: Dec-19	Open: Feb-20
Design Firm: HDR Engineering, Inc.	Bid Complete: 75	Est Open: Jan-20	Notice to Proceed: Oct-20
Design Complete: 100%		Est NTP: Oct-20	Complete:
Bid Number: 605536			

Complete Streets: Sidewalk and streetlights

Sandhill Road, Desert Inn Road to Sunset

1

172	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	083B-FTI2	\$500,000.00	09/10/2020	06/30/2025

1,066 Scope Name: Sandhill Road, Sunset Road to Desert Inn Road

Description:

Roadway improvements for Sandhill Road from Sunset Road to Desert Inn Road. Such improvements are to include, at a minimum, hot mix asphaltic concrete pavement providing two (2) to six (6) travel lanes, a two-way left-turn lane with raised medians, storm drainage facilities, curbs, gutters, sidewalks, streetlighting, traffic signals, utility modifications and relocations, traffic control devices, pavement markings, intersecting streets, horizontal and vertical transitions, and other necessary appurtenances required to make a good, complete, and serviceable Project within a 80 to 100 foot right-of-way, except where additional lanes may be required.

Status: In Design	Construction PM:	EAC Date: Feb-22	Advertise Date:
Design PM: Richard Robinson	Contractor:	Est Advertise: May-22	Open:
Design Firm: Poggemeyer Design Group	Bid Complete: 0	Est Open: Jun-22	Notice to Proceed:
Design Complete: 0%		Est NTP: Aug-22	Complete:
Bid Number:			

Complete Streets:

Sandy Valley: Columbia Pass Road & Miami Street

1

19	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	120A	\$994,350.00	02/14/2002	06/30/2026

778 Scope Name: Sandy Valley - Columbia Pass

Description:

Improvements to Miami Street (completed) and Columbia Pass (Sandy Valley, SR 161 to Cherokee St and Cherolee St, Sandy Valley to Quartz)

Status: Complete
Design PM: Bryan Osborne
Design Firm: CCPW Design
Design Complete: 100%
Bid Number: 603909

Construction PM:
Contractor:
Bid Complete: 0

EAC Date:
Est Advertise: Dec-15
Est Open: Nov-17
Est NTP:
Est Complete:

Advertise Date: Dec-15
Open: Jan-00
Notice to Proceed: Jan-00
Complete: Jan-00

Complete Streets:

Searchlight Solar Power Streetlights0

187	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	061A-MVFT	\$250,000.00	02/11/2021	06/30/2026

Complete Streets:

Sloan Lane, Vegas Valley Drive to Ruby Creek Drive1

130	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	213A-FTI2	\$1,157,000.00	07/12/2018	06/30/2023

994 Scope Name: Sloan Lane, Vegas Valley Drive to Ruby Creek Drive

Description:
Roadway improvements on Sloan Lane from Sahara Avenue to Vegas Valley Drive and a new bridge across the Las Vegas Wash. Improvements also include modification and reconstruction of existing flood control structures, four travel lanes, two-way left turn lane, raised medians, storm drain facilities, curbs, gutters, sidewalks, streetlights, traffic signal undergrounds, utility modifications and relocations, traffic control devices, and pavement markings.

Status: In Design	Construction PM:	EAC Date: Jun-21	Advertise Date:
Design PM: Louise Steeps	Contractor:	Est Advertise: Jan-22	Open:
Design Firm: Ty Lin	Bid Complete: 0	Est Open: Feb-22	Notice to Proceed:
Design Complete: 80%		Est NTP: Apr-22	Complete:
Bid Number: ?			

Complete Streets: TBD

Spencer Street, Russell Road to Twain Avenue

1

173	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	244A-FI2	\$500,000.00	09/10/2020	06/30/2025

1,067 Scope Name: Spencer Street, Russell Road to Twain Avenue

Description:

Roadway improvements for Spencer Street from Russell Road to Twain Avenue. Such improvements are to include, at a minimum, hot mix asphaltic concrete pavement providing two (2) to six (6) travel lanes, a two-way left-turn lane with raised medians, storm drainage facilities, curbs, gutters, sidewalks, streetlighting, traffic signals, utility modifications and relocations, traffic control devices, pavement markings, intersecting streets, horizontal and vertical transitions, and other necessary appurtenances required to make a good, complete, and serviceable Project within a 80 to 100 foot right-of-way, except where additional lanes may be required.

Status: In Design
Design PM: Richard Robinson
Design Firm: Poggemeyer Design Group
Design Complete: 0%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Feb-22
Est Advertise: May-22
Est Open: Jun-22
Est NTP: Aug-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Starr Avenue, Las Vegas Boulevard to Bermuda Road

1

174	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	245A-FTI2	\$750,000.00	09/10/2020	06/30/2025

1,070 Scope Name: Starr Avenue, Las Vegas Boulevard to Bermuda Road

Description:

Widen Starr in the areas adjacent to undeveloped properties, and provide consistent striping. Mill and overlay newer paved areas, and determine whether to remove and replace or mill and overlay other areas of pavement.

Status: In Design
Design PM: Kathleen Kingston
Design Firm: Poggemeyer Design Group
Design Complete: 0%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Feb-22
Est Advertise: Aug-22
Est Open: Sep-22
Est NTP: Jun-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Sunset Road, Hualapai Way to CC-2151

175	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	240B-FTI2	\$300,000.00	09/10/2020	06/30/2025

1,077 Scope Name: Sunset Road, Hualapai Way to CC215

Description:

Existing sawtooth construction. Four travel lanes, medians, lighting upgrades, traffic signal upgrades,

Status: In Design	Construction PM:	EAC Date:	Advertise Date:
Design PM: Anthony Ramos	Contractor:	Est Advertise: Jan-22	Open:
Design Firm: HDR Engineering, Inc.	Bid Complete: 0	Est Open: Feb-22	Notice to Proceed:
Design Complete: 0%		Est NTP: Mar-22	Complete:
Bid Number: ?			

Complete Streets:

Sunset Road, Rainbow Boulevard to Decatur Boulevard

1

176	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	240C-FTI2	\$1,400,000.00	09/10/2020	06/30/2025

1,085 Scope Name: Sunset - Rainbow to Decatur

Description:

The improvements may include up to four travel lanes, medians, drainage facilities, signing, striping, traffic control devices, curb, gutter, sidewalks, streetlights, utility relocations and other appurtenances as may be necessary to construct a complete and functional project.

Status: In Design
Design PM: Mona Stammetti
Design Firm:
Design Complete: 0%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date:
Est Advertise:
Est Open:
Est NTP:
Est Complete:

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Traffic Safety Improvements Package No. 102

1

120	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	050S-MVFT	\$800,000.00	12/14/2017	06/30/2022

969 Scope Name: Traffic Signal Systems at Various Locations No. 102

Description:

Status: Complete	Construction PM: Jimmy Floyd	EAC Date: May-19	Advertise Date:
Design PM: Jimmy Benoit	Contractor:	Est Advertise: Nov-19	Open:
Design Firm: Louis Berger Group	Bid Complete: 0	Est Open: Dec-19	Notice to Proceed:
Design Complete: 60%		Est NTP: Feb-20	Complete:
Bid Number:			

Complete Streets: NA

Traffic Signal Improvements Program - Fiscal Year 2019

1

125	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	211B2-MVFT	\$7,550,000.00	10/11/2018	06/30/2023

990 Scope Name: Traffic Signal Improvement Program - 2019

Description:

construction of improvements of new traffic signals systems at the following intersections: Buffalo Drive and Sunset Road; Hollywood Boulevard and Sahara Avenue; and Grand Canyon Drive and Russell Road.

Status: Complete
Design PM: Asami Ototani
Design Firm: GCW, Inc.
Design Complete: 100%
Bid Number: 605087

Construction PM: Zac Gentry
Contractor: Tand, Inc.
Bid Complete: 100

EAC Date:
Est Advertise:
Est Open: Jan-19
Est NTP: Aug-19

Advertise Date: Dec-18
Open: Jan-19
Notice to Proceed: Jul-19
Complete: Feb-20

Complete Streets: NA

Traffic Signal Improvements Program: Package 103 Project

1

163	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	211C-FTI2	\$4,400,000.00	08/13/2020	06/30/2025

1,041 Scope Name: Traffic Signal Improvements 103 A

Description:

Traffic Signal Improvements-

- 1. Durango Dr and Gomer Rd
- 2. Spencer St and Wigmam Ave

Other project improvements include sidewalk ramp reconstruction and pavement rehab to install new loop detectors.

Status: Construction
Design PM: Anthony Ramos
Design Firm: Atkins
Design Complete: 100%
Bid Number: 605722

Construction PM: Zac Gentry
Contractor: Unicon, LLC
Bid Complete: 99

EAC Date: Sep-20
Est Advertise: Nov-20
Est Open: Dec-20
Est NTP: Feb-21

Advertise Date: Nov-20
Open: Dec-20
Notice to Proceed: May-21
Complete: Aug-21

Complete Streets:

Traffic Signal Systems at Various Locations No.102

1

149	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223K-FTI2	\$7,000,000.00	01/09/2020	06/30/2025

1,022 Scope Name: Traffic Safety Improvements Package

Description:

Installation of traffic signals. Buffalo Dr. & Robindale Rd., Torrey Pines Dr. & Windmill Ln., and Badura Ave. & Rainbow Blvd.

Status: Sub Complete	Construction PM: Zac Gentry	EAC Date:	Advertise Date: Dec-19
Design PM: Humberto Rivas	Contractor: CG&B Enterprises, Inc.	Est Advertise: Jan-20	Open: Jan-20
Design Firm: WSP	Bid Complete: 100	Est Open: Feb-20	Notice to Proceed: Aug-20
Design Complete: 100%		Est NTP: Apr-20	Complete: Mar-21
Bid Number: 605535			

Complete Streets:

Trail Connectivity: Blue Diamond Wash Trail between Durango Drive and Hualapai Way 0

185	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	190N-Q10	\$2,000,000.00	02/11/2021	06/30/2026

Complete Streets:

Tropical, Durango to CC2151

143	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	188C-FTI2	\$1,700,000.00	09/12/2019	06/30/2024

1,044 Scope Name: Tropical Pkwy, Western CC215 Bruce Woodbury Beltway to Durango Dr

Description:

Roadway improvements from Golden Arowana Way to North Durango Drive. Two lanes existing. Proposed typical two lane configuration for rural roadways having an 80-ft ROW. Includes storm drain, buffered bike lanes, pedestrian path, equestrian trail, TWLTL

Status: In Design
Design PM: Mona Stammetti
Design Firm: Parsons Transportation Group
Design Complete: 30%
Bid Number:
Complete Streets:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Nov-21
Est Advertise: Jan-22
Est Open: Feb-22
Est NTP: May-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Tropicana Avenue, Rainbow Boulevard to Dean Martin Drive

1

177	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	006K-FTI2	\$1,200,000.00	09/10/2020	06/30/2025

1,072 Scope Name: Tropicana Avenue - Rainbow Boulevard to Dean Martin Drive

Description:

The improvements may include up to four travel lanes, medians, drainage facilities, signing, striping, traffic control devices, curb, gutter, sidewalks, streetlights, utility relocations and other appurtenances as may be necessary to construct a complete and functional project.

Status: In Design
Design PM: Weijian Zhang
Design Firm: Westwood
Design Complete: 0%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date:
Est Advertise: Jun-22
Est Open: Jul-22
Est NTP: Sep-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Tropicana Avenue/Broadbent Boulevard, City of Henderson Limits to Boulder Highway

1

178	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	006L-FTI2	\$800,000.00	09/10/2020	06/30/2025

1,078 Scope Name: Tropicana Ave/Broadbent Blvd - Boulder Highway to COH

Description:

Roadway improvements on Tropicana Avenue and Broadbent Boulevard from Boulder Highway to City of Henderson Limits. Such improvements are to include, at a minimum, hot mix asphaltic concrete pavement providing four (4) travel lanes, a two-way left-turn lane with raised medians, buffered bike lanes, and intersecting side streets, storm drainage facilities, curbs, gutters, sidewalks, bus stops, streetlighting, traffic signals modifications, ped crossing flasher beacon at trail crossing, ITS facilities, utility modifications and relocations, traffic control devices, pavement markings, intersecting streets, horizontal and vertical transitions, and other necessary appurtenances required to make a good, complete, and serviceable Project.

Status: In Design
Design PM: Richard Robinson
Design Firm: Jacobs
Design Complete: 0%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date:
Est Advertise:
Est Open:
Est NTP:
Est Complete:

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Tropicana University Center Drive Grade Separation1

180	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	006M-FTI2	\$1,000,000.00	10/08/2020	06/30/2025

773 Scope Name: Tropicana University Center Grade Separation

Description:
Elevated expressway from McCarran to Resort Corridor

Status: In Design	Construction PM: Jimmy Floyd	EAC Date: Feb-22	Advertise Date:
Design PM: Bob Leuck	Contractor:	Est Advertise: Jul-22	Open:
Design Firm: CH2M Hill, Inc.	Bid Complete: 0	Est Open: Aug-22	Notice to Proceed:
Design Complete: 60%		Est NTP: Oct-22	Complete:
Bid Number:			

Complete Streets:

Vegas Valley Drive, Las Vegas Wash to Los Feliz Street0

181	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	057D-FTI2	\$800,000.00	10/08/2020	06/30/2025

Complete Streets:

Warm Springs Road Decatur Boulevard to Dean Martin Drive

1

152	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	046L-FTI2	\$1,000,000.00	02/13/2020	06/30/2025

1,051 Scope Name: Warm Springs Road - Decatur Blvd to Dean Martin Dr.

Description:

Improvements are along Warm Springs Road from Decatur to Dean Martin Drive and will include pavement rehabilitation and pavement widening to two lanes in each direction, adding sidewalks, curb and gutter, storm drain facilities, traffic signal upgrades, new signage and striping, utility adjustments and relocations as necessary, and other improvements as necessary.

Status: In Design
Design PM: Bryan Osborne
Design Firm: CCPW Design
Design Complete: 0%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Oct-21
Est Advertise: Jan-22
Est Open: Feb-22
Est NTP: Apr-22

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: 7th Street, Bridger Ave to Stewart Ave

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along 7th Street between Bridger and Stewart.

Inter-local Project No.: 204AFTI Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2018	August 2021	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: SHG

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Final bid set under CLV review.

WORK TO BE COMPLETED DURING NEXT MONTH:

Finalize plans and wait for construction funding.

PROJECT MANAGER: Randy McConnell

CLV Project No: 7THFRI

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: 8th Street, Bridger Avenue to Stewart Avenue

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along 8th Street between Bridger and Stewart.

Inter-local Project No.: 235A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2020	May 2022	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Horrocks

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant evaluating 3 roadway cross sections.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Randy McConnell

CLV Project No: 8THSTREET

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Alexander Road Overpass at US95

DESCRIPTION: Design to widen the existing overpass at Alexander Road over US95 between Tenaya Dr and Rainbow Blvd.

Inter-local Project No.: 123E-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	February 2019	July 2022	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Jacobs

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant completing the 90% design plans and coordinating with NVE for power pole relocations.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete 90% plans and then hold for federal funding.

PROJECT MANAGER: Anita Marquez

CLV Project No: ALEXOVER

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Alexander Road, Rancho Dr to Decatur Blvd

DESCRIPTION: Project includes the construction of new pavement, curb, gutter, 100-year storm drain and widened sidewalks, ADA accessibility, bike lanes, streetlights, etc.

Inter-local Project No.: 123F-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	March 2022	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Stanley

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant working on 90% design submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Submit 90% plans.

PROJECT MANAGER: Nicole Melton

CLV Project No: ALXRADEC

PHONE: 229-6691

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Arterial Reconstruction FY2019 - Package 7

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135AB3- Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2019	February 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	February 2020	May 2021	100

CONSULTANT: SHG

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Matthew Meyer

CLV Project No: ART2019

PHONE: 229-1688

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Arterial Reconstruction Program - Package 6

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135ZFTI Agreement #:

	Start Date	Complete Date	% Complete
Design:	January 2018	August 2018	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	Sept 2018	December 2020	100

CONSULTANT: Slater Hanifan

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

All paving work completed.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Michael Mann

CLV Project No: ARTRECONPKG6

PHONE: 376-1927

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Arterial Reconstruction Program FY20 - Package 8

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135AEM Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2019	July 2021	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:		March 2022	30

CONSULTANT: SHG

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Ft Apache Rd overlay complete, started Decatur Blvd overlay 9/6/21

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Greg McDermott

CLV Project No: ARTPKG8

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Bearden Realignment, Shadow to Desert

DESCRIPTION: Design and construct complete street improvements for the realigned Bearden Drive between Shadow Lane and Desert Lane

Inter-local Project No.: 195A Agreement #:

	Start Date	Complete Date	% Complete
Design:	November 2016	October 2017	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Nov 30, 2017	
Construction:	February 2018	April 2019	100

CONSULTANT: Horrocks Engineers

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction complete, closing out project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Lorrie Dunford

CLV Project No: BEARDEN

PHONE: 229-6738

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Boulder Avenue, 1st Street to Art Way

DESCRIPTION: Complete street improvements to include reconstructing the existing pavement, improving the existing intersections, removing the angled parking, sidewalk widening, utility relocation, ITS upgrades, ADA upgrades, street trees, and enhanced lighting.

Inter-local Project No.: 219A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:		February 2021	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	August 2021	March 2023	16

CONSULTANT: Horrocks

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Contractor working on removals and storm drain improvements.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Nicole Melton

CLV Project No: BOULDER

PHONE: 229-6691

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Bradley Road, Whispering Sands to Grand Teton

DESCRIPTION: Half street improvements including pavement, curb, gutter, sidewalk, streetlights, bicycle lanes between Whispering Sands and Grand Teton.

Inter-local Project No.: 225A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:		October 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Nov 4, 2019	
Construction:	March 2020	November 2020	100

CONSULTANT: CLV

CONTRACTOR: TAND

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Punchlist items completed.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: BRADLEY

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Buffalo Drive Improvements, Charleston to Sahara

DESCRIPTION: Intersection improvements at Buffalo/Charleston and Buffalo/Sahara, reconfigure Buffalo to allow for complete street improvements.

Inter-local Project No.: 071G Agreement #:

	Start Date	Complete Date	% Complete
Design:		December 2021	60
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	April 2022		

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Currently working on the design of NVE relocations at the Charleston/Buffalo intersection to accommodate bus turnouts. Working on property appraisals.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design and start acquisitions.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: BUFFALO

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: California Street, Commerce Street to 3rd Street

DESCRIPTION: Complete street improvements including new pavement, curb, gutter, widened sidewalks, ADA ramps, curb extensions, enhanced streetlights, street trees, and bicycle lanes where feasible.

Inter-local Project No.: 212A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	September 2018	April 2021	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	November 2021		

CONSULTANT: PEC

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Bid Opening was August 25, 2021. Bid evaluation September 28th.

WORK TO BE COMPLETED DURING NEXT MONTH:

Award project October 20, 2021 and start construction.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: CALIFORNIA

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Casino Center Boulevard, Colorado Avenue to Wyoming Avenue

DESCRIPTION: Complete Street improvements on Casino Center Blvd between Colorado and Wyoming. Improvements may include widened sidewalks, bicycle lanes, street trees, intersection improvements and pavement rehabilitation.

Inter-local Project No.: 214A-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	May 2021	95
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Parsons

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completing final plans for CLV review. Coordinating construction with other Downtown projects.

WORK TO BE COMPLETED DURING NEXT MONTH:

Finalize plans.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: CasinoCtr

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: CC215 Beltway Trail: Centennial Pkwy to Decatur Blvd

DESCRIPTION: Matching funds for the CC215 Beltway Trail between Centennial Pkwy and Decatur Blvd. CLV received CMAQ funding to design and construct the trail within the city.

Inter-local Project No.: 215A Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2017	July 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Sept 12, 2019	
Construction:	December 2019	October 2020	70

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project was broken out into 3 segments (A, B, & C). Segment A construction complete. Segment B being constructed by NDOT as a part of the Centennial Bowl Interchange which started 1/11/21. Segment C, getting ready to advertise

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out Segment A. Continue with construction Segment B. Segments C get ready to advertise

PROJECT MANAGER: Anita Marquez

CLV Project No: CC215TRAIL

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Centennial Parkway, Alpine Ridge Way to Durango Drive

DESCRIPTION: Design for improvements that will include constructing the missing roadway, curb, gutter, and streetlights on Centennial Parkway between Alpine Ridge Way and Durango Drive.

Inter-local Project No.: 170E-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2020	October 2022	10
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: WSP

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Held progress meeting with WSP on 1/14/21. Discussed potential cross sections for the project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with 30% design.

PROJECT MANAGER: Anita Marquez

CLV Project No: CENTENNIAL

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Centennial/Sky Pointe at US95

DESCRIPTION: Design improvements for local access within the system interchange at US 95 and CC 215. Improvements include elevated ramps, sidewalks, L-curbs, paving, improved street lighting, drainage facilities, and traffic signal systems as warranted. The improve

Inter-local Project No.: 170A-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jul 2010	May 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2021		

CONSULTANT: HDR (contract admin. by NDOT)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Local access roadways are part of NDOT's Centennial Bowl Package 3D/E. Project will started construction on 1/11/21.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Greg McDermott

CLV Project No: CENSKYUS95

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Charleston Blvd - Rancho Dr to MLK Blvd

DESCRIPTION: The project includes sidewalk widening with amenities along Charleston Blvd between Rancho Drive and Martin L. King Blvd

Inter-local Project No.: 009M-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2016	August 2021	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	October 2021		

CONSULTANT: HDR

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completing land acquisitions and 100% design plans.

WORK TO BE COMPLETED DURING NEXT MONTH:

Finalize right-of-way and advertise project.

PROJECT MANAGER: Gina Venglass

CLV Project No: CHARRCHOMLK

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Charleston Blvd/Durango Dr Intersection Improvements

DESCRIPTION: Design and construct intersection improvements including traffic signal modifications, bus turnouts, dual left turns, dedicated right turn lanes, ADA upgrades, median and streetlight modifications, and restriping. Primary funding is CMAQ.

Inter-local Project No.: 009P-M Agreement #:

	Start Date	Complete Date	% Complete
Design:		October 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	March 2020	December 2020	99

CONSULTANT: CLV In House

CONTRACTOR: Muller Construction

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction is substantially completed on November 20, 2020.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete punchlist items and close out project.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No:

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Charleston Boulevard, Art Way to Grand Central Parkway

DESCRIPTION: Alternatives analysis and a 30 percent design plan for roadway and pedestrian improvements along Charleston Boulevard between Art Way and Grand Central Parkway

Inter-local Project No.: 009Q-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	February 2020	July 2021	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CA Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project was placed on hold due to NDOT's study of the US-95/I515 corridor.

WORK TO BE COMPLETED DURING NEXT MONTH:

Restart the alternatives study.

PROJECT MANAGER: Anita Marquez

CLV Project No: CHARLTNART

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Charleston Boulevard, Maryland to Boulder Highway

DESCRIPTION: Roadway improvements along Charleston Boulevard to be included with the Charleston Boulevard storm drain project. Improvements shall include ADA upgrades, concrete sidewalks, curb and gutter, asphalt pavement, and traffic signals.

Inter-local Project No.: 009R-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:		December 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	October 2021		

CONSULTANT: Atkins

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Awarded construction contract to Las Vegas Paving. NTP set for October 4, 2021.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start construction.

PROJECT MANAGER: Anita Marquez

CLV Project No: CHASSD

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Charleston/Lamb Intersection Improvements

DESCRIPTION: Construct traffic capacity improvements at intersection of Charleston and Lamb.

Inter-local Project No.: 054 M Agreement #: 484 \$3,230,000.00

	Start Date	Complete Date	% Complete
Design:	Dec 2010	July 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Sept 24, 2019	
Construction:	February 2020	April 2021	100

CONSULTANT: Orth-Rodgers

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Issued Substantial Completion on 6/18/2021.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CHASLAMBINTI

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Cheyenne Avenue Bus Turnouts, Decatur to Hualapai

DESCRIPTION: Design and construct bus turnouts along Cheyenne Avenue between Decatur and Hualapai. RTC funding to be used as matching funds to the CMAQ Federal funds.

Inter-local Project No.: 146L-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	September 2020	December 2022	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Kick-off meeting with GCW was held September 16th.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start conceptual design and utility research.

PROJECT MANAGER: Eric Meyer

CLV Project No: CHEYBUS

PHONE: 229-6033

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: City of Las Vegas Downtown ITS and Traffic Signal Upgrades

DESCRIPTION: A study to analyze the infrastructure needs within the Downtown Innovation District to develop Smart City technologies.

Inter-local Project No.: 144BB Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2017	December 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Kimley Horn

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant is finalizing draft master plan study.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete study and close out project.

PROJECT MANAGER: Joanna Wadsworth

CLV Project No: DWNTWNITS

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: City Parkway Improvements, Grand Central to Bonanza

DESCRIPTION: The project is to reconstruct City Parkway to 4 lanes with bicycle lanes and enhanced sidewalk between Grand Central Parkway and Bonanza Road.

Inter-local Project No.: 145B-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	Feb 2018	Dec 2020	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: JACOBS

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project was on hold due to NDOT's Downtown Access Project conflicts. City will cancel project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close project.

PROJECT MANAGER: Randy McConnell

CLV Project No: CITYPKWY

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Citywide Bottleneck Intersection Improvements: Decatur Blvd at US95

DESCRIPTION: The improvements will include modifications to the southbound US95 off-ramp to southbound Decatur Boulevard and the northbound Decatur Boulevard to northbound US95 movements, along with extending a 4th southbound lane to Meadows Lane

Inter-local Project No.: 218A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2020	December 2021	5
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CA Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Traffic counts delayed due to COVID. Collecting utility information and developing alternatives.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Christina Karanikolas

CLV Project No: DECUS95

PHONE: 229-1089

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Citywide Bus Turnouts

DESCRIPTION: Design and construct 6-7 bus turnout improvements on high volume arterial roadways throughout the City to mitigate congestion and improve safety.

Inter-local Project No.: 146R-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 2020	July 2022	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CA Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant submitted 30% design submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

CLV to review 30% plans.

PROJECT MANAGER: Sean Robinson

CLV Project No: BUSTRNOUTS

PHONE: 229-2199

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Citywide Traffic Engineering Design Services

DESCRIPTION: Project includes traffic signals, improvements, pedestrian safety, safe routes to school, traffic studies, ITS, transportation innovation, sidewalk infill, complete streets, roundabouts, lighting analysis, and preliminary analysis and design.

Inter-local Project No.: 228A-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	August 2019	June 2021	40
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: LBG & GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

LBG completed draft concepts for the National Monument signage. GCW completed design drawings for the Nellis SB Right Turn Lane and finalizing traffic signal packages.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with current tasks.

PROJECT MANAGER: Greg McDermott

CLV Project No: CITYTRAFFC

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Colorado Avenue, Commerce to 4th

DESCRIPTION: The project includes rehabilitating the existing pavement, improving the existing intersections, sidewalk widening, streetlights, and bicycle lanes where feasible.

Inter-local Project No.: 227A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	June 2022	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: PEC

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completed 30% plans for CLV review.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: COLORADO

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Downtown Pedestrian Safety Program Phase 1

DESCRIPTION: Project to enhance safety and walkability and upgrade motorist awareness to high pedestrian conflict points in downtown area. Phase 1 of the program will include improvements near Fremont Street Experience.

Inter-local Project No.: 178L-M Agreement #:

	Start Date	Complete Date	% Complete
Design:		April 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	September 2020	August 2021	75

CONSULTANT: KHA

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Contractor completing bollard construction which about 75% complete. Bollard installation complete at Fremont/Main, 1st Street cul-de-sac and 3rd Street cul-de-sac.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete construction by October 2021.

PROJECT MANAGER: Eric Meyer

CLV Project No: DWNTWNPED

PHONE: 229-6033

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Downtown Vehicle & Pedestrian Safety Streetlight Improvements

DESCRIPTION: Project is to increase safety and mobility of the downtown area by replacing existing street lights with a dual arm configuration for more effective lighting and better visibility for pedestrians and driving motorists.

Inter-local Project No.: 178K-F Agreement #:

	Start Date	Complete Date	% Complete
Design:		April 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	September 8, 2020	September 2021	45

CONSULTANT: CLV (in house)

CONTRACTOR: ACME Electric

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

NTP was in March 2021. Contractor finding minor utility conflicts but working through them.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Lorrie Linnert

CLV Project No: DWNTWNLGHTS

PHONE: 229-6738

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Eastern Bus Turnouts

DESCRIPTION: Matching funds for the Nellis & Eastern Bus Turnout project between Charleston & Owens. CLV was awarded CMAQ funds to construct 12 bus turnouts on these busy roadway corridors.

Inter-local Project No.: 146Q Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2012	October 2021	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	December 2021		

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on right-of-way acquisitions. Meeting with RTC to discuss acquisitions.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete design and right-of-way acquisitions.

PROJECT MANAGER: David Morreale

CLV Project No: NELLISEASTBUS

PHONE: 229-6752

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Farm Road, Tule Springs Road to Tenaya Way

DESCRIPTION: Roadway improvements along Farm Road from Tule Springs Road to Tenaya Way including new pavement, intersection improvements, ADA, utility relocation, sidewalks, pedestrian and bicycle safety upgrades, storm drain improvements, etc.

Inter-local Project No.: 264A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2020	December 2021	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Stanley Consultants

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Professional Services agreement awarded at 12/16/20 City Council meeting.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start design.

PROJECT MANAGER: Nicole Melton

CLV Project No: FARM

PHONE: 229-6691

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Fremont Street; Las Vegas Blvd to Eastern Ave

DESCRIPTION: Multi-Modal Improvements on Fremont Street to accommodate the high volume of pedestrian traffic. Improvements include street trees, landscaping, widened sidewalks, etc.

Inter-local Project No.: 208A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2018	May 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	October 7, 2019	December 2020	100

CONSULTANT: CA Group

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Punchlist items complete, issued final payment to contractor.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Randy McConnell

CLV Project No: FREMONT

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: GOMED Project

DESCRIPTION: The GOMED project was awarded the 2018 BUILD Grant. The project will leverage technology and infrastructure to address safety, quality of life, partnership and increased mobility within the LV Medical District.

Inter-local Project No.: 144ACF Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2019	December 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Cambridge Systematics

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant completed the grant documents and is working on the design drawings.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Joanna Wadsworth

CLV Project No: GOMED

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Grand Teton Overpass at US-95

DESCRIPTION: Design and construct a new overpass at Grand Teton Drive over US95.

Inter-local Project No.: 128D Agreement #:

	Start Date	Complete Date	% Complete
Design:	August 2017	May 2021	99
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Poggemeyer

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Finalizing plans and specs. Working with NDOT on cooperative agreement and NEPA study.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete NEPA and plans.

PROJECT MANAGER: Randy McConnell

CLV Project No: GRDTETON

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Harris Avenue; Bruce Street to Wardelle Street (Safe Routes to School)

DESCRIPTION: Safe route to school improvements along Harris Avenue between Bruce and Wardelle. Project consists of widening pavement installing missing sidewalk, street lighting and new pedestrian crossings.

Inter-local Project No.: 203B-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2018	October 2021	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2022		

CONSULTANT: Kimley Horn

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completing 100% plans and specs.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete plans and submit for funding.

PROJECT MANAGER: Gina Venglass

CLV Project No: HARRIS

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Iron Mountain Road, Bradley Rd to Thom Blvd

DESCRIPTION: The improvements include constructing a new roadway, pavement, curb, gutter, and sidewalk, ADA accessibility, streetlights, etc.

Inter-local Project No.: 226A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	July 2021	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Parsons

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on drainage design and upsizing storm drain to a CCRFCD facility.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: IRONMTN

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Jackson Avenue: H Street to C Street

DESCRIPTION: Complete street improvements including new pavement, curb, gutter, widened sidewalks, ADA ramps, curb extensions, enhanced streetlights, street trees, and bicycle lanes where feasible.

Inter-local Project No.: 176G-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2019	December 2021	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Wood Rodgers

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Received 90% submittal and routed for review.

WORK TO BE COMPLETED DURING NEXT MONTH:

Review comments.

PROJECT MANAGER: Randy McConnell

CLV Project No: JACKSON

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Lake Mead Boulevard: Simmons St to Losee Rd

DESCRIPTION: Project includes roadway rehabilitation, ADA upgrades, pedestrian and bicycle improvements where feasible. This project is on the border of CLV/CNLV and City of Las Vegas will be administering the project.

Inter-local Project No.: 048L-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	August 2019	May 2021	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: HDR

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant working on B&C and NVE comments.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start R/W acquisitions.

PROJECT MANAGER: Anita Marquez

CLV Project No: LKMD

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Las Vegas Blvd, Stewart Ave to Sahara Ave

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to better accommodate vehicles, public transit and pedestrians. Much of the existing infrastructure is beyond it's service life and needs to be replaced.

Inter-local Project No.: 089G Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2015	January 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		CMAR	
Construction:	May 2020	May 2022	47

CONSULTANT: CA Group

CONTRACTOR: LV Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on utility/waterline installations, storm drain improvements south of Charleston near complete and beginning roadway improvements.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Gina Venglass

CLV Project No: LVBSTEWSAHA

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Las Vegas Blvd, Stewart to Owens

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to add additional lanes to better accommodate vehicles, public transportation and pedestrians to enhance the Cultural Corridor and Scenic Byway.

Inter-local Project No.: 089F-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2010	September 2021	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			0

CONSULTANT: Louis Berger

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on appraisals and acquisitions. Consultant putting together NDOT permit.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Gina Venglass

CLV Project No: LVBLI15OWENS

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Lone Mountain Road Overpass at US95

DESCRIPTION: Design to widen the existing overpass at Lone Mountain Road over US95 between Tenaya Way and Rainbow Blvd.

Inter-local Project No.: 165C-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2019	March 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2021	January 2023	

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project to be included in the Centennial Bowl bid package. Project was awarded to Las Vegas Paving.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start construction in early 2022.

PROJECT MANAGER: Randy McConnell

CLV Project No: LNMTNOVER

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Martin L. King Extension Study

DESCRIPTION: Planning study to examine the feasibility of extending MLK from Oakey to Desert Inn Road.

Inter-local Project No.: 021C Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2016	March 2021	95
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Met with NDOT PM to discuss adding the project into the I-15, Flamingo to Sahara NEPA.

WORK TO BE COMPLETED DURING NEXT MONTH:

Waiting to get input back from adjacent property owners before finalizing the study and starting design.

PROJECT MANAGER: Greg McDermott

CLV Project No: MLKEXT

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: MLK, Wyoming Ave to Symphony Park

DESCRIPTION: Provide a north-south connector between Industrial Road and Martin Luther King Boulevard

Inter-local Project No.: 021E Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jan 2012	Jan 2015	100
ROW Clearance:	May 2006	May 2016	
Environmental Clearance:			
Open Bids:			
Construction:	Jan 2015	August 2019	100

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project was incorporated into the Project NEON Design-Build project. Ribbon Cutting for Project NEON was held August 8, 2019.

WORK TO BE COMPLETED DURING NEXT MONTH:

Finalizing maintenance areas and closing out project.

PROJECT MANAGER: Gina Venglass

CLV Project No: MLKFLYOVR

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Nellis Blvd at Charleston Blvd

DESCRIPTION: The improvements include the construction of a new dedicated southbound right turn lane at Charleston Boulevard to be constructed by NDOT.

Inter-local Project No.: 223V-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2019	March 2021	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	May 2021	December 2021	

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Waiting for final estimate from NDOT contractor for the turn lane work.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start construction.

PROJECT MANAGER: Eric Meyer

CLV Project No: NELLISCHAR

PHONE: 229-6033

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Ogden Avenue, Main Street to Las Vegas Blvd

DESCRIPTION: Design of Ogden Avenue from Main Street to Las Vegas Boulevard. Other segments of the project include Casino Center Boulevard, 1st Street and 3rd Street.

Inter-local Project No.: 045D Agreement #:

	Start Date	Complete Date	% Complete
Design:		April 2021	95
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	August 2020	September 2021	

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Phase 1 paving complete. Phase 2 was change ordered in Las Vegas Blvd project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete design and change order in additional work.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: OGDEN

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Pedestrian Bridge at the Intersection of Sahara Ave and Las Vegas Blvd

DESCRIPTION: Design of a pedestrian bridge that will connect to all four corners of the intersection at Sahara Avenue and Las Vegas Boulevard which is a high crash location.

Inter-local Project No.: 222A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2019	May 2021	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Requested additional \$2M in funds for engineering.

WORK TO BE COMPLETED DURING NEXT MONTH:

Amend consultant contract and continue towards 70% design.

PROJECT MANAGER: Randy McConnell

CLV Project No: LVBBRIDGE

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Pinto Lane, Rancho to MLK

DESCRIPTION: Design and construction of full depth pavement, curb and gutter, 10' wide sidewalks, trees, streetlights, undergrounding of overhead facilities on Pinto Lane from Rancho Drive to MLK and traffic signals at Shadow, Tonopah and Rancho with ITS.

Inter-local Project No.: 207AFTI Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2018	April 2021	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	July 2021		10

CONSULTANT: VTN

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project was divided into two phases. Phase 1 bid opening was on June 22, 2021. Preconstruction meeting September 30, 2021. Phase 2 starting R/W acquisitions.

WORK TO BE COMPLETED DURING NEXT MONTH:

Phase 1 start construction.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: PINTO

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Rancho Drive Improvements - Bonanza to Rainbow

DESCRIPTION: Complete preliminary design and Right of Way acquisition for Rancho Drive from US 95 to Ann Road. Phase I is US 95 to Decatur and Phase II is Decatur to Ann

Inter-local Project No.: 037B-Q Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 2011	March 2023	50
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	June 2021		

CONSULTANT: PI Parsons, PII Stanley

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Continuing with design on Phase I improvements, Bonanza to Decatur. Phase II, Decatur to Rainbow is put on hold due to limited funding. Construction at the Rancho/Decatur Intersection completed 4/24/15.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design for Phase I improvements.

PROJECT MANAGER: Mike Sturdivant

CLV Project No: RANCHDECRAIN

PHONE: 229-6734

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Rancho Drive: Mesquite to Sahara

DESCRIPTION: Complete street improvements for Rancho Drive between Mesquite and Sahara. Improvements may include widened sidewalks, bicycle lanes, street trees, intersection improvements and pavement rehabilitation.

Inter-local Project No.: 037E-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	February 2019	December 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on appraisals and with NVE for power relocations and undergrounding. CLV staff reviewing 90% plans.

WORK TO BE COMPLETED DURING NEXT MONTH:

Return 90% comments to consultant.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: RANCHOSOUTH

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Safety Upgrades Program: Citywide Crash Mitigation Ph 2 Study

DESCRIPTION: The Citywide Intersection Crash Mitigation (CICM) Phase 2 Study will develop the City of Las Vegas Vision Zero Action Plan.

Inter-local Project No.: 239D-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2021	May 2022	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Wood Rodgers

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Selected consultant for the Phase 2 study.

WORK TO BE COMPLETED DURING NEXT MONTH:

Negotiate consultant contract.

PROJECT MANAGER: Sean Robinson

CLV Project No: CITYCRASH

PHONE: 229-2199

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Sawtooth Roads: Northwest Area Arterials

DESCRIPTION: Design for roadway and drainage improvements along Brent Lane from Durango Drive to Fort Apache Road, Durango Drive from Brent Lane to Log Cabin Way, El Capitan Way from Brent Lane to Ruston Road, and Log Cabin Way from Durango Drive to El Capitan Way.

Inter-local Project No.: 173E-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2020	December 2021	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Jacobs

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant is working on 30% design submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete 30% design submittal.

PROJECT MANAGER: Randy McConnell

CLV Project No: SAWTOOTH

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Shadow Lane: Alta Drive to Charleston Blvd

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along Shadow Lane between Alta Drive and Charleston Boulevard.

Inter-local Project No.: 187A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2015	September 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	April 2021	April 2022	20

CONSULTANT: Horrocks

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Installing waterline and storm drain facilities.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Greg McDermott

CLV Project No: SHADOW

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Sheep Mountain Parkway

DESCRIPTION: Alignment and right-of-way study for the Mountain Edge Parkway.

Inter-local Project No.: 124C Agreement #:

	Start Date	Complete Date	% Complete
Design:	Sep 2004	March 2022	70
ROW Clearance:	Apr 2012	Jul 2018	
Environmental Clearance:	Sep2004	Jul 2018	
Open Bids:			
Construction:			

CONSULTANT: Parsons Brinkerhoff

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on 70% design of segment between Iron Mountain and Kyle Canyon Road. Working with Olympia Group on the design and construction of southern improvements.

WORK TO BE COMPLETED DURING NEXT MONTH:

Submit 70% design for CLV review.

PROJECT MANAGER: Greg McDermott

CLV Project No: US95MTNEDGE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Summerlin Parkway: CC-215 to US 95

DESCRIPTION: This project will be designed in three phases. Phase I is a cable safety barrier rail, Phase II includes ramp, HOV and multi-use trail improvements along Rampart off-ramp, Phase III is auxiliary lane improvements west of Buffalo.

Inter-local Project No.: 92 C Agreement #: 470 \$13,200,000.00

	Start Date	Complete Date	% Complete
Design:	Jul 2006	Oct 2015	100
ROW Clearance:			
Environmental Clearance:	Jul 2006	Mar 2014	
Open Bids:			
Construction:	March 2016	June 2019	95

CONSULTANT: G. C. Wallace

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Phases I, II, & III construction are complete. Phase IV landscaping restoration improvements are in design. Setting up meeting with Summerlin Master HOA to discuss plans.

WORK TO BE COMPLETED DURING NEXT MONTH:

Phase IV: complete design

PROJECT MANAGER: Eric Meyer

CLV Project No: SUMPKWY21595

PHONE: 229-6033

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Symphony Park Infrastructure Phase 2

DESCRIPTION: The project will consist of constructing new curb, gutter, pavement, upgraded street lighting, Americans with Disability Act (ADA) improvements along Symphony Park Roadways.

Inter-local Project No.: 194A Agreement #:

	Start Date	Complete Date	% Complete
Design:	Oct 2017	August 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2020	March 2021	99

CONSULTANT: Kimley Horn

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction is mostly complete. Traffic signal work ongoing.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete construction.

PROJECT MANAGER: Randy McConnell

CLV Project No: SYMPHONY

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Symphony Park Pedestrian Bridge @ UPRR

DESCRIPTION: A new pedestrian bridge over the Union Pacific Railroad near the Lewis Avenue alignment that will connect Symphony Park to Downtown Las Vegas.

Inter-local Project No.: 194B Agreement #:

	Start Date	Complete Date	% Complete
Design:	September 2018	October 2022	25
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Approved consultant contract amendment to complete final design.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Greg McDermott

CLV Project No: SYMBRIDGE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Utah Avenue, Industrial Road to 3rd Street

DESCRIPTION: Design of improvements to include curb and gutter, asphalt pavement, sidewalk, intersection improvements, pedestrian and bicycle safety upgrades, street trees, etc. on Utah Avenue between Industrial Road and 3rd Street.

Inter-local Project No.: 237A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2020	October 2022	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: VTN

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant completed 30% design submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Hold for additional design funding.

PROJECT MANAGER: Anita Marquez

CLV Project No: UTAH

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 9/27/2021

REVIEW PERIOD FROM: 9/1/2021 TO: 9/27/2021

PROJECT: Wyoming Avenue: Las Vegas Boulevard to Industrial Road

DESCRIPTION: Widen Wyoming Avenue between Las Vegas Blvd and Industrial Rd to accommodate widened sidewalks and bicycle lanes where feasible.

Inter-local Project No.: 176H-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	February 2019	August 2022	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

The 30% design submittal was received and sent out for review.

WORK TO BE COMPLETED DURING NEXT MONTH:

CLV staff to review 30% submittal.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: WYOMING

PHONE: 229-6574

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/04/2021																													
REVIEW PERIOD FOR: 9/01/21 – 9/30/21																															
PROJECT: Hammer Lane – Flying Arrow Place to Simmons Street																															
PROJECT DESCRIPTION: This project consists of roadway improvements along Hammer Lane, between Flying Arrow Place and Simmons Street. The improvements include new asphalt concrete pavement (AC), restriping, utility adjustments and other appurtenances required to complete the roadway.																															
PROJECT NO: 10280A-20																															
SID NUMBER:		BID # 1623																													
FUNDING SOURCE: RTC		TOTAL COST: \$300,000																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 35%;">SCHEDULE FOR COMPLETION</th> <th style="width: 20%;">START DATE</th> <th style="width: 20%;">END DATE</th> <th style="width: 25%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td>11/26/2019</td> <td>12/30/2020</td> <td>100%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td>11/26/2019</td> <td>08/30/2020</td> <td>100%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td>N/A</td> </tr> <tr> <td>OPEN BIDS</td> <td>02/23/2021</td> <td>03/15/2021</td> <td>100%</td> </tr> <tr> <td>CONSTRUCTION</td> <td>07/12/2021</td> <td>10/12/2021</td> <td>75%</td> </tr> <tr> <td>ACCEPTANCE</td> <td>10/12/2021</td> <td>11/12/2021</td> <td>0%</td> </tr> </tbody> </table>				SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)	DESIGN	11/26/2019	12/30/2020	100%	ROW CLEARANCE	11/26/2019	08/30/2020	100%	ENVIRONMENTAL CLEARANCE			N/A	OPEN BIDS	02/23/2021	03/15/2021	100%	CONSTRUCTION	07/12/2021	10/12/2021	75%	ACCEPTANCE	10/12/2021	11/12/2021	0%
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)																												
DESIGN	11/26/2019	12/30/2020	100%																												
ROW CLEARANCE	11/26/2019	08/30/2020	100%																												
ENVIRONMENTAL CLEARANCE			N/A																												
OPEN BIDS	02/23/2021	03/15/2021	100%																												
CONSTRUCTION	07/12/2021	10/12/2021	75%																												
ACCEPTANCE	10/12/2021	11/12/2021	0%																												
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.																															
CONTRACTOR: Las Vegas Paving																															
COMMENTS: N/A																															
DELAYS: N/A																															
WORK COMPLETED THIS MONTH: Completed work in the roadway, placed curb and paved the road. Prepped for sidewalk placement. Coordinated with Century link for relocations.																															
WORK TO BE COMPLETED NEXT MONTH: Place sidewalks after Centurylink relocation, and complete final grading and cleanup.																															
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 633-2673																													

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/04/2021	
REVIEW PERIOD FOR: 9/1/21 – 9/30/21			
PROJECT: Neighborhood Roadway Rehabilitation Fiscal Year 2020			
PROJECT DESCRIPTION: This project generally consists of installation of Polymer Modified Type II Slurry Seal, crack sealing, removing and replacing existing pavement, adjusting water valves and collars, adjusting sewer manholes and collars, permanent signs, pavement markers and other miscellaneous appurtenances on various streets throughout the City of North Las Vegas.			
PROJECT NO: 175L-MVFT / 10280A-20			
SID NUMBER:		BID # 1586	
FUNDING SOURCE: RTC		TOTAL COST: \$350,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS			
CONSTRUCTION	8/10/2020	12/7/2020	100%
ACCEPTANCE	12/7/2020	10/6/2021	95%
CONSULTANT/PROJECT MANAGER:			
CONTRACTOR: Aggregate Industries-SWR, Inc.			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Agenda Item for Final Acceptance/NOC drafted and submitted for Council approval.			
WORK TO BE COMPLETED NEXT MONTH:			
Project is scheduled to go to City Council for Final Acceptance/NOC on 10-6-2021.			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: 702-633-2679	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/04/2021																													
REVIEW PERIOD FOR: 9/1/21 – 9/30/21																															
PROJECT: Decatur Blvd – Rancho Drive to Cheyenne Avenue Pavement Rehabilitation																															
PROJECT DESCRIPTION: This project consists of roadway improvements along Decatur Blvd, between Cheyenne Ave. and Rancho Dr. The improvements include removal and replacement of damaged and failing Asphaltic Concrete (AC), restriping the completed roadway, utility adjustments and other miscellaneous improvements required to complete the roadway.																															
PROJECT NO: 10280B-20																															
SID NUMBER:		BID # 1618																													
FUNDING SOURCE: RTC		TOTAL COST: \$1,100,000																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 33%;">SCHEDULE FOR COMPLETION</th> <th style="width: 17%;">START DATE</th> <th style="width: 17%;">END DATE</th> <th style="width: 33%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td>11/26/2019</td> <td>12/30/2020</td> <td>100%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td>11/26/2019</td> <td>08/30/2020</td> <td>100%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td>N/A</td> </tr> <tr> <td>OPEN BIDS</td> <td>02/09/2021</td> <td>02/30/2021</td> <td>100%</td> </tr> <tr> <td>CONSTRUCTION</td> <td>06/14/2021</td> <td>7/9/2021</td> <td>100%</td> </tr> <tr> <td>ACCEPTANCE</td> <td>7/9/2021</td> <td>10/20/2021</td> <td>95%</td> </tr> </tbody> </table>				SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)	DESIGN	11/26/2019	12/30/2020	100%	ROW CLEARANCE	11/26/2019	08/30/2020	100%	ENVIRONMENTAL CLEARANCE			N/A	OPEN BIDS	02/09/2021	02/30/2021	100%	CONSTRUCTION	06/14/2021	7/9/2021	100%	ACCEPTANCE	7/9/2021	10/20/2021	95%
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)																												
DESIGN	11/26/2019	12/30/2020	100%																												
ROW CLEARANCE	11/26/2019	08/30/2020	100%																												
ENVIRONMENTAL CLEARANCE			N/A																												
OPEN BIDS	02/09/2021	02/30/2021	100%																												
CONSTRUCTION	06/14/2021	7/9/2021	100%																												
ACCEPTANCE	7/9/2021	10/20/2021	95%																												
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.																															
CONTRACTOR: Aggregate Industries																															
COMMENTS: N/A																															
DELAYS: N/A																															
WORK COMPLETED THIS MONTH: All Close Documents received. Agenda Item for Final Acceptance/NOC submitted to Council for approval.																															
WORK TO BE COMPLETED NEXT MONTH: Project is scheduled to go to City Council for Final Acceptance/NOC on 10-20-2021.																															
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: 702-274-4530																													

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/04/2021	
REVIEW PERIOD FOR: 9/1/21 to 9/30/21			
PROJECT: Decatur Boulevard – Lone Mountain to Ann Road			
PROJECT DESCRIPTION: This project applies to construction of improvements to Decatur Boulevard, Lone Mountain Road to Ann Road. The improvements may include removal of damaged and failing Asphalt Concrete (AC), repaving a new half-street section of AC, restriping the completed roadway, utility relocations and other miscellaneous appurtenances required to complete the roadway.			
PROJECT NO: 135AJ- MVFT/10280B-20			
SID NUMBER:		BID # 1605	
FUNDING SOURCE: RTC		TOTAL COST: \$1,734,000.00	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/1/2019	6/23/2020	100%
ROW CLEARANCE	11/1/2019	6/23/2020	100%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	06/23/2020	06/23/2020	100%
CONSTRUCTION	11/30/2020	8/20/2021	95%
ACCEPTANCE	8/20/2021		10%
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.			
CONTRACTOR: Aggregate Industries			
COMMENTS: N/A			
DELAYS: All previous delay issues resolved. CNLV and Aggregate Industries restarting their work.			
WORK COMPLETED THIS MONTH: Substantial Completion was issued to Aggregate Industries on 9-15-2021 effective 8-20-2021.			
WORK TO BE COMPLETED NEXT MONTH: Anticipating Punch List items to be resolved and Close Out documents to be submitted. Once complete, Agenda Item for Final Acceptance/NOC to be submitted to City Council shortly thereafter.			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: 633-2679	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/04/2021	
REVIEW PERIOD FOR: 09/01/21 – 09/30/21			
PROJECT: Tropical Parkway/Walnut Road Drainage and Roadway Improvements			
PROJECT DESCRIPTION: This project consists of drainage and roadway improvements at the intersection of Tropical Parkway and Walnut Road. The improvements include removal and replacement of damaged and failing Asphaltic Concrete (AC), installation of new curb and gutter, drop inlets, riprap, restriping the completed roadway, utility adjustments and other miscellaneous improvements required to address the drainage issues and complete the roadway.			
PROJECT NO: 10280B-20			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$850,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/26/2019	07/30/2021	100%
ROW CLEARANCE	11/26/2019	07/30/2021	90%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	11/15/2021	12/15/2021	0%
CONSTRUCTION	01/15/2021	04/15/2022	0%
ACCEPTANCE	04/15/2022	05/15/2022	0%
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.			
CONTRACTOR: Project is currently in design.			
COMMENTS: N/A			
DELAYS: NV Energy did not anticipate the relocations that would be required by this project and have stated that this may result in a delay. We are currently awaiting NV Energy's schedule for this project. This may impact our ability to bid this project per schedule above.			
WORK COMPLETED THIS MONTH: The City's Real Property group is working with the owner of the parcel on the NW corner to secure the final easements.			
WORK TO BE COMPLETED NEXT MONTH: Real Property will continue working on securing the final easements. Once secured, the bid package will be finalized for advertising.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/21 –9/30/21			
PROJECT: Intersection Improvement Program – North 5 th Street and Centennial Parkway			
PROJECT DESCRIPTION: This project consists of a traffic signal and intersection improvements at North 5 th Street and Centennial Parkway. The improvements will include traffic control devices, pavement improvements, local drainage improvements, miscellaneous curb and gutter, sidewalks, pathways, pavement markings and striping, ADA Improvements, and other appurtenances as may be necessary to construct a complete and functional project.			
PROJECT NO: 10388E			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$2,190,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	3/1/20	9/31/20	100%
ROW CLEARANCE	12/1/19	5/30/20	100%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	1/12/21	1/12/21	100%
CONSTRUCTION	4/1/21	11/31/21	20%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: GCW / Willie Felkins, P E			
CONTRACTOR: Las Vegas Paving Corporation			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
NW quadrant of the intersection installed all improvements and is prepped for paving.			
WORK TO BE COMPLETED NEXT MONTH:			
Pave NW Quadrant. Switch Traffic and begin work on NE Quadrant.			
PROJECT MANAGER: David Tanner		PHONE NUMBER: 633-1904	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/21	
REVIEW PERIOD FOR: 9/1/21 – 9/30/21			
PROJECT: Camino Al Norte, Craig Road to Ann Road			
PROJECT DESCRIPTION: This project applies to all improvements associated with the roadway of Camino Al Norte, Craig Road to Ann Road. The improvements include asphalt pavement, curb and gutter, sidewalk, Light Emitting Diode (LED) streetlights, utility relocations, signage and striping, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10436 / 173D			
SID NUMBER:		BID # 1607	
FUNDING SOURCE: RTC MVFT		TOTAL COST: 3,065,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN		10/30/20	100%
ROW CLEARANCE		10/30/20	100%
ENVIRONMENTAL CLEARANCE			0
OPEN BIDS		12/15/20	100%
CONSTRUCTION	2/16/21	9/24/21	89%
ACCEPTANCE		TBD	0
CONSULTANT/PROJECT MANAGER: GCW			
CONTRACTOR: Aggregate Industries			
COMMENTS: CM and inspections performed in-house by CNLV personnel.			
DELAYS: Project continues to be delayed by the Private Developments. Work should continue in October and hopefully finished by the beginning of December.			
WORK COMPLETED THIS MONTH: Most of the project was complete by the end of May. However, the remaining work is pending due to the utilities work to be completed for their properties located west and east of Camino Al Norte, just north of Craig Rd. Also, some work was performed by the electrical subcontractor prepping to pull fiber optic runs.			
WORK TO BE COMPLETED NEXT MONTH: Potentially complete the wet utilities installation for the two properties described above, followed by placement of UTACS on both NB and SB lanes within the area of the utility work. Continue with installation of loop elements, luminaires, striping, permanent signs, utility adjustments, pull fiber optic and perform traffic operations at some intersections as called out in the plans.			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 633-2010	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/2021 – 9/30/2021			
PROJECT: Lamb Blvd. Improvements – Centennial to CC-215			
PROJECT DESCRIPTION: This project consists of removing the temporary asphalt currently in place along Lamb Blvd. and installing permanent structural pavement section from Centennial Parkway to CC-215. The improvements will provide for up to six (6) travel lanes in each direction, median, drainage installation/improvements, curb, gutter, sidewalks, streetlights, traffic signal modification as needed, utility relocations, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 055J-FTI2 / 10453			
SID NUMBER: N/A		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$820,000 in the ILC w/ RTC	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	10/24/2019	12/31/2020	100%
ROW CLEARANCE	N/A	N/A	No RW Needed
ENVIRONMENTAL CLEARANCE	N/A	N/A	N/A
OPEN BIDS	2/16/2021	9/28/2021	0%
CONSTRUCTION	1/1/2022	1/1/2023	0%
ACCEPTANCE	8/1/2022	10/1/2023	0%
CONSULTANT/PROJECT MANAGER: LBG/WSP/Krishna Kumar, PE			
CONTRACTOR: TBD			
COMMENTS: LBG/WSP has been retained to perform the design work.			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Secured all approvals, advertised for bid, and opened bids on September 28, 2021.			
WORK TO BE COMPLETED NEXT MONTH:			
Review the six bids submitted			
PROJECT MANAGER: Allan Fajardo, P.E., PTOE		PHONE NUMBER: 633-2044	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/2021 – 9/30/2021			
PROJECT: Bus Turnout Project FY 20			
PROJECT DESCRIPTION: This project consists of the installation of bus turn outs on Cheyenne Avenue. The improvements include utility relocations, removal and replacement of curb, gutter, and sidewalk, and the installation of concrete bus turnouts and shelter pads at various bus stop locations along Cheyenne Avenue.			
PROJECT NO: 10491-20			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$200,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	07/15/2020	10/15/2021	39%
ROW CLEARANCE	07/15/2020	9/30/2021	0%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	01/15/2021	04/15/2022	0%
CONSTRUCTION	05/15/2022	09/15/2022	0%
ACCEPTANCE	09/15/2022	12/15/2022	0%
CONSULTANT/PROJECT MANAGER: TBD/Allan Fajardo			
CONTRACTOR: Project is currently in design.			
COMMENTS: N/A			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: City's Real Property Services has approached, and continues to discuss with the respective property owner regarding the encroachment unto their respective property. North Las Vegas Airport, managed by the Clark County Aviation Department, has indicated they are both unwilling and unable to accommodate a bus turnout due to various reasons. Property owner at the parcel located east of Civic Center along the north side of Cheyenne Avenue has requested additional information, and has indicated a need to revise the location.			
WORK TO BE COMPLETED NEXT MONTH: Discussion with affected property owners are ongoing. Upon gauging the willingness of the affected property owners to either donate or through the willing seller/willing buyer approach, determine which bus turnouts will be slated for design. Once the scope is defined, solicit a Consultant to perform the design.			
PROJECT MANAGER: Allan Fajardo, P.E., PTOE		PHONE NUMBER: 633-2044	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/21 – 9/30/21			
PROJECT: School Safety Improvements – Citywide			
PROJECT DESCRIPTION: A multi-year project involving design and construction of pedestrian safety and traffic calming improvements on school perimeter streets as well as installation of school flashers and rapid flashing beacons.			
PROJECT NO: 10493 / 203A-FIT2			
SID NUMBER:		BID #	
FUNDING SOURCE: FTI		TOTAL COST: \$6,000,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	3/2018	2/2022	95%
ROW CLEARANCE	6/2020	6/2021	100%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	various		
CONSTRUCTION	6/2019	9/2022	0%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER:		HDR Engineering / Asaff Abdo, P.E.	
CONTRACTOR: TBD			
COMMENTS: This project is a 3-phase/year project, Phase I, Phase II and Phase II – Federal. The Phase II – Federal is a separate plan set that will primarily be funded with NDOT funds along with RTC funds; it was separated to allow it to run along a separate track due to any federal requirements. Year 1 – includes proposed locations for installation of RRFBs and school flashers. Year 2 and Year 3 – includes school safety enhancements for various schools.			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Final Bid Documents for Phase II Federal approved by NDOT, received verbal NTP to bid.			
WORK TO BE COMPLETED NEXT MONTH:			
Obtain signatures on bid set and put Phase II Federal set out to bid.			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 702-633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/21	
REVIEW PERIOD FOR: 9/1/21 – 9/31/21			
PROJECT: Alexander Road, Simmons Street to North 5 th Street			
PROJECT DESCRIPTION: Improvements associated with the roadway of Alexander Road, Simmons Street to North 5th Street. The improvements include asphalt pavement, curb and gutter, sidewalk, Light Emitting Diode (LED) streetlights, utility relocations, signage and striping, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10503 / 123D-FI2			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$2,350,000.00	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	9-25-18	11-30-21	90%
ROW CLEARANCE	9-25-18	10-30-20	100%
ENVIRONMENTAL CLEARANCE			0
OPEN BIDS		1-30-22	0
CONSTRUCTION		3-30-22	0
ACCEPTANCE		2-30-23	0
CONSULTANT/PROJECT MANAGER: Stanley Consultants			
CONTRACTOR:			
COMMENTS:			
DELAYS: The Virus			
WORK COMPLETED THIS MONTH: All 90% comments have been returned to consultant.			
WORK TO BE COMPLETED NEXT MONTH Consultant is proceeding to final bid documents.			
PROJECT MANAGER: Robert Huggins, P.E.		PHONE NUMBER: 633-2003	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/2021 – 9/30/2021			
PROJECT: Allen Lane Improvements – Craig to Centennial			
PROJECT DESCRIPTION: This project consists of addressing the saw tooth currently in place along Allen Lane from Craig Road to Centennial Parkway to provide for a full-width, continuous roadway cross section. The work will install new asphalt at various sections of the roadway, curb, gutter, sidewalk, pavement rehabilitation, and potentially traffic signal installation at intersection of Allen and Washburn.			
PROJECT NO: 160B-FTI2 / 10504			
SID NUMBER: N/A		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$542,000 in the ILC w/ RTC	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	8/26/2020	11/11/2021	77%
ROW CLEARANCE	2/1/2021	10/1/2021	0%
ENVIRONMENTAL CLEARANCE	N/A	N/A	N/A
OPEN BIDS	1/25/2022	4/6/2022	0%
CONSTRUCTION	5/1/2022	5/1/2023	0%
ACCEPTANCE	7/1/2023	9/1/2023	0%
CONSULTANT/PROJECT MANAGER: Kimley-Horn & Associates / David Tusler, PE			
CONTRACTOR: TBD			
COMMENTS: City has executed a Consultant Agreement with Kimley-Horn & Associates to perform the design and provide for Bid Phase and Engineering Construction Management Support.			
DELAYS: Securing right-of-way.			
WORK COMPLETED THIS MONTH: Completed the legal descriptions. Continue to work on the 90% design deliverable. Right-of-Way exhibits complete, in progress with authoring the legal description. Continue to coordinate with NV Energy.			
WORK TO BE COMPLETED NEXT MONTH: City's Right-of-Way Division is in receipt of the legal description and has commenced approaching the affected property owners.			
PROJECT MANAGER: Allan Fajardo, PE, PTOE		PHONE NUMBER: 633-2044	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 9/4/2021	
REVIEW PERIOD FOR: 9/1/21 – 9/30/21			
PROJECT: Downtown Complete Streets and Pedestrian Improvements			
PROJECT DESCRIPTION: This project consists of the design and construction of complete streets and pedestrian improvements in the downtown area. The improvements include removal / replacement of various sections of poor visibility / incomplete / inadequate crosswalks, upgrades include installation of Light Emitting Diode (LED) lights, bike paths, safe walkable routes and other items necessary for pedestrian safety, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10505 / 967			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$10,772,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/9/17	10/1/21	50%
ROW CLEARANCE	11/9/17	10/1/21	20%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	1/1/22	1/1/22	0%
CONSTRUCTION	4/1/22	12/1/22	0%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: WSP / Naveen Puppala, P E			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Continued discussions and negotiations with property owners regarding right-of-way, easements and access concerns.			
WORK TO BE COMPLETED NEXT MONTH: Continue with acquisition of right-of-way, construction easements and access requirements.			
PROJECT MANAGER: Clifford Moss		PHONE NUMBER: (702) 633-1904	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/2021-9/30/2021			
PROJECT: Pedestrian Bridge Ann Road at Upper Las Vegas Wash			
PROJECT DESCRIPTION: The Pedestrian Bridge Ann Road at Upper Las Vegas Wash consists of design and construction of a Pedestrian Bridge. Improvements may include pedestrian bridge elements, drainage facilities, signage, striping, traffic control devices, curb, gutter, sidewalks, streetlights, utility relocations, and other appurtenances as may be necessary to construct a complete a functional Project.			
PROJECT NO: 10506			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$350,000 (Design & ROW)	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			0%
ROW CLEARANCE			0%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER: Atkins/James Marrs			
CONTRACTOR:			
COMMENTS:			
DELAYS: With a change in City Project Manager, meeting was held with Atkins to develop the scope and identify expectations. Provided comments on the proposal and associated fee.			
WORK COMPLETED THIS MONTH: Consultant to provide revised scope and revise fee structure.			
WORK TO BE COMPLETED NEXT MONTH: Continue to finalize the language of the basic scope of services and associated fee structure.			
PROJECT MANAGER: Allan Fajardo		PHONE NUMBER: 702-633-2044	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/21	
REVIEW PERIOD FOR: 9/1/21 – 9/31/21			
PROJECT: Lone Mountain Road, from Decatur Boulevard to Losee Road			
PROJECT DESCRIPTION: The Project consists of improvements to Lone Mountain Road, from Decatur Boulevard to Losee Road. The improvements may include up to four travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 10509-20/165D-FTI2			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	9-15-19	12-1-22	40%
ROW CLEARANCE	9-15-19	12-1-22	10%
ENVIRONMENTAL CLEARANCE	9-15-19	12-1-22	0%
OPEN BIDS	8-1-21	1-30-23	0%
CONSTRUCTION	9-15-21	3-15-23	0%
ACCEPTANCE	9-15-22	1-15-24	0%
CONSULTANT/PROJECT MANAGER: Westwood (Slater Hanifan)			
CONTRACTOR:			
COMMENTS:			
DELAYS: The Virus			
WORK COMPLETED THIS MONTH: Completed review of 30% submittal for Lone Mountain Rd. Approved proposal from Westwood for additional drainage work to alleviate problems on Lone Mountain at Scott Robinson. Also have approved additional drainage work along north side between Decatur and Ferrell. This additional drainage work will allow 10 year dry lane criteria to be met.			
WORK TO BE COMPLETED NEXT MONTH: Completing work to revise R/W needed at Kenny to transition side street to Lone Mtn. Hold meeting to identify needed R/W and TCE's.			
PROJECT MANAGER: Robert Huggins, P.E		PHONE NUMBER: 633-2003	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/04/2021																													
REVIEW PERIOD FOR: 09/01/21 – 09/30/21																															
PROJECT: Cheyenne Avenue & Revere Street Traffic Signal Improvements																															
PROJECT DESCRIPTION: This project consists of traffic signal modifications at Cheyenne Avenue and Revere Street. The improvements include the relocation of existing traffic signal heads and addition of traffic signal heads to align with the current lane configurations, illuminated street name signs, upgrading the existing traffic signal equipment, and other miscellaneous improvements required to deliver a complete project.																															
PROJECT NO: 10509-20																															
SID NUMBER:		BID #																													
FUNDING SOURCE: RTC		TOTAL COST: \$250,000																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 33%;">SCHEDULE FOR COMPLETION</th> <th style="width: 17%;">START DATE</th> <th style="width: 17%;">END DATE</th> <th style="width: 33%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td>01/09/2020</td> <td>06/30/2021</td> <td>100%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td>01/09/2020</td> <td>06/30/2021</td> <td>100%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td>N/A</td> </tr> <tr> <td>OPEN BIDS</td> <td>11/30/2021</td> <td>12/31/2021</td> <td>0%</td> </tr> <tr> <td>CONSTRUCTION</td> <td>1/15/2022</td> <td>04/15/2022</td> <td>0%</td> </tr> <tr> <td>ACCEPTANCE</td> <td>05/15/2022</td> <td>07/15/2022</td> <td>0%</td> </tr> </tbody> </table>				SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)	DESIGN	01/09/2020	06/30/2021	100%	ROW CLEARANCE	01/09/2020	06/30/2021	100%	ENVIRONMENTAL CLEARANCE			N/A	OPEN BIDS	11/30/2021	12/31/2021	0%	CONSTRUCTION	1/15/2022	04/15/2022	0%	ACCEPTANCE	05/15/2022	07/15/2022	0%
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)																												
DESIGN	01/09/2020	06/30/2021	100%																												
ROW CLEARANCE	01/09/2020	06/30/2021	100%																												
ENVIRONMENTAL CLEARANCE			N/A																												
OPEN BIDS	11/30/2021	12/31/2021	0%																												
CONSTRUCTION	1/15/2022	04/15/2022	0%																												
ACCEPTANCE	05/15/2022	07/15/2022	0%																												
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.																															
CONTRACTOR: Project is currently in design.																															
COMMENTS: Design is being completed using on-call contract tied to the City's Arterial Roadway Reconstruction Program FY 20 and the Neighborhood Roadway Rehabilitation FY 20.																															
DELAYS: N/A																															
WORK COMPLETED THIS MONTH: Final bid set docs received from PDG and back-checked by CNLV.																															
WORK TO BE COMPLETED NEXT MONTH: PDG will begin acquiring signatures for the cover page.																															
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222																													

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/01/21 – 9/30/21			
PROJECT: Traffic Signal Improvements – Decatur to Grand Teton			
PROJECT DESCRIPTION: This project involves improvements to the Intersection Improvement Program Fiscal Year 2020: Decatur Boulevard and Grand Teton Drive Project. The improvements include full intersection improvements including; asphalt pavement, sidewalk ramp upgrades, signal installation, signage, striping, and other appurtenances necessary to construct a complete and functional project.			
PROJECT NO: 223E-MVFT / 10509-20			
SID NUMBER:		BID # 1608	
FUNDING SOURCE: RTC		TOTAL COST: \$860,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	9/15/19		100%
ROW CLEARANCE	9/15/19		100%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	03/31/2021	03/31/2021	100%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER: Westwood (Slater Hanifan)			
CONTRACTOR:			
COMMENTS:			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: Preconstruction Meeting Completed. NTP for construction issued for October 4, 2021.			
WORK TO BE COMPLETED NEXT MONTH Begin Construction.			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 633-2003	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/21 – 9/30/21			
PROJECT: Washburn Road, Valley Drive to Willis Street			
PROJECT DESCRIPTION: This project consists of improvements to Washburn Road, Valley Drive to Willis Street. The improvements may include up to four travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 10511/167B-FTI2			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			99%
ROW CLEARANCE			100%
ENVIRONMENTAL CLEARANCE			100%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER: VTN / Robert Hosea			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Continued relocation talks with NVE/Cox for possible conflicts.			
WORK TO BE COMPLETED NEXT MONTH:			
Finalize Bid Documents. Go to bid.			
PROJECT MANAGER: David Tanner		PHONE NUMBER: 633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/20 – 9/30/21			
PROJECT: Craig Road Pedestrian Bridge at the Upper Las Vegas Wash			
PROJECT DESCRIPTION: The Craig Road Pedestrian Bridge at the Upper Las Vegas Wash consists of design and construction of a Pedestrian Bridge. Improvements may include pedestrian bridge elements, drainage facilities, signage, striping, traffic control devices, curb, gutter, sidewalks, streetlights, utility relocations, and other appurtenances as may be necessary to construct a complete a functional Project.			
PROJECT NO: 10513/190H-Q10			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	September 4, 2019		55%
ROW CLEARANCE			50%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER: HDR / Craig Smart, PE			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Continued work on 60% design submittal.			
WORK TO BE COMPLETED NEXT MONTH:			
Continue work on 60% design submittal.			
PROJECT MANAGER: Cliff Moss		PHONE NUMBER: 633-1904	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 9/4/2021																													
REVIEW PERIOD FOR: 9/1/21 – 9/30/21																															
PROJECT: Centennial Parkway, Pecos Road to Lamb Boulevard																															
PROJECT DESCRIPTION: This project consists of improvements to Centennial Parkway, Pecos Road to Lamb Boulevard. The improvements may include up to six travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.																															
PROJECT NO: 10526/170D-FTI2																															
SID NUMBER:		BID #																													
FUNDING SOURCE: RTC		TOTAL COST: \$2,160,000																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 33%;">SCHEDULE FOR COMPLETION</th> <th style="width: 16%;">START DATE</th> <th style="width: 16%;">END DATE</th> <th style="width: 35%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td>4/3/19</td> <td>12/31/24</td> <td>60%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td>10/1/20</td> <td>6/30/21</td> <td>15%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td>0%</td> </tr> <tr> <td>OPEN BIDS</td> <td>8/10/21</td> <td>8/10/21</td> <td>0%</td> </tr> <tr> <td>CONSTRUCTION</td> <td>10/1/21</td> <td>6/30/22</td> <td>0%</td> </tr> <tr> <td>ACCEPTANCE</td> <td></td> <td></td> <td>0%</td> </tr> </tbody> </table>				SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)	DESIGN	4/3/19	12/31/24	60%	ROW CLEARANCE	10/1/20	6/30/21	15%	ENVIRONMENTAL CLEARANCE			0%	OPEN BIDS	8/10/21	8/10/21	0%	CONSTRUCTION	10/1/21	6/30/22	0%	ACCEPTANCE			0%
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)																												
DESIGN	4/3/19	12/31/24	60%																												
ROW CLEARANCE	10/1/20	6/30/21	15%																												
ENVIRONMENTAL CLEARANCE			0%																												
OPEN BIDS	8/10/21	8/10/21	0%																												
CONSTRUCTION	10/1/21	6/30/22	0%																												
ACCEPTANCE			0%																												
CONSULTANT/PROJECT MANAGER: Atkins North America/Kondala Mantri, P.E.																															
CONTRACTOR: TBD																															
COMMENTS:																															
DELAYS:																															
WORK COMPLETED THIS MONTH: Continue to review and evaluate 60% improvement plans, specifications and studies were submitted and distributed for review.																															
WORK TO BE COMPLETED NEXT MONTH: Complete review and evaluation of the 60% improvement plans, specifications and studies.																															
PROJECT MANAGER: Cliff Moss		PHONE NUMBER: 633-1904																													

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/21 – 9/30/21			
PROJECT: Washburn Road, from Commerce Street to North 5th Street			
PROJECT DESCRIPTION: This project consists improvements to Washburn Road, from Commerce Street to North 5th Street. The improvements may include up to four travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 10549/167C-FTI2			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			99%
ROW CLEARANCE			100%
ENVIRONMENTAL CLEARANCE			100%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER: VTN/Robert Hosea			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Continued relocation talks with NVE/Cox for possible conflicts			
WORK TO BE COMPLETED NEXT MONTH:			
Final Bid Documents. Go to bid.			
PROJECT MANAGER: David Tanner		PHONE NUMBER: 633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/21 – 9/30/21			
PROJECT: ADA Upgrades FY20			
PROJECT DESCRIPTION: This project consists of installing ADA upgrades at various intersections in the general vicinity of Washburn and Clayton.			
PROJECT NO: 10551			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$500,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			80
ROW CLEARANCE			70
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: PEC - Victor Godfrey			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Address comments for 60% design package. Coordinate with Developer Improvements at Aliante.			
WORK TO BE COMPLETED NEXT MONTH: Submit 90% design submittal.			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/21 – 9/30/21			
PROJECT: Simmons Street, Red Coach Avenue to Hammer Lane			
PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Simmons Street, from Red Coach Avenue to Hammer Lane. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances.			
PROJECT NO: 10553			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$600,000 (Design and ROW)	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			40
ROW CLEARANCE			15
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: Jacobs - Ken Gilbreth			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Submitted 50% Design Submittal.			
WORK TO BE COMPLETED NEXT MONTH:			
Review 50% Design Submittal and address comments.			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/2021	
REVIEW PERIOD FOR: 9/1/2021 – 9/30/21			
PROJECT: Civic Center Drive Carey to Cheyenne			
PROJECT DESCRIPTION: This project consists of installing a complete street system along Civic Center Drive that will provide a minimum of two lanes of travel in each direction, address ADA deficiencies, provide for enhanced pedestrian movement, install a homogeneous block wall, possible traffic signal modifications at various intersections, provide for pavement rehabilitation, and other appurtenances as may be necessary to construct a complete and functional project.			
PROJECT NO: 232A–FTI2 / 10554			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$225,000, In ILC w/ RTC	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	12/1/2020	2/28/2022	21%
ROW CLEARANCE	5/1/2021	11/30/2021	0%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	4/12/2022	7/6/2022	0%
CONSTRUCTION	8/1/2022	8/1/2023	0%
ACCEPTANCE	11/1/2023	12/31/2023	0%
CONSULTANT/PROJECT MANAGER: WSP/Lane Thomas			
CONTRACTOR: TBD			
COMMENTS: Allan Fajardo will be the point of contact for the City of North Las Vegas at 702-633-2044.			
DELAYS:			
WORK COMPLETED THIS MONTH: With two (2) viable options selected, develop an approach to reach out to affected property owners via a public meeting prior to providing a formal letter from City's Right-of-Way Division, in order to solicit feedback and support/concurrence. Consultant provided a change in the project manager that required various iterations for City acceptance.			
WORK TO BE COMPLETED NEXT MONTH: Continue to work toward 50% design deliverable, select which design option to pursue, and develop a plan to meet with affected and impacted property owners.			
PROJECT MANAGER: Allan Fajardo, P.E., PTOE		PHONE NUMBER: 633-2044	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/4/21	
REVIEW PERIOD FOR: 9/1/21 – 9/29/21			
PROJECT: Las Vegas Boulevard Improvements (Tonopah Avenue to Carey Avenue)			
PROJECT DESCRIPTION: With the relinquishment of the R/W from NDOT to the City, the project will improve the section to provide for a complete street section that includes a landscape buffer between pedestrian sidewalks with vehicular traffic. The area between Tonopah and Lake Mead South will reduce the lane usage to one lane of travel in each direction. The section between Lake Mead South to Carey Avenue will re-capture the existing R/W and provide for median island landscaping, enhanced sidewalk width, and landscape buffer, and other sidewalk related features.			
PROJECT NO: 20015			
SID NUMBER: N/A		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$16M	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	12/10/2014	1/30/2022	87%
ROW CLEARANCE	1/1/2018	1/30/2022	60%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS		3/30/2022	0
CONSTRUCTION	9/1/2021	5/15/2022	0%
ACCEPTANCE		12/1/2023	0%
CONSULTANT/PROJECT MANAGER: CA Group, James Caviola			
CONTRACTOR: TBD			
COMMENTS: Supporting Engineering Studies have been completed that include traffic, drainage, and geotechnical. Affected property owners were given an opportunity to discuss their concerns and were invited at the City office with one-on-one meetings where they were shown the proposed impacts to their parcel.			
DELAYS: NV Energy, SWG, Embarq, and Cox Cable relocations. Agreement for Construction acquisitions. Scope has now increased to include a CCRFCD regional facility within the project limits. This will delay the project about 12-14 months. The Virus.			
WORK COMPLETED THIS MONTH: CA-Group has calculated flows for the new facility which exceed MPU flows and has transmitted data to RFCD. CA Group has been working on alignment alternatives for the box in LV Boulevard. Completing last roadway design details before 90% submittal at end of month.			
WORK TO BE COMPLETED NEXT MONTH: Obtain approval from RFCD to proceed with Phase I flood control for Tonopah to Carey and proceed with combined roadway and flood control improvements drawings. Expect 90% combined by November 1.			
PROJECT MANAGER: Robert Huggins, P.E., PTOE		PHONE NUMBER: 633-2003	

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: FOSTER/PRICE – BOULDER HIGHWAY TO BARRETT STREET. RTC#'s 2010A-FI2

DESCRIPTION: REHABILITATION OF FOSTER/PRICE AND COMPLETE STREET ELEMENTS AS APPROPRIATE

PERCENT COMPLETE: Design 100% ESTIMATED COST OF PROJECT: \$1,300,000 CONST
Construction 100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: February 2020

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: July 2020

START CONSTRUCTION: October 2020

CONSTRUCTION COMPLETE: March 2021

CONSULTANT/PROJECT MANAGER: ATKINS

CONSTRUCTION PRIME CONTRACTOR: N/A

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Construction is complete
WORK TO BE COMPLETED DURING NEXT MONTH: Working on project closeout

PROJECT MANAGER: Scott Fiedler, PE PHONE NUMBER: 702-267-3063

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: WEST HENDERSON ROADS; BERMUDA – VOLUNTEER BLVD TO ST ROSE PARKWAY,
BRUNER ROAD – GILESPIE STREET TO EXECUTIVE AIRPORT DRIVE, AND GILESPIE STREET –
VOLUNTEER BLVD TO ST ROSE PARKWAY. (RTC# 175H-FTI, 175H, 111B FTI2)

DESCRIPTION: Design of 4 lane roadway sections with the ability to widen to 6 lanes in certain areas.
Incorporate complete streets elements as appropriate and feasible.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$300,000 Design
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: November 2017

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: _____

CONSTRUCTION COMPLETE: November 2020

CONSULTANT/PROJECT MANAGER: VTN

CONSTRUCTION PRIME CONTRACTOR: CG&B

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: working on closeout
WORK TO BE COMPLETED DURING NEXT MONTH: working on closeout

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: MARY CREST/GALLAGHER CREST, AMERICAN PACIFIC DRIVE TO CASSIA WAY.
The project will evaluate and repair significant pavement deterioration to include new
pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 90% ESTIMATED COST OF PROJECT: \$TBD
Construction – 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: March 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: May 2021

START CONSTRUCTION: March 2022

CONSTRUCTION COMPLETE: December 2022

CONSULTANT/PROJECT MANAGER: Wood Rodgers

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Plans are at 90%. Working on securing power for new traffic signal at Gibson Road.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue Design

PROJECT MANAGER: Brooke Prescia, P.E. PHONE NUMBER: 702-267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Ramrod Ave and Olympic Ave, Green Valley to Mountain Vista. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 100% ESTIMATED COST OF PROJECT: \$TBD
Construction - 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: March 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: September 2021

START CONSTRUCTION: January 2022

CONSTRUCTION COMPLETE: July 2022

CONSULTANT/PROJECT MANAGER: Westwood

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Awarded to Las Vegas
WORK TO BE COMPLETED DURING NEXT MONTH: Execute contracts and schedule pre construction meeting

PROJECT MANAGER: Brooke Prescia, P.E. PHONE NUMBER: 702-267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Coronado Center Drive, St Rose Parkway to Sunridge Heights Parkway. Pecos Ridge Parkway, Sunridge Heights Parkway to Eastern Avenue. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 100% ESTIMATED COST OF PROJECT: \$TBD
Construction – 90%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: March 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: March 2021

START CONSTRUCTION: June 2021

CONSTRUCTION COMPLETE: December 2021

CONSULTANT/PROJECT MANAGER: Jacobs

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Construction nearly complete
WORK TO BE COMPLETED DURING NEXT MONTH: Continue Construction

PROJECT MANAGER: Scott Fiedler, P.E. PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FIT2)

DESCRIPTION: Equestrian Drive, Foothills Drive to Weeks Bay. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 80% ESTIMATED COST OF PROJECT: \$TBD
Construction – 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: December 2021

R/W CLEARANCES: December 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: February 2022

START CONSTRUCTION: April 2022

CONSTRUCTION COMPLETE: October 2022

CONSULTANT/PROJECT MANAGER: Horrocks

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Working on the 90% design
WORK TO BE COMPLETED DURING NEXT MONTH: Continue Design

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3063

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FIT2)

DESCRIPTION: Magic Way, Weeks Bay to Newport Drive. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 80% ESTIMATED COST OF PROJECT: \$TBD
Construction – 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: December 2021

R/W CLEARANCES: December 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: February 2022

START CONSTRUCTION: April 2022

CONSTRUCTION COMPLETE: October 2022

CONSULTANT/PROJECT MANAGER: Horrocks

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Working on the 90% submittal.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue Design

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3063

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Horizon Ridge Parkway, Las Palmas Entrada to East COH limit. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 75% ESTIMATED COST OF PROJECT: \$TBD
Construction - 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: January 2022

R/W CLEARANCES: January 2022

ENVIR CLEARANCES: N/R

BIDS OPEN: February 2022

START CONSTRUCTION: April 2022

CONSTRUCTION COMPLETE: October 2022

CONSULTANT/PROJECT MANAGER: KHA

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: working on the roundabout design at Paradise Hills Drive.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue Design

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3063

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Wigwam Parkway, Eastern to I-515. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 80% ESTIMATED COST OF PROJECT: \$TBD
Construction – 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: December 2021

R/W CLEARANCES: December 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: January 2022

START CONSTRUCTION: March 2022

CONSTRUCTION COMPLETE: December 2022

CONSULTANT/PROJECT MANAGER: GCW

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: working towards 90% design. Updating drainage to evaluate areas of widened sidewalk within roadway.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue Design

PROJECT MANAGER: Scott Fiedler, P.E. PHONE NUMBER: 702-267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: ARTERIAL RECONSTRUCTION FY 2020 (135AG-FTI2)

DESCRIPTION: Pecos Road, I-215 to Windmill Lane. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, and improved pedestrian facilities.

PERCENT COMPLETE: Design - 90% ESTIMATED COST OF PROJECT: \$TBD
Construction – 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: November 2021

R/W CLEARANCES: November 2021

ENVIR CLEARANCES: N/R

BIDS OPEN: January 2022

START CONSTRUCTION: March 2022

CONSTRUCTION COMPLETE: August 2022

CONSULTANT/PROJECT MANAGER: Poggemeyer

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS: <u>Coordinating with the County</u>
WORK COMPLETED DURING CURRENT MONTH: <u>Finalized coordination with the County for areas within their jurisdiction</u>
WORK TO BE COMPLETED DURING NEXT MONTH: <u>Finalize plans</u>

PROJECT MANAGER: Scott Fiedler, P.E. PHONE NUMBER: 702-267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: ROMA HILLS (201A-FTI2)

DESCRIPTION: Replace existing pavement and construct complete street elements as appropriate

PERCENT COMPLETE: Design - 100% ESTIMATED COST OF PROJECT: \$2,700,000.00
Construction – 100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: June 2020

R/W CLEARANCES: N/R

ENVIR CLEARANCES: N/R

BIDS OPEN: July 2020

START CONSTRUCTION: November 2020

CONSTRUCTION COMPLETE: October 2021

CONSULTANT/PROJECT MANAGER: Stanley

CONSTRUCTION PRIME CONTRACTOR: Tand

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Working on project closeout
WORK TO BE COMPLETED DURING NEXT MONTH: Continue closeout

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: PACIFIC AVENUE – Appian Way to Horizon Drive (036 FTI2)

DESCRIPTION: Roadway rehabilitation and complete street elements as appropriate.

PERCENT COMPLETE: Design—30 ESTIMATED COST OF PROJECT: \$TBD
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: February 2022

R/W CLEARANCES: N/A

ENVIR CLEARANCES: N/A

BIDS OPEN: March 2022

START CONSTRUCTION: May 2022

CONSTRUCTION COMPLETE: October 2022

CONSULTANT/PROJECT MANAGER: Stantec

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Received roadway alternatives
WORK TO BE COMPLETED DURING NEXT MONTH: review meeting to discuss options and advance design

PROJECT MANAGER: Brooke Prescia PHONE NUMBER: (702) 267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: Boulder Highway: Wagonwheel to Tulip Falls (RTC# 224-FTI2)

DESCRIPTION: Refinement of alternatives from the master plan concept to a 30% level. Improvements may include intersection and pedestrian safety improvements, roadway improvements and any necessary appurtenances or complete street elements as feasible. Progressing the refinement to 30% at this time.

PERCENT COMPLETE: Design—30% ESTIMATED COST OF PROJECT: \$1,000,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

1 DESIGN: 3/2021 (30% Level)
RW CLEARANCES: _____
ENVIR CLEARANCES: _____
BIDS OPEN: _____
START CONSTRUCTION: _____
CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: Atkins

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS: <u>Awarded INFRA grant for construction of project</u>
WORK COMPLETED DURING CURRENT MONTH: <u>Pending documentation of INFRA grant award</u>
WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: (702) 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: SUNSET ROAD: I-515 to PABCO (008X-FTI2)

DESCRIPTION: Replace existing pavement and construct complete street elements as feasible

PERCENT COMPLETE: Design—70% ESTIMATED COST OF PROJECT: \$760,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: November 2021(Burns to Pabco)

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: December 2021

START CONSTRUCTION: February 2022

CONSTRUCTION COMPLETE: July 2022

CONSULTANT/PROJECT MANAGER: CA Group

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Burns to Pabco working on finalizing drawings. I-515 to Burns working on 90% drawings % review drawings received and reviewed.
WORK TO BE COMPLETED DURING NEXT MONTH: Finalize drawings

PROJECT MANAGER: Brooke Prescia PHONE NUMBER: (702) 267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: SUNRIDGE HEIGHTS PKWY – EXECUTIVE AIRPORT TO SEVEN HILLS DR

DESCRIPTION: Design and construction of roadway improvements including up to 6 travel lanes, lighting, striping, traffic signals, and drainage. Phase 1 of the project will include design and coordination with adjacent developers and will be constructed between Seven Hills and Maryland Pkwy. Phase 2A will be adjacent to the Levi's property. Phase 2B will be constructed between the Levi's property and Costco. Phase 2C is future tunnel. The project will incorporate complete streets elements as appropriate and feasible.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$6,270,000
Construction—varies%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: July 2018 (Phase I)

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: December 2018

START CONSTRUCTION: March 2019

CONSTRUCTION COMPLETE: January 2021

CONSULTANT/PROJECT MANAGER: Advantage Civil Design Group/TY LINN

CONSTRUCTION PRIME CONTRACTOR: Wadley Construction

DELAYS OR PROBLEM AREAS: working on alignment concerns with Clark County Department of Aviation

WORK COMPLETED DURING CURRENT MONTH: Phase 2A Las Vegas Paving construction complete. Phase 2B from Levi's to Costco ongoing coordination with private development on design. Phase 2C future tunnel working on coordination with the airport.

WORK TO BE COMPLETED DURING NEXT MONTH: Continue design/construction

PROJECT MANAGER: Scott Fiedler PHONE NUMBER: (702) 267-3064

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: HEATHER DRIVE, GREENWAY ROAD TO COLLEGE DRIVE. RTC#'s 209A-FI2

DESCRIPTION: REHABILITATION OF HEATHER DRIVE AND COMPLETE STREET ELEMENTS AS APPROPRIATE

PERCENT COMPLETE: Design 100% ESTIMATED COST OF PROJECT: \$300,000 DESIGN
Construction 30%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: April 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: May 2021

START CONSTRUCTION: June 2021

CONSTRUCTION COMPLETE: March 2022

CONSULTANT/PROJECT MANAGER: KHA/ Michael Mosely

CONSTRUCTION PRIME CONTRACTOR: N/A

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Completed portion in front of Foothill High School. Continue construction in other areas
WORK TO BE COMPLETED DURING NEXT MONTH: Continue construction

PROJECT MANAGER: Matt Roybal, PE PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: GREENWAY ROAD, BOULDER HIGHWAY TO PARADISE HILLS. RTC#'s 140B-FTI2

DESCRIPTION: REHABILITATION OF GREENWAY ROAD AND COMPLETE STREET ELEMENTS AS APPROPRIATE

PERCENT COMPLETE: Design 60% ESTIMATED COST OF PROJECT: \$500,000 DESIGN
Construction 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: April 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: May 2021

START CONSTRUCTION: June 2021

CONSTRUCTION COMPLETE: March 2022

CONSULTANT/PROJECT MANAGER: KHA/ Michael Mosely

CONSTRUCTION PRIME CONTRACTOR: N/A

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Completed portion in front of Foothill High School. Continue construction in other areas
WORK TO BE COMPLETED DURING NEXT MONTH: Continue construction

PROJECT MANAGER: Matt Roybal, PE PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: KELDO DUNES – Stephanie Street to Gibson and Marks Street - Warm Springs to Trail Canyon (135AP-MVFT)

DESCRIPTION: Operational analysis of existing roundabouts, roadway rehabilitation and complete streets elements as appropriate.

PERCENT COMPLETE: Design—30% ESTIMATED COST OF PROJECT: \$TBD
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: February 2022

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: March 2022

START CONSTRUCTION: May 2022

CONSTRUCTION COMPLETE: November 2022

CONSULTANT/PROJECT MANAGER: HDR

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Held roadway alternatives review meeting
WORK TO BE COMPLETED DURING NEXT MONTH: Working towards 60% design

PROJECT MANAGER: Brooke Prescia PHONE NUMBER: 267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: EASTERN AVENUE PHASE 1 (002AC-FTI2)

DESCRIPTION: This phase of the project will consist of a corridor study including a progression analysis and design alternatives to address traffic congestion and safety, and design of the corridor

PERCENT COMPLETE: Design Report—0% ESTIMATED COST OF PROJECT: \$500,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: June 2022

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: July 2022

START CONSTRUCTION: September 2022

CONSTRUCTION COMPLETE: March 2023

CONSULTANT/PROJECT MANAGER: Wood Rodgers

CONSTRUCTION PRIME CONTRACTOR: NA

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Coordinating roadway rehabilitation and design improvements with Clark County
WORK TO BE COMPLETED DURING NEXT MONTH: Finalize scope and fee for design

PROJECT MANAGER: Scott Fiedler PHONE NUMBER: 267-3064

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 21, 2021
REVIEW PERIOD—FROM: September 1, 2021 TO: September 30, 2021

PROJECT: NEVADA STATE DRIVE – I515 TO FOOTHILLS

DESCRIPTION: The project will rehabilitate existing pavement and consider intersection improvements at Nevada State Drive and Conestoga Way and complete street elements as feasible.

PERCENT COMPLETE: Design—Phase1 100%
Phase 2 – 60% ESTIMATED COST OF PROJECT: \$2,500,000
Construction—90%in front of NSC

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021(PH1) March 2022 (PH2)

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: April 2021 (PH1) April 2022(PH2)

START CONSTRUCTION: _____

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: Horrocks

CONSTRUCTION PRIME CONTRACTOR: CG&B (PH1)

DELAYS OR PROBLEM AREAS: Adding sewer line to project
WORK COMPLETED DURING CURRENT MONTH: PH1 roundabout construction in front of NSC nearly complete. Working on design for PH2
WORK TO BE COMPLETED DURING NEXT MONTH: Continue design towards 90%

PROJECT MANAGER: Brooke Prescia PHONE NUMBER: 267-3070

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 9/30/2021

REVIEW PERIOD FROM: 9/01/2021 TO: 9/30/2021

PROJECT: 2020 Intersection Improvements 223F-MVFT #1109 (19-1084-STR)

DESCRIPTION: Design and construction of intersection improvements for the Veterans Dr./Adams Blvd.
intersection and evaluating improvement options for the Nevada Way/Arizona intersection.
RTC - MVFT Funding.

PERCENT COMPLETE: 93% DESIGN CONTRACT: \$200,000
ESTIMATED COST OF PROJECT: \$0

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Aug-21</u>	☐
R/W CLEARANCES	<u>N/A</u>	☐
ENVIR CLEARANCES	<u>N/A</u>	☐
BIDS OPENED	<u>N/A</u>	☐
START CONSTRUCTION	<u>N/A</u>	☐
CONSTRUCTION COMPLETE	<u>N/A</u>	☐

CONSULTANT/PROJECT MANAGER: Atkins

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Atkins is continuing work on turning movement counts at the Buchanan/Adams intersection.
Atkins is continuing work on additional concepts for the Buchanan/Adams and Nevada Way/Arizona intersections.

WORK TO BE COMPLETED DURING NEXT MONTH:

Staff to prepare and submit a request for construction funding for the Adams/Veterans Memorial intersection.
Atkins to complete and submit the conceptual layouts of the Buchanan/Adams and Nevada Way/Arizona intersections.
Atkins to complete turning movement counts at the intersection of Buchanan/Adams and prepare the signal warrant analysis.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 9/30/2021

REVIEW PERIOD FROM: 9/01/2021 TO: 9/30/2021

PROJECT: ADA Upgrades Program 205E-FTI #1310 (21-1139-STR)

DESCRIPTION: Improvements upgrade citywide pedestrian facilities to current ADA standards including
sidewalks, ramps, pavement, etc.
RTC - FTI Funding.

PERCENT COMPLETE: 100% DESIGN CONTRACT: \$200,000
ESTIMATED COST OF PROJECT: \$0

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Jun-22</u>	☐
R/W CLEARANCES	<u>N/A</u>	☐
ENVIR CLEARANCES	<u>N/A</u>	☐
BIDS OPENED	<u>N/A</u>	☐
START CONSTRUCTION	<u>Oct-21</u>	☐
CONSTRUCTION COMPLETE	<u>Jun-22</u>	☐

CONSULTANT/PROJECT MANAGER: _____

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Staff submitted the request for funding to RTC.

WORK TO BE COMPLETED DURING NEXT MONTH:

Funding to be approved by RTC Board and City Council.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 9/30/2021

REVIEW PERIOD FROM: 9/01/2021 TO: 9/30/2021

PROJECT: Arterial Reconstruction Program FY20 135AF-MVFT #1146 (20-1101-STR)

DESCRIPTION: Design and construction of roadway improvements for Industrial Road, Canyon to Yucca.
RTC - FTI Funding.

PERCENT COMPLETE: 99% DESIGN CONTRACT: \$123,120
ESTIMATED COST OF PROJECT: \$2,466,640

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>May-21</u>	☒
R/W CLEARANCES	<u>N/A</u>	☐
ENVIR CLEARANCES	<u>N/A</u>	☐
BIDS OPENED	<u>Dec-21</u>	☐
START CONSTRUCTION	<u>Feb-22</u>	☐
CONSTRUCTION COMPLETE	<u>Aug-22</u>	☐

CONSULTANT/PROJECT MANAGER: GCW

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Staff continuing work on the contract documents for advertising for bids.
Staff submitted a supplemental agreement for additional funding based on the engineer's estimate.

WORK TO BE COMPLETED DURING NEXT MONTH:

Staff to complete the contract documents for advertising.
RTC Board and City Council to approved supplemental agreement.
City Council to approve agreement with GCW for construction management services.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 9/30/2021

REVIEW PERIOD FROM: 9/01/2021 TO: 9/30/2021

PROJECT: Bicycle Facilities; Fiscal Year 2021 Rehabilitation 159G-MVFT (DD) #1202 (20-1111-STR)

DESCRIPTION: Crack and slurry seal complete. Ongoing design of a missing section
of multiuse path on Boulder City Parkway near Colorado Street.
RTC - MVFT Funding.

PERCENT COMPLETE: 50% DESIGN CONTRACT: \$50,000
ESTIMATED COST OF PROJECT: \$99,512

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Jan-22</u>	☒
R/W CLEARANCES	<u>N/A</u>	☐
ENVIR CLEARANCES	<u>N/A</u>	☐
BIDS OPENED	<u>Jan-21</u>	☒
START CONSTRUCTION	<u>Mar-21</u>	☒
CONSTRUCTION COMPLETE	<u>May-21</u>	☒

CONSULTANT/PROJECT MANAGER: Horrocks Engineers

CONSTRUCTION PRIME CONTRACTOR: American Pavement Preservation (APP)

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

The geotech report has been received from GES.
Horrocks working on the design of the path connection.

WORK TO BE COMPLETED DURING NEXT MONTH:

Horrocks to continue design work for the bike path.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 9/30/2021

REVIEW PERIOD FROM: 9/01/2021 TO: 9/30/2021

PROJECT: Bicycle Path Asphalt Paving 159F-MVFT (DD) #1186 (09-0785-DR(2))

DESCRIPTION: Paving of the 12' wide maintenance access path to be constructed
as part of the Hemenway Phase IIB Flood Control Improvements Project
RTC - MVFT Funding.

PERCENT COMPLETE: 40% DESIGN CONTRACT: \$25,000
ESTIMATED COST OF PROJECT: \$152,550

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Sep-20</u>	☒
R/W CLEARANCES	<u>N/A</u>	☐
ENVIR CLEARANCES	<u>N/A</u>	☐
BIDS OPENED	<u>Jan-21</u>	☒
START CONSTRUCTION	<u>Apr-21</u>	☒
CONSTRUCTION COMPLETE	<u>Dec-21</u>	☐

CONSULTANT/PROJECT MANAGER: Advantage Civil Design Group/CMWorks

CONSTRUCTION PRIME CONTRACTOR: Target Construction

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Target is completing extension of the storm drains and box culverts for the path.
Target completed turf and tree removals on the south side of the channel.
Target continuing grading for the path.

WORK TO BE COMPLETED DURING NEXT MONTH:

Target to complete work on extending drainage facilities and grading for the path.
Target to continue grading of the path.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 9/30/2021

REVIEW PERIOD FROM: 9/01/2021 TO: 9/30/2021

PROJECT: Pedestrian Safety Upgrades Program 178U-FTI #1311 (21-1138-STR)

DESCRIPTION: Improvements for pedestrian safety including pedestrian flashers,
crosswalk improvements, street light upgrades to LED, etc.
RTC - FTI Funding.

PERCENT COMPLETE: 100% DESIGN CONTRACT: \$0
ESTIMATED COST OF PROJECT: \$300,000

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Jun-22</u>	☐
R/W CLEARANCES	<u>N/A</u>	☐
ENVIR CLEARANCES	<u>N/A</u>	☐
BIDS OPENED	<u>N/A</u>	☐
START CONSTRUCTION	<u>Oct-21</u>	☒
CONSTRUCTION COMPLETE	<u>Jun-22</u>	☒

CONSULTANT/PROJECT MANAGER: _____

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Staff submitted the request for funding to RTC.

WORK TO BE COMPLETED DURING NEXT MONTH:

Funding to be approved by RTC Board and City Council.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 9/30/2021

REVIEW PERIOD FROM: 9/01/2021 TO: 9/30/2021

PROJECT: Railroad Museum Road; Yucca St to BC Parkway 223A-MVFT #1138 (20-1095-STR)

DESCRIPTION: Design and construction of a new roadway from Yucca Street to BC Parkway.
RTC - MVFT Funding.

PERCENT COMPLETE: 35% DESIGN CONTRACT: \$239,700
ESTIMATED COST OF PROJECT: \$3,250,000

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Jan-22</u>	☐
R/W CLEARANCES	<u>N/A</u>	☐
ENVIR CLEARANCES	<u>N/A</u>	☐
BIDS OPENED	<u>Apr-22</u>	☐
START CONSTRUCTION	<u>May-22</u>	☐
CONSTRUCTION COMPLETE	<u>Jan-23</u>	☐

CONSULTANT/PROJECT MANAGER: LGA Architecture/Lochsa Engineering

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

Consultant converting 30% plans to state plane coordinate system.

WORK COMPLETED DURING CURRENT MONTH:

Consultants working on addressing comments and progressing plans to 60%.
Staff and consultants conducted progress meetings to discuss comments.

WORK TO BE COMPLETED DURING NEXT MONTH:

Consultant to continue work on design.
Consultants and staff to reach out to individual property owners once we know what type of access
(either driveway, ramp or stairs) we can provide to their property.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200